



Agenda Item #: _____

Staff Report

City of Manhattan Beach

TO: Honorable Mayor Tell and Members of the City Council

THROUGH: Geoff Dolan, City Manager

FROM: Sherilyn Lombos, Deputy City Manager

DATE: October 17, 2006

SUBJECT: Disbursement of Progress Payment No. 30 in the Net Amount of \$578,366 to Swinerton Builders

RECOMMENDATION:

Staff recommends that the City Council approve issuance of progress payment #30 for \$578,366 to Swinerton Builders.

FISCAL IMPLICATION:

Below is a table summarizing the project budget of \$40.7 million and outlining the payments made through September 2006.

Line Item	Budget	Adjustments	Payments	Remaining	% Used
Construction (Swinerton contract)	\$28,647,000	\$2,663,828	\$30,875,823	\$628,366	98.6%
Hazardous Material Abatement	\$70,290		\$67,449	\$2,841	96.0%
Demolition	\$92,000		\$88,099	\$3,901	95.8%
Contingency:	\$3,700,790	(\$3,394,124)	\$192,440	\$114,226	96.9%
<i>Unforeseen Changes</i>		\$2,023,774			
<i>Delay settlements</i>		\$280,025			
<i>Owner Requests</i>		\$360,029			
Furniture, Fixtures & Equipment	\$1,687,500		\$1,187,447	\$500,053	70.4%
Architectural/Engineering	\$2,384,350	\$100,296	\$2,513,237	(\$28,591)	101%
Project/Construction Management	\$1,420,592	\$450,000	\$1,864,048	\$6,544	99.6%
Relocation	\$1,129,488	\$180,000	\$1,210,787	\$98,701	92.4%
Owner's Cost Items	\$1,562,500		\$716,025	\$846,475	54.2%
TOTAL	\$40,694,510		\$38,715,355	\$2,172,516	95.1%

Change Orders / Potential Change Orders / Work Orders: Attached is a summary report of all the approved budget adjustments. Eighty-three change orders have been approved to date for a total of \$2,663,828. The funds for these change orders were taken from the Contingency line item and put into the Construction (Swinerton contract) line item.

Progress Payment: Attached is the contractor’s application for payment through August 2006 which outlines all of the line items for which work was completed and billed. All work items covered by this payment have been reviewed by Vanir Construction Management and the Public Works Department and were found to be in conformance with the plans, specifications and the approved schedule of values. Following is a list of all progress payments to Swinerton:

P.P. #	Amount	P.P. #	Amount
1	\$1,320,556.00	23	\$1,397,612.00
2	\$341,954.43	24	\$863,323.00
3	\$876,220.66	25	\$726,285.00
4	\$1,062,247.20	26	\$501,821.00
5	\$666,650.11	27	\$462,077.00
6	\$996,569.00	28	\$551,771.00
7	\$1,663,171.00	29	\$865,122.00
8	\$1,281,610.00	30	\$578,366.00
9	\$1,245,127.00	TOTAL	\$31,454,189.00
10	\$746,027.00		
11	\$750,268.00		
12	\$1,415,165.87		
13	\$1,147,455.00		
14	\$1,581,658.00		
15	\$1,349,616.00		
16	\$1,638,650.00		
17	\$1,520,866.00		
18	\$1,632,988.00		
19	\$1,612,726.00		
20	\$865,496.13		
21	\$880,399.60		
22	\$912,391.00		

BACKGROUND:

Swinerton Builders has submitted a request for progress payment #30 in the amount of \$578,366.

DISCUSSION:

A temporary certificate of occupancy (TCO) was issued to Swinerton Builders on June 28, 2006; grand opening activities took place on July 1st; and the Fire Department and Police Department moved into the new building on July 6 and 8 respectively.

Punchlist activities are substantially complete (as of this date, there are approximately 30 outstanding items). The TCO gave Swinerton until the end of August 2006 to achieve final completion; an extension was requested by Swinerton and approved by the Building Department through October 2006. Staff is planning on presenting a final, wrap-up report to the City Council in November, pending close-out discussions. In the meantime, Swinerton has requested payment for work accomplished in August 2006. After this payment, there is \$50,000 left in the contract,

Agenda Item #: _____

which is in the “City Allowance” line item and will not be billed against. There will be one final payment which will close out the project and will include the final settlement and any final change orders resulting from punchlist (Swinerton has offered credit on several punchlist items which will need to be written up in a final change order).

Attachments: A. Police & Fire Facility Construction/Hard Costs Summary Report
B. August 2006 Pay Application

Police & Fire Facility Project
Construction/Hard Costs - Summary Report
October 15, 2006

- Official Start Date: February 9, 2004
- Approved Time Extensions: 117 days
- Original Contract Value (hard cost only): \$28,647,000
- Adjusted Contract Value: \$31,310,828
- Contingency Remaining: \$114,226

Approved Adjustments
Unforeseen Conditions, Architect's Changes, Value Engineering

CO#		Summary Description	Contractor Proposal	Approved \$
1	PCO#2	Mobilize earthwork equipment for 13 th Street work	\$3,333	\$3,333
2	PCO#1 PCO#8 WO#1	Demolition work not originally in contract-\$7,440 Demolish & remove cellular antennae foundation-\$3,166 Removal of underground concrete & debris-\$2,666	\$14,665	\$13,272
3	PCO#4	Relocate City Hall sewer not in as-built drawings (north of entrance)	\$12,259	\$11,447
4	PCO#5 PCO#9	Adjust shoring along Valley to miss existing sewer-\$20,947 Removal of underground debris-\$5,466	\$34,426	\$26,413
5	PCO#7	Install SCE substructure to deal with utility conflict at SE corner of Library	\$37,150	\$32,716
6	PCO#13	Relocate/revise existing City Hall sewer line (south of entrance)	\$42,221	\$33,195
7	PCO#3 PCO#6 PCO#12 PCO#14	Removal of seven light poles not originally included in contract; demolition of SCE duct bank-\$5,517 Credit for duplicate water line & double check valve-(\$11,921) Replace the jail cell doors with electric locking system for electric sliding cell doors-\$11,755 Install elevator shaft casing for plaza elevator-\$2,966	\$10,185	\$8,318
8		Credit to pay for the architect/engineer services required to evaluate the HVAC digital control system substitution request.	(\$3,400)	(\$3,400)
10		Credit for accepting the substitution of Honeywell Controls for the HVAC system	(\$98,839)	(\$98,839)
12	PCO#11 PCO#26 PCO#18	Add two pole lights at City Hall entry-\$10,059 Removal of unforeseen underground debris-\$2,358 Survey to locate sidewalk for Edison vault-\$778	\$14,681	\$13,195
13	PCO#10 PCO#28	Make various revisions to documents-\$27,140 Telephone and data outlet modifications-\$7,303	\$63,700	\$34,443
14	PCO#17 PCO#21 PCO#27 PCO#35 PCO#47	Revise door hardware lockset per architect-\$363 Structural steel revisions per architect-\$2,228 Backwater valve installation-\$3,964 Steel framing at moment connection-\$843 Galvanize pipe and fittings-\$16,038	\$23,583	\$23,436

**Police & Fire Facility Project
Construction/Hard Costs - Summary Report
October 15, 2006**

<i>CO#</i>		<i>Summary Description</i>	<i>Contractor Proposal</i>	<i>Approved \$</i>
15	PCO#48 PCO#62	Hose tower hoist revisions-\$15,142 Credit for multiple revisions to storefront drawings-(\$1,500)	\$13,667	\$13,642
16	PCO#22 PCO#23 PCO#31 PCO#46 PCO#58 PCO#74 PCO#90 PCO#94	Credit for roofing modifications-(\$1,845) Credit for changing exterior glaze from green to clear-(\$814) Detention door hardware changes per architect-\$9,322 Emergency repair of existing sewer-\$2,183 Change scullery and floor sinks in fire work room-\$1,121 Re-route two storm drain lines away from doorway-\$1,250 Re-route storm drain piping to below structural deck-\$1,258 Revise sump pump discharge-\$1,877	\$21,756	\$14,352
17	PCO#71 PCO#87 PCO#101 PCO#115	Reroute waste piping west of Fitness Room-\$828 Revise plumbing layout for jail cell lavatories-\$3,122 Delete two interior walls and relocate electrical-(\$386) Delete holes in jail cell bunks-\$0	\$3,636	\$3,564
18	PCO#40 PCO#33 PCO#34 PCO#49 PCO#86 PCO#116	Provide sloping locker tops-\$4,566 Delete veneer brick and extend exterior windows-(\$791) Delete installation of antenna mast-(\$2,772) Furnish and install canopy embeds-\$2,995 Revise concrete beam reinforcing-\$417 Furnish/install power and switches to motorized gates-\$2,596	\$7,539	\$7,011
20	PCO#60	Jail door monitoring and control system	\$130,450	\$119,950
21	PCO#79 PCO#96 PCO#108	Add heaters to firing range-\$7,900 Additional rebar at hose tower-\$3,052 Repair existing waterproofing at City Hall-\$13,871	\$25,451	\$24,823
22	PCO#20 PCO#44 PCO#102	Hardware revisions-\$34,000 Move 18x18 duct out of drop panel-\$599 Hollow metal frame revisions-\$404	\$40,086	\$35,003
23	PCO#43 PCO#45 PCO#92 PCO#95 PCO#106 PCO#110 PCO#111 PCO#112 PCO#122	Add five hose bibs at the jail-\$4,388 Drawing revisions for air and electric hose reels-\$9,753 Pipe rerouting at room A165-\$0 Provide storm drain offset-\$4,011 Provide pipe offset at draft pit/firing range-\$2,704 Pipe rerouting at sobering cell-\$0 Pipe rerouting at room 089-\$0 Pipe rerouting at Jail Corridor-\$0 General plumbing revisions-\$75,152	\$111,060	\$96,008
26	PCO#37 PCO#69 PCO#82 PCO#97 PCO#103 PCO#140	Furnish and install patio gate in fire department area-\$4,048 Revise door, frame and hardware for door 101-\$2,870 Revise exhaust and roof fans-\$1,009 Modification of site wall details-\$1,439 Furnish and install antenna mast embeds-\$1,491 Install parapets to apparatus bay roof-\$2,014	\$13,096	\$12,907
28	PCO#53 PCO#67 PCO#75	Revise turnout lockers-\$7,357 Draft pit pump electrical-\$831 Structural steel revisions-\$7,862	\$24,548	\$22,279

**Police & Fire Facility Project
Construction/Hard Costs - Summary Report
October 15, 2006**

<i>CO#</i>		<i>Summary Description</i>	<i>Contractor Proposal</i>	<i>Approved \$</i>
	PCO#85 PCO#129 PCO#151	Concrete reinforcement changes-\$920 CMU infill at jail cell 84-\$1,114 Revise beam elevations at apparatus bay-\$4,195		
29	PCO#135 PCO#141 PCO#146	Revise antennae brackets-\$4,770 Hose tower pent plate & angles-\$8,465 Dog kennel walls-\$10,549	\$23,591	\$22,784
30	PCO#121 PCO#132 PCO#150	Antennae revisions-\$1,718 Add four wood doors with frames-\$9,751 Relocate roof penetration framing-\$12,766	\$24,514	\$24,235
31	PCO#152	Add fire line at 13 th Street & 15 th Street	\$67,360	\$42,117
33	PCO#30 R1	Dry weather flow and electrical changes	\$187,154	\$187,154
34	PCO#84 PCO#88 PCO#93 PCO#109 PCO#157 PCO#158 PCO#159 PCO#161 PCO#162 PCO#164 PCO#172	Add additional reinforcement to beam-\$685 Reroute of piping in jail corridor-\$10,505 Change window to security frame\$339 Add breakers-\$2,500 Add two fire/smoke dampers-\$2,918 Add fire/smoke damper-\$2,012 Add fire/smoke damper-\$1,615 Demo column top, form to suit-\$2,422 Provide mirrored swing for one door and frame-\$867 Installation credit for deletion of TV shelf-(\$326) Change gun locker location prior to install-\$0	\$33,758	\$23,537
35	PCO#54 PCO#56 PCO#61 PCO#78 PCO#89 PCO#99 PCO#107 PCO#155	Revise hose tower parapet height & roof surfacing-(\$959) Credit to install non-metallic conduit in lieu of EMT-(\$7,108) Appliance credit-(\$9,244) Elec./Fire suppression change-\$14,740 Delete stainless steel shelf and supports-(\$105) Delete planter and replace with concrete walk-(\$3,184) General finish hardware change-\$12,723 Add fire/smoke dampers-\$2,918	\$12,093	\$9,781
37	PCO#59 PCO#68 PCO#118 PCO#120 PCO#127 PCO#136 PCO#144 PCO#169 PCO#196	CMU revisions-\$0 Lower CMU wall height-(\$1,284) Ductwork/ceiling conflict-\$1,811 Fur walls at room #s 73, B118-\$4,391 Revise location of tele/data outlets-\$866 Room B107 electrical changes-\$10,119 Stucco flashing and weep changes-\$1,749 Dorm room paint changes-\$110 Water feature engineering-\$6,616	\$24,672	\$24,378
38	PCO#149 PCO#154 PCO#156 PCO#178 PCO#179	Delete traffic loops-(\$420) Demo 4" wall and replace w/6" wall-\$2,960 Public parking garage duct/waste line conflicts-\$2,723 Modify window framing-\$842 Door and frame changes-\$1,300	\$7,625	\$7,405

**Police & Fire Facility Project
Construction/Hard Costs - Summary Report
October 15, 2006**

<i>CO#</i>		<i>Summary Description</i>	<i>Contractor Proposal</i>	<i>Approved \$</i>
39	PCO#123 PCO#153 PCO#160 PCO#165 PCO#174 PCO#183 PCO#187	Lightning grounding weld plates-\$560 Kitchen hood requirements-\$8,009 Relocate VAV; revise duct-\$3,920 Kennel drain flush plumbing-\$5,566 Add smoke detectors to sleeping areas-\$1,400 Semi-recessed sanitary napkin fixture-\$1,455 Cut two gusset plates away from doorways-\$970	\$21,798	\$21,880
42	PCO#227	Install re-designed water features #1 & #2; delete #3	\$87,790	\$87,790
43	PCO#117 PCO#185 PCO#188 PCO#193 PCO#194 PCO#197 PCO#221 PCO#222	Add rated mechanical shaft-\$3,537 Move door A170-\$500 Cable plant change-\$6,598 Modify window reveals-\$1,955 Surface lighting in corridor #88-\$2,869 Add planter drain-\$3,107 Upgrade 3 dishwashers to replace discontinued models-\$2,146 Structural steel changes to roof framing-\$308	\$21,065	\$21,020
44	PCO#41 PCO#42 PCO#145 PCO#173	Substitute AdvanEdge subdrain for Mirafi subdrain-(\$4,500) Fire shutter and door at City Hall-\$26,004 Install return air openings-\$1,638 Revise wall for ADA drinking fountain-\$1,543	\$29,414	\$24,685
45	PCO#52 PCO#126 PCO#139 PCO#175 PCO#206	Ductwork change-\$0 Handicap parking stalls-(\$305) Sliding gate and coiling grille controls-\$14,289 Rework of column formwork; chip down columns-\$4,825 Power/data terminals-\$0	\$23,997	\$18,809
46	PCO#192 PCO#202 PCO#204 PCO#216 PCO#217 PCO#218 PCO#233 PCO#235 PCO#236	Furred walls at Room B135-\$4,086 Relocate electrical panel L1G-\$2,625 Water supply to refrigerator-\$4,510 Relocate drinking fountain-\$2,239 Add condensation drain-\$696 Provide overflow drains at trash enclosure-\$6,544 Demo and relocate wall-\$355 Paint added jail cells-\$1,827 Remove/re-install electrical outlets-\$1,489	\$25,984	\$24,371
47	PCO#128 PCO#142 PCO#147 PCO#168 PCO#220 PCO#244	Tele/data outlets-\$9,037 Tele/data outlets-\$1,729 Cove light fixture-\$2,063 Add wall furring in Room 094-\$1,670 Window/brick change-\$1,786 Plumbing cost increase for work of Bulletin No. 49-\$1,919	\$18,825	\$18,204
48	PCO#30 PCO#98	Install animal control canopy-\$16,487 Landscape revisions-\$7,195	\$50,673	\$23,682
49	PCO#180 PCO#200	Revise curved wall window details-\$20,627 Move 15 th Street gas meter location-\$3,181	\$24,633	\$23,808

**Police & Fire Facility Project
Construction/Hard Costs - Summary Report
October 15, 2006**

<i>CO#</i>		<i>Summary Description</i>	<i>Contractor Proposal</i>	<i>Approved \$</i>
50	PCO#124 PCO#163 PCO#189 PCO#190 PCO#199	Provide concrete curb for manual roll-up door-\$1,809 Wall change – room A166-\$2,206 Front desk counter supports-\$7,093 Added planter-\$10,889 Add furring to walls in room A148-\$2,152	\$24,266	\$24,149
51	PCO#166 PCO#186 PCO#207 PCO#240 PCO#247 PCO#258	Exterior door change-\$2,972 Add window to room 095-\$1,713 Animal control canopy built-up roof-\$15,770 Add electrical outlet for Police evidence freezer-\$1,404 Acoustic ceiling pockets over doors-\$1,309 Add shelves to room B212-\$1,026	\$24,941	\$24,194
52	PCO#73	Skylight framing for 29 skylights	\$53,391	\$42,945
53	PCO#214 PCO#229 PCO#230 PCO#232 PCO#238 PCO#243 PCO#262	Install two electrical outlets in room B122-\$0 Signage changes via submittal responses-\$8,314 Credit for City forces to protect site from rain damage-(\$2201) Install security ceiling in sober cell 050-\$16,599 Locate draft pit roll-up door on exterior-\$0 Delete backlit requirement from market boards-\$0 Change radio equipment room lighting-\$0	\$25,891	\$22,712
54	PCO#191 PCO#213 PCO#223 PCO#242 PCO#252 PCO#256 PCO#264 PCO#273	Revise hose tower roof framing-\$3,286 Offset skylight in room A107-\$284 Install apparatus bay door controls-\$2,665 Fur around exposed beam and drain piping-\$1,822 Install apparatus bay recessed boxes-\$321 Install ladder style cable rack in room A118-\$2,639 Revise fire training roof framing-\$6,857 Survey of handicap ramp area-\$800	\$21,673	\$18,674
55	PCO#137 PCO#212 PCO#245 PCO#246 PCO#248 PCO#249 PCO#278 PCO#292 PCO#295 PCO#296	Remote radio cabling-\$0 Fur exposed steel areas-\$2,289 Delete apparatus bay ceiling paint-(\$1,346) Door control changes-\$15,772 Civic Center changes to ADA ramp-\$1,333 Chip top of concrete column-\$2,042 Field install door flush pulls-\$2,315 Credit to City for sewer repairs-(\$414) Installation of finish hardware-\$299 Installation of finish hardware-\$1,195	\$80,493	\$23,485
56	PCO#226	Add fireproofing as required by Building Department-\$42,405	\$42,826	\$42,405
57	PCO#265	Reimburse contractor for shoring removal and slurry backfill	\$24,196	\$24,196
58	PCO#39 PCO#143 PCO#203 PCO#261 PCO#267 PCO#272	Revise draft pit piping-\$0 Add text to signage-\$432 Revise end of wall conditions-\$1,075 Police simulator room door change-\$733 Re-flush fire line-\$4,626 Add seismic bracing at Fire Department-\$10,031	\$24,823	\$24,725

**Police & Fire Facility Project
Construction/Hard Costs - Summary Report
October 15, 2006**

<i>CO#</i>		<i>Summary Description</i>	<i>Contractor Proposal</i>	<i>Approved \$</i>
	PCO#290	Installation of restroom light covers-\$7,171		
	PCO#307	Painting of revised detention door flush pulls-\$657		
59	PCO#167	Lower exterior window-\$2,878	\$25,039	\$23,060
	PCO#274	Revise hose tower rappelling anchor heights-\$1,060		
	PCO#282	Communication/Data cabling clarifications-\$0		
	PCO#283	Add backing at roof eaves for gutters-\$7,653		
	PCo#293	Installation labor for conference room glass-\$2,837		
	PCO#294	Installation costs for door hardware changes-\$2,688		
	PCO#301	Provide circuitry for dishwasher-\$795		
	PCO#308	Revise curved window wall-\$2,707		
	PCO#309	Install chase wall for MEP in Room B111-\$2,442		
60	PCO#231	Add return air openings-\$42,014	\$47,376	\$46,910
	PCO#328	Add return air openings-\$4,896		
61	PCO#107	Door & frame revisions-\$4,402	\$23,345	\$23,064
	PCO#224	Reclaimed water connection-\$0		
	PCO#279	Add light fixtures at City Hall ADA ramp-\$11,178		
	PCO#298	Delete installation of flooring in Room 029-(\$474)		
	PCO#311	Topping slab drains north of apparatus bay-\$3,910		
	PCO#319	Provide ceiling access door in Room A137-\$213		
	PCO#320	Reverse door frame and swing of Door A157C-\$2,656		
	PCO#324	Water heater spill protection in Room B222-\$857		
	PCO#331	Access ceiling panel in Room 050-\$322		
62	PCO#171	Site retaining walls-\$39,193	\$83,442	\$80,698
	PCO#315	J-boxes required for future prox pads-\$0		
	PCO#316	110-blockmounting location-\$0		
	PCO#329	Modify deal try-\$0		
	PCO#333	Relocate elevator electrical panels-\$41,505		
63	PCO#208	Radio enhancement-\$0	\$3,036	\$3,036
	PCO#297	Replace claro acoustic ceiling-(\$9,360)		
	PCO#303	Install GWB ceilings below stairs B2 & B3-\$2,895		
	PCo#322	Water feature electrical changes-\$18,713		
	PCO#332	Relocate HVAC vents for sober cell ceiling-\$3,105		
	PCO#350	SCE electrical charges-(\$7,644)		
	PCO#356	Erect fire/smoke barrier across Door 118-\$840		
	PCO#364	SCE electrical charges-(\$5,513)		
64	PCO#378	Added landscape curbs-\$34,957	\$38,499	\$34,957
65	PCO#191	Hose tower anchors-\$3,390	\$26,775	\$24,973
	PCO#349	Hose tower light fixtures-\$7,446		
	PCO#353	Electrical changes to door A167-\$3,907		
	PCO#358	Stair B1 fire-rated ceiling-\$4,260		
	PCO#366	Stainless steel collars for toilet accessories-\$604		
	PCO#369	Add wire mesh to sidewalk concrete-\$972		
	PCO#379	13 th Street planters added irrigation & landscaping-\$4,394		
66	PCO#310	Civic Center ramp-\$7,000	\$25,747	\$24,985
	PCO#323	Fountain waste/overflow piping-\$12,544		

**Police & Fire Facility Project
Construction/Hard Costs - Summary Report
October 15, 2006**

<i>CO#</i>		<i>Summary Description</i>	<i>Contractor Proposal</i>	<i>Approved \$</i>
	PCO#326 PCO#361	Extend gas piping to 15 th Street curb-\$4,882 Add exit sign-\$559		
67	PCO#241 PCO#334 PCo#338 PCO#343 PCo#363	Revise library sidewalk and grades-\$4,581 Additional trench grate width-\$13,377 Precast bumper credit-(\$1,456) Extend 3" conduit from City Hall-\$3,971 Elevator smoke detector-\$3,730	\$24,811	\$24,203
68	PCO#284 PCo#312 PCO#318 PCo#339 PCO#357 PCO#359 PCO#362 PCO#368 PCO#374 PCO#392	HOK glazing substitution review add service-(\$4,600) Fountain/storm drain conflicts-\$730 Fire kitchen island and hood-\$5,946 Add curb, revise flow gutter-\$9,252 Fountain coring-\$6,507 Under slab drains-\$4,825 Concrete bench footing-\$3,346 Furred wall at room B119-\$671 Delete articulating keyboard trays-(\$1,292) VFD substitution review cost-(\$2,800)	\$28,988	\$22,585
69	PCO#181 PCO#231 PCO#341 PCO#377 PCO#385 PCO#386 PCO#387 PCO#389 PCO#390	Delete reveals at curved window-(\$152) Return air openings in GWB walls-\$2,830 Remove system furniture whips-\$2,322 Relocate horn strobe per Fire Marshal-\$1,130 Stair S1 flashing-\$1,967 13 th Street conduit and pull boxes-\$3,483 4" landscaping curb-\$6,446 Upgrade gate motors-\$5,405 Sink pedal valves-\$1,111	\$24,601	\$24,542
70	PCO#209 PCO#250 PCO#275 PCO#276 PCO#306 PCO#373 PCO#384 PCO#391 PCO#396	HVAC changes-\$12,412 Setting rebar and templates at mechanical well-\$3,126 HOK review of architectural gates-(\$1,000) HOK review of casework-(\$500) Added ceiling pockets-\$1,871 Credit for construction electrical charges-(\$5,473) Pre-finished cladding at Fire Department roll up doors-\$9,122 Toilet partition support brackets-\$2,850 Brick veneer at B1 south elevation-\$1,189	\$28,048	\$23,597
71	PCO#251 PCO#281 PCO#287 PCo#299 PCO#370 PCO#371 PCO#375	Additional ceramic tile-\$4,320 Fire training roof structural framing-\$5,684 Ductwork for corridor #88-\$3,450 Additional survey costs-\$1,333 Power feeds to two exhaust fans-\$2,240 Power feeds to boiler nos. 1 & 2-\$1,376 Apparatus bay door indicator lights-\$4,822	\$23,493	\$23,225
72	PCO#270 PCO#280 PCO#305	Credit to not relocate three street lights-\$0 Ceiling blockouts-\$1,989 Added smoke detectors and mag door holders-\$8,542	\$37,028	\$24,717

**Police & Fire Facility Project
Construction/Hard Costs - Summary Report
October 15, 2006**

<i>CO#</i>		<i>Summary Description</i>	<i>Contractor Proposal</i>	<i>Approved \$</i>
	PCO#352 PCo#259 PCO#376 PCo#395 PCO#406	Draft pit piping revisions-(\$2,000) Fire patio topping slab revisions-\$13,905 Connect door 061 to fire alarm system-\$1,853 Credit for walk-off mats-\$0 Install stainless steel floor brace-\$428		
73	PCO#271 PCo#291 PCO#346 PCO#410	Revise Westnet infrastructure-\$1,182 Steel angles for brick support-\$1,728 Add power to three air handlers-\$20,000 Additional hydrostatic test for fire line-\$1,972	\$32,667	\$24,882
74	PCO#355 PCO#393 PCO#403	Delete washer & dryer-\$0 Sheet metal backing at expansion joint areas-\$1,259 Sack & finish concrete; remove/reinstall brick facing-\$23,642	\$24,901	\$24,901
75	PCO#383 PCO#405	Westnet revisions to Fire In infrastructure-\$8,852 Site utility work, paving revisions-\$14,900	\$23,752	\$23,752
76	PCO#402 PCO#404 PCO#408	Install firestopping per City Inspector-\$19,710 Hardware changes-\$3,526 Provide traffic loops for architectural gates-\$1,484	\$24,720	\$24,720
77	PCO#177 PCO#237 PCO#286 PCO#412	Tube steel supports-\$5,951 Brick & window flashing-\$7,248 Light fixture specifications-\$5,619 Modification of gate rollers and jamb-\$5,302	\$24,457	\$24,120
78	PCO#314 PCO#388 PCO#409 PCO#411	Exterior window sunshade details-\$0 Framing at room B 117-\$7,763 Plaza drain piping-\$6,330 4" meter & 4" bypass for underground vault-\$8,298	\$47,562	\$22,391
79	PCO#125 PCO#234	Gutter & roof drain revisions-\$20,677 Door flashing at vertical brick condition-\$1,298	\$21,975	\$21,975
80	PCO#317	Jail area ductwork revisions-\$36,151	\$36,151	\$36,151
81	PCO#335	Sheet metal roofing/structural deck modifications-\$40,000	\$50,702	\$40,000
82	PCO#257	Window framing resolution-\$62,752	\$135,543	\$62,752
83	PCO#367 PCO#407	Credit to downsize trees-(\$3,615) Class III standpipe system-\$17,000	\$43,880	\$13,385
			\$2,459,237	\$2,023,774

**Police & Fire Facility Project
Construction/Hard Costs - Summary Report
October 15, 2006**

Approved Adjustments

Owner Requested Changes

<i>CO#</i>		<i>Summary Description</i>	<i>Contractor Proposal</i>	<i>Approved \$</i>
11	PCO#15	Furnish and install an elevator in the plaza area	\$121,360	\$121,360
24	PCO#63	Change plastic laminate to solid surface throughout	\$86,128	\$86,128
25	PCO#84	Add-back casework previously deleted	\$66,282	\$66,282
36	PCO#114	Build out jail cells	\$55,646	\$53,021
40	PCO#133	Police conference room glass	\$17,346	\$17,284
41	PCO#130	Build out Fire break room	\$16,291	\$15,954
			\$363,053	\$360,029

**Police & Fire Facility Project
Construction/Hard Costs - Summary Report
October 15, 2006**

Change Orders to Swinerton Contract – Delay Settlements

<i>CO#</i>	<i>Summary Description</i>	<i>Contractor Proposal</i>	<i>Approved \$</i>
9	Extend contract by 51 days; pay extended general conditions for 40 days at the agreed upon rate of \$3,000 per day	\$120,000	\$120,000
32	Extend contract by 66 days; pay extended general conditions for 37 days at the agreed upon rate of \$4,325 per day	\$160,025	\$160,025
		\$280,025	\$280,025

**Police & Fire Facility Project
Construction/Hard Costs - Summary Report
October 15, 2006**

Change Orders to Swinerton Contract – Other Funding Source

<i>CO#</i>		<i>Summary Description</i>	<i>Contractor Proposal</i>	<i>Approved \$</i>
19	PCO#91	Install street lights and banner poles on north side of 13 th Street (gas tax funding – CIP 05822)	\$41,692	\$41,692
27	PCO#138	Furnish and install membrane and standing seam metal roofing at City Hall (CIP 05840)	\$156,888	\$156,888



AIA® Document G702/CMA™ - 1992

Application and Certificate for Payment Construction Manager-Adviser Edition

TO OWNER: City of Manhattan Beach
1400 Highland Avenue,
Manhattan Beach, CA 90266

PROJECT: Manhattan Beach Fire & Police Facility
400 /420 15th Street., Manhattan Beach, CA 90266

FROM CONTRACTOR: Swinerton Builders
20201 S.W. Birch St, Suite 100, Newport Beach, CA 92660

VIA CONSTRUCTION MANAGER: Vanni Construction Management, Inc.

PERIOD TO: August 31, 2006

CONTRACT DATE: December 31, 2003

PROJECT NOS.: 01-0195-00 / 04-055001 / 01-0195-00/04-055001

Distribution to:
OWNER:
CONSTRUCTION MANAGER:
ARCHITECT:
CONTRACTOR:
FIELD:
OTHER:

CONTRACT FOR: General Construction
VIA ARCHITECT: Hellmuth, Obata & Kassabaum, Inc

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract Continuation Sheet, AIA Document G703, is attached.

- 1. ORIGINAL CONTRACT SUM \$ 28,647,000.00
- 2. Net change by Change Orders \$ 2,857,189.00
- 3. CONTRACT SUM TO DATE (Line 1 ± 2) \$ 31,504,189.00
- 4. TOTAL COMPLETED & STORED TO DATE (Column G on G703) \$ 31,454,189.00
- 5. RETAINAGE:
 - a. 0 % of Completed Work (Column D + E on G703) \$ 0.00
 - b. 0 % of Stored Material (Column F on G703) \$ 0.00

6. TOTAL RETAINAGE (Lines 5a + 5b or Total in Column I of G703) \$ 0.00

7. LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 4 Less Line 5 Total) \$ 31,454,189.00

8. CURRENT PAYMENT DUE (Line 6 from prior Certificate) \$ 30,875,823.00

9. BALANCE TO FINISH, INCLUDING RETAINAGE (Line 3 less Line 6) \$ 578,366.00

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner	\$ 2,495,437.00	\$ 0.00
Total approved this Month	\$ 361,752.00	\$ 0.00
TOTALS	\$ 2,857,189.00	\$ 0.00
NET CHANGES by Change Order	\$ 2,857,189.00	\$ 0.00

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR: _____ Date: 8/19/06

By: _____
State of: _____
County of: _____
Subscribed and sworn to before me this _____ day of _____
Notary Public: _____
My Commission expires: _____

CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising this application, the Construction Manager and Architect certify to the Owner that to the best of their knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED \$ 578,366.00
(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform with the amount certified.)

CONSTRUCTION MANAGER: _____ Date: 10-10-06
By: _____
ARCHITECT: _____ Date: _____
By: _____

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

AIA Document G702/CMA™ - 1992. Copyright © 1992 by The American Institute of Architects. All rights reserved. WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law. This document was produced by AIA software at 09:01:22 on 08/19/2006 under Order No. 1000212160_1 which expires on 12/22/2006, and is not for resale.

AIA Document G702/CMa™ - 1992. Copyright © 1992 by The American Institute of Architects. All rights reserved. WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law. This document was produced by AIA software at 09:01:22 on 08/18/2006 under Order No. 1000212160_1 which expires on 12/22/2006, and is not for resale.

(3369471343)



AIA® Document G703™ - 1992

Continuation Sheet

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.
 In tabulations below, amounts are stated to the nearest dollar.
 Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 30
 APPLICATION DATE: 08/31/2006
 PERIOD TO: 08/31/2006
 ARCHITECT'S PROJECT NO: 01-0195-00

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		E THIS PERIOD	F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G TOTAL COMPLETED AND STORED TO DATE (D+E+F)	H % (G ÷ C)	I BALANCE TO FINISH (C - G)	J RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)							
1	Temp Facility/Mobilization	15,000.00	15,000.00	0.00	0.00	0.00	15,000.00	100.00 %	0.00	0.00
2	Payment & Performance Bond	222,120.00	222,120.00	0.00	0.00	0.00	222,120.00	100.00 %	0.00	0.00
3	PL & PD Insurance	286,311.00	286,311.00	0.00	0.00	0.00	286,311.00	100.00 %	0.00	0.00
4	Builders Risk Insurance	132,521.00	132,521.00	0.00	0.00	0.00	132,521.00	100.00 %	0.00	0.00
5	Sub Guard Insurance	249,787.00	249,787.00	0.00	0.00	0.00	249,787.00	100.00 %	0.00	0.00
6	Surveying	63,343.00	63,343.00	0.00	0.00	0.00	63,343.00	100.00 %	0.00	0.00
7	Demolition	37,537.00	32,261.00	5,276.00	0.00	0.00	37,537.00	100.00 %	0.00	0.00
8	Shoring	453,961.00	453,961.00	0.00	0.00	0.00	453,961.00	100.00 %	0.00	0.00
9	Earthwork	699,123.00	699,123.00	0.00	0.00	0.00	699,123.00	100.00 %	0.00	0.00
10	A/C Paving	32,595.00	32,595.00	0.00	0.00	0.00	32,595.00	100.00 %	0.00	0.00
11	Site Concrete	2,641,312.00	2,641,312.00	0.00	0.00	0.00	2,641,312.00	100.00 %	0.00	0.00
12	Site Utilities	267,282.00	267,282.00	0.00	0.00	0.00	267,282.00	100.00 %	0.00	0.00
13	Fountain Feature	195,572.00	195,572.00	0.00	0.00	0.00	195,572.00	100.00 %	0.00	0.00
14	Landscaping & Irrigation	181,448.00	149,595.00	31,853.00	0.00	0.00	181,448.00	100.00 %	0.00	0.00
15	Reinforcement	2,347,223.00	2,347,223.00	0.00	0.00	0.00	2,347,223.00	100.00 %	0.00	0.00
16	Structural Concrete	4,686,234.00	4,686,234.00	0.00	0.00	0.00	4,686,234.00	100.00 %	0.00	0.00
17	Masonry & Brick	1,358,363.00	1,358,363.00	0.00	0.00	0.00	1,358,363.00	100.00 %	0.00	0.00
18	Structural Steel	1,512,029.00	1,512,029.00	0.00	0.00	0.00	1,512,029.00	100.00 %	0.00	0.00
19	Metal Decking	121,994.00	121,994.00	0.00	0.00	0.00	121,994.00	100.00 %	0.00	0.00
20	Misc./ Ornamental Iron	130,381.00	107,688.00	22,693.00	0.00	0.00	130,381.00	100.00 %	0.00	0.00
21	Interior Woodwork	420,480.00	420,480.00	0.00	0.00	0.00	420,480.00	100.00 %	0.00	0.00
22	Building Insulation/ Firestop	96,700.00	96,700.00	0.00	0.00	0.00	96,700.00	100.00 %	0.00	0.00

AIA Document G703™ - 1992. Copyright © 1963, 1965, 1966, 1967, 1970, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law. This document was produced by AIA software at 08:58:19 on 08/18/2006 under Order No. 1000212160_1 which expires on 12/22/2006, and is not for resale.
 User Notes: (1480390755)

23	Roofing & Waterproofing	1,597,660.00	1,575,924.00	21,736.00	0.00	0.00	1,597,660.00	100.00 %	0.00	0.00
24	Sheet Metal/ Skylights	429,173.00	429,173.00	0.00	0.00	0.00	429,173.00	100.00 %	0.00	0.00
25	Door & Hardware Installation	101,046.00	101,046.00	0.00	0.00	0.00	101,046.00	100.00 %	0.00	0.00
26	Metal Doors & Hardware	65,191.00	65,191.00	0.00	0.00	0.00	65,191.00	100.00 %	0.00	0.00
27	Wood Doors & Hardware	184,707.00	184,707.00	0.00	0.00	0.00	184,707.00	100.00 %	0.00	0.00
28	Overhead Doors	195,572.00	195,572.00	0.00	0.00	0.00	195,572.00	100.00 %	0.00	0.00
29	Detention Work	280,320.00	280,320.00	0.00	0.00	0.00	280,320.00	100.00 %	0.00	0.00
30	Windows & Glazing	341,165.00	341,165.00	0.00	0.00	0.00	341,165.00	100.00 %	0.00	0.00
31	Gypsum & Plaster	1,688,440.00	1,688,440.00	0.00	0.00	0.00	1,688,440.00	100.00 %	0.00	0.00
32	Tile & Stone	122,776.00	122,776.00	0.00	0.00	0.00	122,776.00	100.00 %	0.00	0.00
33	Acoustical Ceiling	76,056.00	76,056.00	0.00	0.00	0.00	76,056.00	100.00 %	0.00	0.00
34	Laminate Panels	57,585.00	0.00	57,585.00	0.00	0.00	57,585.00	100.00 %	0.00	0.00
35	Flooring, VCT & Carpet	178,188.00	178,188.00	0.00	0.00	0.00	178,188.00	100.00 %	0.00	0.00
36	Specialty Flooring	8,692.00	8,692.00	0.00	0.00	0.00	8,692.00	100.00 %	0.00	0.00
37	Painting	190,140.00	186,470.00	3,670.00	0.00	0.00	190,140.00	100.00 %	0.00	0.00
38	Sealed Concrete	101,046.00	101,046.00	0.00	0.00	0.00	101,046.00	100.00 %	0.00	0.00
39	Display Boards	10,865.00	10,865.00	0.00	0.00	0.00	10,865.00	100.00 %	0.00	0.00
40	Signage	32,595.00	32,595.00	0.00	0.00	0.00	32,595.00	100.00 %	0.00	0.00
41	Lockers	14,125.00	14,125.00	0.00	0.00	0.00	14,125.00	100.00 %	0.00	0.00
42	Operable Partitions	18,471.00	18,471.00	0.00	0.00	0.00	18,471.00	100.00 %	0.00	0.00
43	Toilet Accessories	43,460.00	43,460.00	0.00	0.00	0.00	43,460.00	100.00 %	0.00	0.00
44	Misc. Building Specialties	21,730.00	21,730.00	0.00	0.00	0.00	21,730.00	100.00 %	0.00	0.00
45	Audio Visual System	194,486.00	194,486.00	0.00	0.00	0.00	194,486.00	100.00 %	0.00	0.00
46	Project Screens	21,730.00	21,730.00	0.00	0.00	0.00	21,730.00	100.00 %	0.00	0.00
47	Parking Appurtenances	9,779.00	9,345.00	434.00	0.00	0.00	9,779.00	100.00 %	0.00	0.00
48	Appliances	14,125.00	14,125.00	0.00	0.00	0.00	14,125.00	100.00 %	0.00	0.00
49	Windows Treatments	58,672.00	55,738.00	2,934.00	0.00	0.00	58,672.00	100.00 %	0.00	0.00
50	Elevators	98,873.00	98,873.00	0.00	0.00	0.00	98,873.00	100.00 %	0.00	0.00
51	Wheelchair Lift	9,779.00	9,779.00	0.00	0.00	0.00	9,779.00	100.00 %	0.00	0.00
52	Fire Sprinkler System	269,455.00	269,455.00	0.00	0.00	0.00	269,455.00	100.00 %	0.00	0.00
53	Plumbing	832,269.00	832,269.00	0.00	0.00	0.00	832,269.00	100.00 %	0.00	0.00
54	HVAC	1,963,328.00	1,960,898.00	2,430.00	0.00	0.00	1,963,328.00	100.00 %	0.00	0.00
55	Vehicle Exhaust	111,911.00	111,911.00	0.00	0.00	0.00	111,911.00	100.00 %	0.00	0.00

AIA Document G703™ - 1992. Copyright © 1963, 1965, 1966, 1967, 1970, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law. This document was produced by AIA software at 08:56:19 on 08/18/2006 under Order No. 1000212160_1 which expires on 12/22/2006, and is not for resale.

User Notes:

(1480390755)

56	Electrical	3,102,274.00	3,080,969.00	21,305.00	0.00	3,102,274.00	100.00 %	0.00	0.00
57	City Allowance	50,000.00	0.00	0.00	0.00	0.00	0.00 %	50,000.00	0.00
58	Site Fencing	0.00	0.00	0.00	0.00	0.00	0.00 %	0.00	0.00
59	Owner Change Order #1	3,333.00	3,333.00	0.00	0.00	3,333.00	100.00 %	0.00	0.00
60	Owner Change Order #2	13,272.43	13,272.43	0.00	0.00	13,272.43	100.00 %	0.00	0.00
61	Owner Change Order #3	11,446.66	11,446.66	0.00	0.00	11,446.66	100.00 %	0.00	0.00
62	Owner Change Order #4	26,413.10	26,413.10	0.00	0.00	26,413.10	100.00 %	0.00	0.00
63	Owner Change Order #5	32,716.10	32,716.10	0.00	0.00	32,716.10	100.00 %	0.00	0.00
64	Owner Change Order #6	33,195.11	33,195.11	0.00	0.00	33,195.11	100.00 %	0.00	0.00
65	Owner Change Order #7	8,317.60	8,317.60	0.00	0.00	8,317.60	100.00 %	0.00	0.00
66	Owner Change Order #8	-3,400.00	-3,400.00	0.00	0.00	-3,400.00	100.00 %	0.00	0.00
67	Owner Change Order #9	120,000.00	120,000.00	0.00	0.00	120,000.00	100.00 %	0.00	0.00
68	Owner Change Order #10	-98,839.00	-98,839.00	0.00	0.00	-98,839.00	100.00 %	0.00	0.00
69	Owner Change Order #11	121,360.00	121,360.00	0.00	0.00	121,360.00	100.00 %	0.00	0.00
70	Owner Change Order #12	13,195.00	13,195.00	0.00	0.00	13,195.00	100.00 %	0.00	0.00
71	Owner Change Order #13	34,443.00	34,443.00	0.00	0.00	34,443.00	100.00 %	0.00	0.00
72	Owner Change Order #14	23,436.00	23,436.00	0.00	0.00	23,436.00	100.00 %	0.00	0.00
73	Owner Change Order #15	13,642.00	13,642.00	0.00	0.00	13,642.00	100.00 %	0.00	0.00
74	Owner Change Order #16	14,352.00	14,352.00	0.00	0.00	14,352.00	100.00 %	0.00	0.00
75	Owner Change Order #17	3,564.00	3,564.00	0.00	0.00	3,564.00	100.00 %	0.00	0.00
76	Owner Change Order #18	7,011.00	7,011.00	0.00	0.00	7,011.00	100.00 %	0.00	0.00
77	Owner Change Order #19	41,692.00	41,692.00	0.00	0.00	41,692.00	100.00 %	0.00	0.00
78	Owner Change Order #20	119,950.00	119,950.00	0.00	0.00	119,950.00	100.00 %	0.00	0.00
79	Owner Change Order #21	24,823.00	24,823.00	0.00	0.00	24,823.00	100.00 %	0.00	0.00
80	Owner Change Order #22	35,003.00	35,003.00	0.00	0.00	35,003.00	100.00 %	0.00	0.00
81	Owner Change Order #23	96,008.00	96,008.00	0.00	0.00	96,008.00	100.00 %	0.00	0.00
82	Owner Change Order #24	86,128.00	86,128.00	0.00	0.00	86,128.00	100.00 %	0.00	0.00
83	Owner Change Order #25	66,282.00	66,282.00	0.00	0.00	66,282.00	100.00 %	0.00	0.00
84	Owner Change Order #26	12,907.00	12,907.00	0.00	0.00	12,907.00	100.00 %	0.00	0.00
85	Owner Change Order #27	156,888.00	156,888.00	0.00	0.00	156,888.00	100.00 %	0.00	0.00
86	Owner Change Order #28	22,279.00	22,279.00	0.00	0.00	22,279.00	100.00 %	0.00	0.00
87	Owner Change Order #29	22,784.00	22,784.00	0.00	0.00	22,784.00	100.00 %	0.00	0.00
88	Owner Change Order #30	24,235.00	24,235.00	0.00	0.00	24,235.00	100.00 %	0.00	0.00

AIA Document G703™ - 1992. Copyright © 1963, 1965, 1966, 1967, 1970, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law. This document was produced by AIA software at 08:58:19 on 08/18/2006 under Order No. 1000212160_1 which expires on 12/22/2006, and is not for resale.

89	Owner Change Order #31	42,117.00	42,117.00	0.00	0.00	42,117.00	100.00 %	0.00	0.00
90	Owner Change Order #32	160,025.00	160,025.00	0.00	0.00	160,025.00	100.00 %	0.00	0.00
91	Owner Change Order #33	187,154.00	187,154.00	0.00	0.00	187,154.00	100.00 %	0.00	0.00
92	Owner Change Order #34	23,537.00	23,537.00	0.00	0.00	23,537.00	100.00 %	0.00	0.00
93	Owner Change Order #35	9,781.00	9,781.00	0.00	0.00	9,781.00	100.00 %	0.00	0.00
94	Owner Change Order #36	53,021.00	53,021.00	0.00	0.00	53,021.00	100.00 %	0.00	0.00
95	Owner Change Order #37	24,378.00	24,378.00	0.00	0.00	24,378.00	100.00 %	0.00	0.00
96	Owner Change Order #38	7,405.00	7,405.00	0.00	0.00	7,405.00	100.00 %	0.00	0.00
97	Owner Change Order #39	21,880.00	21,880.00	0.00	0.00	21,880.00	100.00 %	0.00	0.00
98	Owner Change Order #40	17,284.00	17,284.00	0.00	0.00	17,284.00	100.00 %	0.00	0.00
99	Owner Change Order #41	15,954.00	15,954.00	0.00	0.00	15,954.00	100.00 %	0.00	0.00
100	Owner Change Order #42	87,790.00	87,790.00	0.00	0.00	87,790.00	100.00 %	0.00	0.00
101	Owner Change Order #43	21,020.00	21,020.00	0.00	0.00	21,020.00	100.00 %	0.00	0.00
102	Owner Change Order #44	24,685.00	24,685.00	0.00	0.00	24,685.00	100.00 %	0.00	0.00
103	Owner Change Order #45	18,809.00	18,809.00	0.00	0.00	18,809.00	100.00 %	0.00	0.00
104	Owner Change Order #46	24,371.00	24,371.00	0.00	0.00	24,371.00	100.00 %	0.00	0.00
105	Owner Change Order #47	18,204.00	18,204.00	0.00	0.00	18,204.00	100.00 %	0.00	0.00
106	Owner Change Order #48	23,682.00	23,682.00	0.00	0.00	23,682.00	100.00 %	0.00	0.00
107	Owner Change Order #49	23,808.00	23,808.00	0.00	0.00	23,808.00	100.00 %	0.00	0.00
108	Owner Change Order #50	24,149.00	24,149.00	0.00	0.00	24,149.00	100.00 %	0.00	0.00
109	Owner Change Order #51	24,194.00	24,194.00	0.00	0.00	24,194.00	100.00 %	0.00	0.00
110	Owner Change Order #52	42,945.00	42,945.00	0.00	0.00	42,945.00	100.00 %	0.00	0.00
111	Owner Change Order #53	22,712.00	22,712.00	0.00	0.00	22,712.00	100.00 %	0.00	0.00
112	Owner Change Order #54	18,674.00	18,674.00	0.00	0.00	18,674.00	100.00 %	0.00	0.00
113	Owner Change Order #55	23,485.00	23,485.00	0.00	0.00	23,485.00	100.00 %	0.00	0.00
114	Owner Change Order #56	42,405.00	42,405.00	0.00	0.00	42,405.00	100.00 %	0.00	0.00
115	Owner Change Order #57	24,196.00	24,196.00	0.00	0.00	24,196.00	100.00 %	0.00	0.00
116	Owner Change Order #58	24,725.00	24,725.00	0.00	0.00	24,725.00	100.00 %	0.00	0.00
117	Owner Change Order #59	23,060.00	23,060.00	0.00	0.00	23,060.00	100.00 %	0.00	0.00
118	Owner Change Order #60	46,910.00	46,910.00	0.00	0.00	46,910.00	100.00 %	0.00	0.00
	Owner Change Order #61	23,064.00	23,064.00	0.00	0.00	23,064.00	100.00 %	0.00	0.00
	Owner Change Order #62	80,698.00	80,698.00	0.00	0.00	80,698.00	100.00 %	0.00	0.00
	Owner Change Order #63	3,036.00	3,036.00	0.00	0.00	3,036.00	100.00 %	0.00	0.00

AIA Document G703™ - 1992. Copyright © 1963, 1965, 1966, 1967, 1970, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law. This document was produced by AIA software at 08:58:19 on 08/18/2006 under Order No. 1000212160_1 which expires on 12/22/2006, and is not for resale.

User Notes: (1480390755)

Owner Change Order #64	34,957.00	6,991.00	27,966.00	0.00	34,957.00	100.00 %	0.00	0.00
Owner Change Order #65	24,973.00	12,487.00	12,486.00	0.00	24,973.00	100.00 %	0.00	0.00
Owner Change Order #66	24,985.00	18,739.00	6,246.00	0.00	24,985.00	100.00 %	0.00	0.00
Owner Change Order #67	24,203.00	24,203.00	0.00	0.00	24,203.00	100.00 %	0.00	0.00
Owner Change Order #68	22,585.00	22,585.00	0.00	0.00	22,585.00	100.00 %	0.00	0.00
Owner Change Order #69	24,542.00	24,542.00	0.00	0.00	24,542.00	100.00 %	0.00	0.00
Owner Change Order #70	23,597.00	23,597.00	0.00	0.00	23,597.00	100.00 %	0.00	0.00
Owner Change Order #71	23,225.00	0.00	23,225.00	0.00	23,225.00	100.00 %	0.00	0.00
Owner Change Order #72	24,717.00	0.00	24,717.00	0.00	24,717.00	100.00 %	0.00	0.00
Owner Change Order #73	24,882.00	0.00	24,882.00	0.00	24,882.00	100.00 %	0.00	0.00
Owner Change Order #74	24,901.00	0.00	24,901.00	0.00	24,901.00	100.00 %	0.00	0.00
Owner Change Order #75	23,752.00	0.00	23,752.00	0.00	23,752.00	100.00 %	0.00	0.00
Owner Change Order #76	24,720.00	0.00	24,720.00	0.00	24,720.00	100.00 %	0.00	0.00
Owner Change Order #77	24,120.00	0.00	24,120.00	0.00	24,120.00	100.00 %	0.00	0.00
Owner Change Order #78	22,391.00	0.00	22,391.00	0.00	22,391.00	100.00 %	0.00	0.00
Owner Change Order #79	21,975.00	0.00	21,975.00	0.00	21,975.00	100.00 %	0.00	0.00
Owner Change Order #80	36,151.00	0.00	36,151.00	0.00	36,151.00	100.00 %	0.00	0.00
Owner Change Order #81	40,000.00	0.00	40,000.00	0.00	40,000.00	100.00 %	0.00	0.00
Owner Change Order #82	62,752.00	0.00	62,752.00	0.00	62,752.00	100.00 %	0.00	0.00
Owner Change Order #83	13,385.00	0.00	13,385.00	0.00	13,385.00	100.00 %	0.00	0.00
Owner Change Order #84	-5,219.00	0.00	-5,219.00	0.00	-5,219.00	100.00 %	0.00	0.00
GRAND TOTAL	\$ 31,504,189.00	\$ 30,875,823.00	\$ 578,366.00	\$ 0.00	\$ 31,454,189.00	99.84 %	\$ 50,000.00	\$ 0.00

AIA Document G703™ - 1992. Copyright © 1963, 1965, 1966, 1967, 1970, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law. This document was produced by AIA software at 08:58:19 on 08/18/2006 under Order No. 1000212160, which expires on 12/22/2006, and is not for resale.

User Notes:

(1480390755)