



Agenda Item # _____

Staff Report

City of Manhattan Beach

TO: Honorable Mayor Fahey and Members of the City Council

THROUGH: Geoff Dolan, City Manager

FROM: Sherilyn Lombos, Deputy City Manager

DATE: September 6, 2005

SUBJECT: Approval of Final Language for Previously Approved Addendum to Change Order No. 32 and a Contract Amendment with Swinerton Builders for Construction of the Police & Fire Facility

RECOMMENDATION:

Staff recommends that the City Council give final approval for the contract amendment language to the agreement between Swinerton Builders and the City as well as the language of the addendum to change order number 32 which was approved by the Council on August 2, 2005.

FISCAL IMPLICATION:

Change order #32 provides that the City will pay Swinerton \$160,025, calculated as 37 compensable days multiplied by \$4,325 per day (extended general conditions based on actual costs). Sufficient funds are available in the project budget to cover this change order.

BACKGROUND:

At the August 2, 2005 City Council meeting City and Vanir staff presented information to the City Council about a negotiated agreement with Swinerton Builders. At that time, Council unanimously approved a change order in the amount of \$160,025 and an amendment to the contract to define substantial completion and final completion with final contract language to be brought back at a future Council meeting.

DISCUSSION:

Addendum to Change Order No. 32:

This addendum documents the compensable time extension of 37 days at \$4,325 per day and non-compensable time extension of 29 days for a total time extension of 66 calendar days added to the Police & Fire Facility construction contract. In addition, the addendum includes language which resolves outstanding issues prior to the date of the agreement (see paragraph #6 of addendum).

First Amendment to the Contract Agreement:

This document defines substantial and final completion. Substantial completion is defined as that stage in the progress of the work when all items are complete so the City can occupy or use the facility for its intended purpose and is set at October 31, 2005. Final completion is defined as the

stage of work when all work has been completed and is set at December 31, 2005. Liquidated damages are set for both stages of work.

CONCLUSION:

Staff is recommending that the City Council give final approval for the contract amendment language and the addendum to change order #32, both of which were approved by the Council on August 2, 2005.

- Attachments:
- A. First Amendment to the Agreement between Swinerton Builders and the City of Manhattan Beach for Construction of the Manhattan Beach Fire & Police Facility
 - B. Addendum to Change Order No. 32

FIRST AMENDMENT TO THE AGREEMENT BETWEEN SWINERTON BUILDERS AND THE CITY OF MANHATTAN BEACH FOR CONSTRUCTION OF THE MANHATTAN BEACH FIRE & POLICE FACILITY

The CITY OF MANHATTAN BEACH (“City”) and SWINERTON BUILDERS, (“Contractor”), (hereinafter collectively the “Parties”) have previously entered into an agreement for construction of the Manhattan Beach Fire & Police Facility (“Agreement”) on December 16, 2003.

WHEREAS, the parties are desirous of amending the term of said Agreement;

NOW, THEREFORE the Agreement is hereby amended as follows:

SECTION 00800 SPECIAL PROVISIONS:

2.01 Delayed Completion of the Work.

The Contractor shall be subject to the assessment of Liquidated Damages for failure to achieve Substantial Completion of the Work within defined substantial completion date of October 31, 2005. Liquidated Damages shall be at the rate of Five-Thousand Dollars (\$5,000) per calendar day until Substantial Completion of the Work is achieved.

Substantial Completion is that stage in the progress of the Work when all Work items are complete in accordance with the Contract Documents so the City can occupy or use the Work for its intended purpose, including startup and testing of all equipment. Substantial Completion shall be determined by the Project Manager and the City’s Inspector after consultation with the Architect and upon request by the Contractor in accordance with the Contract Documents. The good faith and reasonable determination of Substantial Completion by the City’s Inspector, Project Manager, in consultation with the Architect, shall be controlling and final.

The Contractor shall be subject to the assessment of Liquidated Damages for failure to achieve Final Completion of the Work within the defined final completion date of December 31, 2005. Liquidated Damages shall be at the rate of Two Thousand Five Hundred (\$2,500.00) per calendar day until Final Completion of the work is achieved.

Final Completion is that stage of Work when all Work has been completed in accordance with the Contract Documents, including without limitation, the performance of all correction or completion items noted upon Substantial Completion, and the Contract has been otherwise fully performed by the Contractor. Final Completion shall be determined by the Architect, Project Manager and the City’s Inspector upon request of the Contractor. The good faith and reasonable determination of Final Completion by the City’s Inspector, Project Manager and the Architect shall be controlling and final.

2.02 Delayed Major Milestones.

In addition to the Liquidated Damages as set forth in Item 2.01 above, delay in the completion of the Work as indicated in *Item 2.01* shall be subject to the assessment of Liquidated Damages at the per day rate as indicated in item 2.01 above.

All other provisions of the Agreement shall remain unchanged.

IN WITNESS WHEREOF this First Amendment to Agreement is entered into this 6th day of September, 2005.

CITY OF MANHATTAN BEACH

SWINERTON BUILDERS

Geoff Dolan, City Manager

Its _____

ATTEST:

APPROVED AS TO FORM:

Liza Tamura, City Clerk

Robert V. Wadden Jr., City Attorney

ADDENDUM TO CHANGE ORDER NO. 32

THIS ADDENDUM TO CHANGE ORDER NO. 32 (“Addendum”) is entered into by and between the City of Manhattan Beach (“Owner”) and Swinerton Builders (“Contractor”) with respect to that certain Agreement dated December 16, 2003 (“Agreement”) for the construction of the Manhattan Beach Fire & Police Facility, City Project No. 01-0195-00 (the “Project”).

Recitals

WHEREAS, pursuant to the terms of the Agreement, the original Final Completion of Work for the Project was July 6, 2005, based upon a 514 calendar day schedule; and

WHEREAS, pursuant to the terms of Change Order No. 9, the Final Completion of Work for the Project was extended 51 calendar days to August 26, 2005, which extension consisted of 40 days of compensable time at \$3,000.00 per day and 11 days of non-compensable time, for a total payment to Contractor of \$120,000 for time extensions, delay costs, extended general conditions and additional compensation through Change Order No. 9; and

WHEREAS, since the finalization of Change Order No. 9, there have been several change orders issued for which the Owner and Contractor have agreed upon change order pricing but have been unable to resolve Contractor requests for time extensions and compensation for delay costs, extended general conditions and/or additional compensation (the “Disputed Claims”), resulting in written reservations of rights by the Contractor in connection with the execution of Change Order Nos. 13-31, inclusive (the “Reservation of Rights”); and

WHEREAS, the Owner and Contractor have now reached a compromise agreement as to the Disputed Claims and all change orders prior to this Addendum, such that the Reservation of Rights may be resolved and waived by Contractor; and

WHEREAS, the Owner and Contractor desire to amend the Agreement concurrently with this Addendum to clarify Substantial Completion of Work, Final Completion of Work and Liquidated Damages for purposes of the future administration of the Agreement.

In consideration of the foregoing recitals and the mutual terms, covenants and conditions set forth in this Change Order No. 32, the Owner and Contractor agree as follows:

1. Defined Terms: Capitalized terms used in this Addendum shall have the same meaning as set forth in the Agreement, as amended.

2. First Amendment to Agreement: A condition precedent to the effectiveness of Change Order No. 32 and this Addendum is the execution of the First Amendment to Agreement by the Owner and Contractor.

3. Compensable Time Extension: Due to Project delays attributable to, among other things, Owner requested changes to the Contractor's scope of work, and circumstances beyond the Contractor's reasonable control, the Final Completion of Work for the Project is extended 37 calendar days (the "Compensable Time Extension"). The Owner shall pay to Contractor the sum of \$160,025.00, calculated as 37 compensable days multiplied by \$4,325.00 per day. The Contractor's justification of \$4,325.00 per day is attached to this Addendum as Exhibit "A" and approved by Owner.

4. Non-Compensable Time Extension: Due to Project delays attributable to circumstances contemplated in the Agreement, the Substantial Completion of Work for the Project is extended 29 calendar days (the "Non-Compensable Time Extension"). Contractor hereby waives any and all right to delay costs, time extensions, extended general conditions, additional compensation and/or other claims with respect to the Non-Compensable Time Extension.

5. Total Time Extension and Revised Schedule: The Compensable Time Extension and Non-Compensable Time Extension shall extend the Substantial Completion of Work for the Project a total of 66 calendar days. Substantial Completion of Work shall now be October 31, 2005 and Final Completion of Work shall now December 31, 2005. Attached as Exhibit "B" to Change Order No. 32 and this Addendum is an updated cost loaded CPM schedule, prepared by Contractor and approved by Owner, showing construction progress to-date, remaining activities, and the modified dates of Substantial Completion of Work and Final Completion of Work.

6. Settlement and Release of Disputed Claims: The Owner and Contractor acknowledge and agree that the First Amendment to Agreement, Change Order No. 32 and this Addendum represent the compromise of disputed claims asserted by Contractor with respect to time extensions, delay costs, extended general conditions, additional compensation and other matters arising under the Agreement prior to the date of this Change Order No. 32 and Addendum. Nothing herein shall be construed as an admission of liability or fault by Owner or Contractor. Contractor hereby releases, remises and forever discharges the Owner, and its City Council members, employees, officers, agents (including Vanir Construction Management, Inc.), representatives and attorneys from any and all claims, demands, actions, causes of action, obligations, costs, expenses, attorneys' fees, expert and consultant fees, damages, losses and liabilities of any kind or nature, whether known or unknown, accrued or unaccrued, suspected or unsuspected, arising out of or in any way related to the Disputed Claims by Swinerton Builders, its subcontractors and suppliers, the Reservation of Rights, the Compensable Time Extension, the Non-Compensable Time Extension and all Project matters arising under the Agreement prior

to the effective date of this Addendum, except as expressly reserved by Contractor in Paragraph 7 herein below. Consistent with the foregoing, Contractor's Reservation of Rights with respect to Change Order Nos. 13-28, inclusive, are hereby waived and of no further force and effect. With respect to the matters released by this Agreement, Contractor expressly waives and relinquishes any and all rights and benefits which Contractor may have under California Civil Code Section 1542 which provides as follows:

"A general release does not extend to claims which the creditor does not know or suspect to exist in his favor at the time of executing this release, which if known by him must have materially affected his settlement with the debtor."

7. Contractor Reservation of Rights: Notwithstanding the release in Paragraph 6 hereinabove, Contractor hereby reserves any and all rights and remedies it may have with respect to the matters set forth in Exhibit "B" (Updated Cost Loaded CPM Schedule) to this Change Order No. 32 and Addendum.

8. Effective Date: Except as otherwise provided in Paragraph 2 hereinabove, Change Order No. 32 and this Addendum shall be effective upon execution and delivery of counterpart signatures by the Owner and Contractor.

The Owner and Contractor have executed this Addendum to Change Order No. 32 as of the date set forth below.

OWNER:

CONTRACTOR:

CITY OF MANHATTAN BEACH

SWINERTON BUILDERS

Name: _____

Name: _____

Title: _____

Title: _____

Date: September 6, 2005

Date: September 6, 2005

Swinerton Compensability Rate per day cost for MBP&FF Project

I. Staffing Cost per day:

		SB Billing Rates	Day	Day Rate
A.Mumper	Sr Project Manger	\$ 88.00	8	\$ 704.00
B.Hodges	Sr Project Superintendent	\$ 95.00	8	\$ 760.00
M.Charlson	Superintendent	\$ 80.00	8	\$ 640.00
M.Brown	Scheduler	\$ 64.00	2	\$ 128.00
D.Jones	Asst Project Manager	\$ 64.00	8	\$ 512.00
R.Wang	Sr. Project Engineer	\$ 56.00	8	\$ 448.00
K.Ababon	Project Accountant	\$ 42.00	3	\$ 126.00
S.Miller	Project Assistant	\$ 30.00	8	\$ 240.00
D.Cavecche	Project Executive / Op Manager	\$ 119.00	2	\$ 238.00
				<u>\$ 3,796.00</u>

II. Non Staffing Costs per day:

Temporary Utilities	\$ 112.00
General Clean Up Labor	\$ 100.00
Vehicle Gas	\$ 25.00
Computer charges	\$ 53.00
Office Supplies	\$ 45.00
Phone usage	\$ 59.00
Copier rental	\$ 20.00
Temporary Toilets	\$ 44.00
Trailer rental	\$ 50.00
Janitorial	\$ 10.00
Office Water/Coffee	\$ 11.00
	<u>\$ 529.00</u>

III. Total cost per day cost:

\$ 4,325.00

Manhattan Bch F&P 18Jul05 Recovery

General

Summaries

Section 00800 - Special Provisions Summary

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	Rem Dur	Total Float
NTP-1000	Notice to Proceed	0	09FEB04A		0	
SEG-1-00	Work Segment 01 - (Cal Days)	631*	09FEB04A	31OCT05	106*	0
SEG-1-00A	Substantial Completion (10/31/2005)	0		31OCT05	0	0
SEG-1-00B	Punchlist & Corrections	61*	01NOV05	31DEC05	61*	0
SEG-1-01	Final Completion (12/31/2005)	0		31DEC05	0	0
General Conditions						
GC-1000	Sub Contractor Bond	1	09FEB04A	09FEB04A	0	
GC-1010	Payment & Performance Bonds	1	09FEB04A	09FEB04A	0	
GC-1020	Builder's Risk Insurance	1	09FEB04A	09FEB04A	0	
GC-1030	Liability Insurance	1	09FEB04A	09FEB04A	0	
City Allowance						
GC-1050	City Allowance	1	18JUL05	18JUL05	1	74

Construction

Summaries

General Conditions

Mobilize/Survey	Site Fencing	Mobilize - Offices	Survey (summary)
MOB-1001	2	10	20
GC-1040	09FEB04A	09FEB04A	03MAR04A
SRVY-100	09FEB04A	24FEB04A	30JUN05A

Schedule Impacts

Shoring Issues

Erroneous Survey Information

SURV-100	Surveyor tried to lay out loc. of Ret. Walls	1	04MAR04A	04MAR04A	0	
SURV-110	RFI #9	9	08MAR04A	18MAR04A	0	
SURV-130	Surveyor experienced difficulty again-2nd layout	1	25MAR04A	25MAR04A	0	
SURV-140	RFI #9.1	3	25MAR04A	29MAR04A	0	
SURV-160	Wall line established (relative sewer in Final)	1	31MAR04A	31MAR04A	0	
SURV-220	Discussion of Conflict w/Sewer	1	01APR04A	01APR04A	0	
SURV-200	Submittals for Shoring Permit	13	05MAR04A	23MAR04A	0	
SURV-210	Shoring permit received	1	24MAR04A	24MAR04A	0	
PCO#5 - Sanitary Sewer along the Shoring In						
PCO5-100	Addition Excavation close to Sewer In location	5	29APR04A	05MAY04A	0	



Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	Rem Dur	Total Float
PCO5-110	Excavation to expose Sewer In	2	06MAY04A	07MAY04A	0	
PCO5-120	Mobilize Sub for Site Util./Discuss w/CM	2	07MAY04A	10MAY04A	0	
PCO5-130	Relocation of Sewer In	3	11MAY04A	13MAY04A	0	

Shoring/Foundation/Basement Walls						
Area A - A6 to A11 & AA to AE						
A6 to A11 & AA to AE						
AME-02201	Mass Excavation	5	03MAR04A	27APR04A	0	
AFD-02101	Install Shoring Beams	3	06APR04A	07APR04A	0	
AFD-02102	Install Lagging	3	19APR04A	11MAY04A	0	
AFD-02103	Install Tie-Backs	3	21APR04A	23APR04A	0	
AME-02202	Remove Tie-Back Bench	1	26APR04A	27APR04A	0	
AFD-03301	Layout - Perim Wall	2	13MAY04A	14MAY04A	0	
AF033-000	Footing Excav/Form - Perim Wall	2	21MAY04A	01JUN04A	0	
AF032-010	Rebar fgs - Perim Wall	3	25MAY04A	04JUN04A	0	
AF032-030	Wall fgs Rebar - Perim Wall	2	25MAY04A	04JUN04A	0	
AF032-020	Templates - Perim Wall	1	26MAY04A	04JUN04A	0	
AFINSP-040	Insp fgs Rebar - Perim Wall	1	01JUN04A	01JUN04A	0	
AF033-050	Place Concrete fgs - Perim Wall	1	02JUN04A	02JUN04A	0	
AF033-060	Strip & Clean fgs - Perim Wall	1	03JUN04A	03JUN04A	0	
AF033-070	Roughen fgs Surface - Perim Wall	1	04JUN04A	04JUN04A	0	
AF033-080	Layout - Perim Wall forms	1	07JUN04A	07JUN04A	0	
AF032-100	Rebar - Perim Wall	4	06JUL04A	13AUG04A	0	
AF033-090	1-Side - Perim Wall	3	08JUL04A	11AUG04A	0	
AF154-010	Inwall Plumbing - Perim Wall	3	19JUL04A	13AUG04A	0	
AF160-010	Inwall Electrical - Perim Wall	3	19JUL04A	13AUG04A	0	
AF033-110	Blockouts - Perim Wall	4	21JUL04A	13AUG04A	0	
AF033-130	2-Side - Perim Wall	4	21JUL04A	19AUG04A	0	
AFINSP-120	Insp Wall Rebar - Perim Wall	1	23JUL04A	16AUG04A	0	
AF033-140	Pour Wall - Perim Wall	1	26JUL04A	20AUG04A	0	
AF033-150	Strip & Clean - Perim Wall	2	27JUL04A	24AUG04A	0	
AF042-100A	Delay: Unable to Move Stockpile; Weather	1	22MAR05A	01APR05A	0	
AF042-100	CMU @ Mechanical Area	10	20MAY05A	18JUL05	1	16
AF022-110	Backfill CMU @ Mechanical Area	3	27MAY05A	27JUN05A	0	
AF154-002	Plumbing UG - Mechanical Area	3	31MAY05A	17JUN05A	0	
AF160-020	Elect UG - Mechanical Area	3	31MAY05A	08JUL05A	0	
AF032-150	Rebar @ Mechanical Area	5	31MAY05A	15JUL05A	0	
AF160-020A	Delay: Redesign Slab at Emerg. Generator	33	01JUN05A	18JUL05	1	17
AF154-002A	Delay: RFI 630/630.1 Dog Kennel Plumbing	16	24JUN05A	19JUL05	1	16

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	Rem Dur	Total Float
BF033-340	Strip Elevator Pit	1	30AUG04A	30AUG04A	0	
PBB-03401	Install CMU Walls (all)	10	16SEP04A	29APR05A	0	
BME-0224	Backfill CMU Walls	2	07OCT04A	08OCT04A	0	
PBB-03402	Erect CMU @ Stair	8	07OCT04A	18OCT04A	0	
Area C - A1 to A6 & BA to BE						
A1 to A6 & BA to BE						
CME-0221	Mass Excavation	4	18MAR04A	27APR04A	0	
CFD-02101	Install Shoring Beams	5	02APR04A	05APR04A	0	
CFD-02103	Install Lagging	5	19APR04A	11MAY04A	0	
CFD-02106	Install Tie-Backs	5	21APR04A	23APR04A	0	
CME-0222	Remove Tie-Back Bench	2	29APR04A	30APR04A	0	
CF033-001	Layout - Perim Wall	2	20MAY04A	21MAY04A	0	
CF033-000	Footing Excav/Form - Perim Wall	2	26MAY04A	26MAY04A	0	
CF032-010	Rebar figs - Perim Wall	3	02JUN04A	03JUN04A	0	
CF032-020	Templates - Perim Wall	1	02JUN04A	03JUN04A	0	
CF032-030	Wall fig Rebar - Perim Wall	2	02JUN04A	03JUN04A	0	
CFINSP-040	Insp fig Rebar - Perim Wall	1	07JUN04A	07JUN04A	0	
CF033-050	Place Concrete figs - Perim Wall	1	08JUN04A	22JUN04A	0	
CF033-060	Strip & Clean figs - Perim Wall	1	09JUN04A	23JUN04A	0	
CF033-070	Roughen fig Surface - Perim Wall	1	09JUN04A	24JUN04A	0	
CF033-080	Layout - Perim Wall	1	23JUN04A	25JUN04A	0	
CF033-090	1-Side - Perim Wall	3	07SEP04A	21SEP04A	0	
CF032-100	Rebar - Perim Wall	4	09SEP04A	22SEP04A	0	
CF033-110	Blockouts - Perim Wall	4	10SEP04A	22SEP04A	0	
CF033-130	2-Side - Perim Wall	4	13SEP04A	23SEP04A	0	
CFINSP-120	Insp Wall Rebar - Perim Wall	1	13SEP04A	23SEP04A	0	
CF033-140	Pour Wall - Perim Wall	1	24SEP04A	24SEP04A	0	
CF033-150	Strip & Clean - Perim Wall	2	27SEP04A	27SEP04A	0	
CF154-000	Plumbing UG	6	29JUN04A	09SEP04A	0	
CF154-020	Plumb Equip Below S.O.G. (pumps/tanks/valve box)	3	07SEP04A	09SEP04A	0	
CF160-000	Electrical UG	4	10SEP04A	15SEP04A	0	
CF154-010	Inwall Plumbing - Perim Wall	3	10SEP04A	22SEP04A	0	
CF160-010	Inwall Electrical - Perim Wall	3	10SEP04A	22SEP04A	0	
CF033-001	Footing Excav/Form - Int Brng Walls	3	02JUN04A	02JUN04A	0	
CF032-011	Rebar figs - Int Brng Walls	3	03JUN04A	18JUN04A	0	
CF032-021	Templates - Int Brng Walls	1	03JUN04A	18JUN04A	0	
CF032-031	Wall fig Rebar - Int Brng Walls	2	03JUN04A	18JUN04A	0	
CFD-05501	Install Column Anchor Bolts	2	21JUN04A	21JUN04A	0	

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	Rem Dur	Total Float
CFINSP-04I	Insp ffg Rebar - Int Brng Walls	1	21JUN04A	21JUN04A	0	
CF033-05I	Place Concrete fgs - Int Brng Walls	1	22JUN04A	22JUN04A	0	
CF033-06I	Strip & Clean fgs - Int Brng Walls	1	23JUN04A	23JUN04A	0	
CF033-07I	Roughen ffg Surface - Int Brng Walls	1	24JUN04A	24JUN04A	0	
CF033-08I	Layout - Int Brng Walls	1	02SEP04A	03SEP04A	0	
CF033-09I	1-Side - Int Brng Walls	3	07SEP04A	21SEP04A	0	
CF032-10I	Rebar - Int Brng Walls	3	09SEP04A	22SEP04A	0	
CF033-11I	Blockouts - Int Brng Walls	3	10SEP04A	22SEP04A	0	
CF033-13I	2-Side - Int Brng Walls	4	13SEP04A	23SEP04A	0	
CFINSP-12I	Insp Wall Rebar - Int Brng Walls	1	13SEP04A	23SEP04A	0	
CF033-14I	Pour Wall - Int Brng Walls	1	24SEP04A	24SEP04A	0	
CF033-15I	Strip & Clean - Int Brng Walls	2	27SEP04A	27SEP04A	0	
CF033-00C	Footing Excav/Form - Columns	1	02JUN04A	02JUN04A	0	
CF032-01C	Templates - Columns	1	03JUN04A	03JUN04A	0	
CF032-02C	Rebar fgs - Columns	1	03JUN04A	03JUN04A	0	
CFINSP-04C	Insp ffg Rebar - Columns	1	17JUN04A	17JUN04A	0	
CF033-05C	Place Concrete fgs - Columns	1	22JUN04A	22JUN04A	0	
CF033-06C	Strip & Clean fgs - Columns	1	23JUN04A	23JUN04A	0	
CF033-07C	Roughen ffg Surface - Columns	1	25JUN04A	25JUN04A	0	
CF032-10C	Rebar - Columns	2	17AUG04A	17AUG04A	0	
CF033-13C	Form - Columns	2	14SEP04A	15SEP04A	0	
CFINSP-12C	Insp Wall Rebar - Columns	1	16SEP04A	16SEP04A	0	
CF033-14C	Place Conc - Columns	1	17SEP04A	17SEP04A	0	
CF033-16C	Cure Columns	3	17SEP04A	21SEP04A	0	
CF033-15C	Strip & Clean - Columns	1	22SEP04A	22SEP04A	0	
Area D - A1 to A6 & BE to AJ						
DME-0221	Mass Excavation	4	18MAR04A	29APR04A	0	
DFD-02102	Install Shoring Beams	2	09APR04A	09APR04A	0	
DFD-02104	Install Lagging	2	22APR04A	29APR04A	0	
DFND-0215	Install Tie-Backs	2	26APR04A	27APR04A	0	
DME-0222	Remove Tie-Back Bench	1	29APR04A	30APR04A	0	
DF033-000	Layout - Perim Wall	2	25MAY04A	25MAY04A	0	
DF033-001	Footing Excav/Form - Perim Wall	2	26MAY04A	26MAY04A	0	
DF032-010	Rebar fgs - Perim Wall	3	04JUN04A	07JUN04A	0	
DF032-020	Templates - Perim Wall	1	04JUN04A	07JUN04A	0	
DF032-030	Wall ffg Rebar - Perim Wall	2	04JUN04A	07JUN04A	0	
DFINSP-040	Insp ffg Rebar - Perim Wall	1	07JUN04A	07JUN04A	0	

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	Rem Dur	Total Float
DF033-06C	Strip & Clean fgs - Columns	1	23JUN04A	23JUN04A	0	
DF033-07C	Roughen ffg Surface - Columns	1	23JUN04A	23JUN04A	0	
DF032-10C	Rebar - Columns	2	19JUL04A	18AUG04A	0	
DF033-13C	Form - Columns	2	22SEP04A	23SEP04A	0	
DFINSP-12C	Insp Wall Rebar - Columns	1	23SEP04A	23SEP04A	0	
DF033-14C	Place Conc - Columns	1	24SEP04A	27SEP04A	0	
DF033-16C	Cure Columns	3	27SEP04A	29SEP04A	0	
DF033-15C	Strip & Clean - Columns	1	30SEP04A	30SEP04A	0	
DF033-09T1	1-Side - Tower Walls - 1st lift	3	22SEP04A	23SEP04A	0	
DF032-10T1	Rebar - Tower Walls - 1st lift	3	27SEP04A	28SEP04A	0	
DF033-11T1	Blockouts - Tower Walls - 1st lift	3	28SEP04A	28SEP04A	0	
DFINP-12T1	Insp Wall Rebar - Tower Walls - 1st lift	1	28SEP04A	28SEP04A	0	
DF033-13T1	2-Side - Tower Walls - 1st lift	4	28SEP04A	30SEP04A	0	
DF033-14T1	Pour Wall - Tower Walls - 1st lift	1	01OCT04A	01OCT04A	0	
DF033-15T1	Strip & Clean - Tower Walls - 1st lift	2	04OCT04A	15OCT04A	0	
DF033-09T2	1-Side - Tower Walls - 2nd lift	3	14MAR05A	18MAR05A	0	
DF032-10T2	Rebar - Tower Walls - 2nd lift	3	14MAR05A	05APR05A	0	
DF033-11T2	Blockouts - Tower Walls - 2nd lift	3	14MAR05A	05APR05A	0	
DFINP-13T2	Insp Wall Rebar - Tower Walls - 2nd lift	1	18MAR05A	18MAR05A	0	
DF033-13T2	2-Side - Tower Walls - 2nd lift	4	06APR05A	09APR05A	0	
DF033-14T2	Pour Wall - Tower Walls - 2nd lift	1	11APR05A	11APR05A	0	
DF033-15T2	Strip & Clean - Tower Walls - 2nd lift	2	12APR05A	22APR05A	0	
Area E - A1 to A4 & AJ to PH						
A1 to A4 & AJ to PH						
EME-02201	Mass Excavation	3	18MAR04A	07MAY04A	0	
EFD-02101	Install Shoring Beams	7	09APR04A	09APR04A	0	
EFFD-02105	Install Lagging	7	23APR04A	11MAY04A	0	
EFND-02106	Install Tie-Backs	7	27APR04A	28APR04A	0	
EME-02202	Remove Tie-Back Bench	2	05MAY04A	07MAY04A	0	
EF-03301	Layout	2	28MAY04A	15JUL04A	0	
EF033-000	Footing Excav/Form - Perim Wall	2	01JUN04A	16JUL04A	0	
EF032-010	Rebar fgs - Perim Wall	3	03JUN04A	23JUL04A	0	
EF032-020	Templates - Perim Wall	1	03JUN04A	23JUL04A	0	
EF032-030	Wall ffg Rebar - Perim Wall	2	03JUN04A	23JUL04A	0	
EFINSP-040	Insp ffg Rebar - Perim Wall	1	07JUN04A	23JUL04A	0	
EF033-050	Place Concrete fgs - Perim Wall	1	08JUN04A	27JUL04A	0	
EF033-060	Strip & Clean fgs - Perim Wall	1	09JUN04A	26JUL04A	0	
EF033-070	Roughen ffg Surface - Perim Wall	1	09JUN04A	29JUL04A	0	

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	Rem Dur	Total Float
EF033-080	Layout - Perim Wall	1	10JUN04A	30JUL04A	0	
EF032-100	Rebar - Perim Wall	4	13SEP04A	15SEP04A	0	
EF033-090	1-Side - Perim Wall	3	06OCT04A	08OCT04A	0	
EF033-110	Blockouts - Perim Wall	4	08OCT04A	12OCT04A	0	
EFINSP-120	Insp Wall Rebar - Perim Wall	1	12OCT04A	12OCT04A	0	
EF033-130	2-Side - Perim Wall	4	12OCT04A	14OCT04A	0	
EF033-140	Pour Wall - Perim Wall	1	15OCT04A	15OCT04A	0	
EF033-150	Strip & Clean - Perim Wall	2	18OCT04A	18OCT04A	0	
EF160-000	Electrical UG	4	11OCT04A	01NOV04A	0	
EF154-000	Plumbing UG	6	25OCT04A	29OCT04A	0	
EF154-020	Plumb Equip Below S.O.G. (pumps/tanks/valve box)	3	29OCT04A	29OCT04A	0	
EF154-010	Inwall Plumbing - Perim Wall	3	08OCT04A	12OCT04A	0	
EF160-010	Inwall Electrical - Perim Wall	3	08OCT04A	12OCT04A	0	
EF033-001	Footing Excav/Form - Int Brng Walls	3	11JUN04A	14JUN04A	0	
EF032-011	Rebar fgs - Int Brng Walls	3	08JUL04A	09JUL04A	0	
EF032-021	Templates - Int Brng Walls	1	08JUL04A	09JUL04A	0	
EF032-031	Wall ffg Rebar - Int Brng Walls	2	08JUL04A	09JUL04A	0	
EFINSP-041	Insp ffg Rebar - Int Brng Walls	1	26JUL04A	26JUL04A	0	
EF033-051	Place Concrete fgs - Int Brng Walls	1	27JUL04A	27JUL04A	0	
EF032-101	Rebar - Int Brng Walls	3	24SEP04A	27SEP04A	0	
EF033-061	Strip & Clean fgs - Int Brng Walls	1	01NOV04A	01NOV04A	0	
EF033-071	Roughen ffg Surface - Int Brng Walls	1	01NOV04A	01NOV04A	0	
EF033-081	Layout - Int Brng Walls	1	02NOV04A	02NOV04A	0	
EF033-091	1-Side - Int Brng Walls	3	03NOV04A	05NOV04A	0	
EF033-111	Blockouts - Int Brng Walls	3	04NOV04A	09NOV04A	0	
EFINSP-121	Insp Wall Rebar - Int Brng Walls	1	09NOV04A	09NOV04A	0	
EF033-131	2-Side - Int Brng Walls	4	10NOV04A	12NOV04A	0	
EF033-141	Pour Wall - Int Brng Walls	1	15NOV04A	15NOV04A	0	
EF033-151	Strip & Clean - Int Brng Walls	2	17NOV04A	18NOV04A	0	
EF033-00B	Footing Excav/Form - Columns	1	11JUN04A	11JUN04A	0	
EF032-01C	Templates - Columns	1	08JUL04A	09JUL04A	0	
EF032-02C	Rebar fgs - Columns	1	08JUL04A	09JUL04A	0	
EFINSP-04C	Insp ffg Rebar - Columns	1	26JUL04A	26JUL04A	0	
EF033-05C	Place Concrete fgs - Columns	1	27JUL04A	27JUL04A	0	
EF033-06C	Strip & Clean fgs - Columns	1	28JUL04A	28JUL04A	0	
EF033-07C	Roughen ffg Surface - Columns	1	29JUL04A	29JUL04A	0	
EF032-10C	Rebar - Columns	2	15OCT04A	18OCT04A	0	
EFINSP-12C	Insp Wall Rebar - Columns	1	18OCT04A	18OCT04A	0	

2004 F M A M J J A S O N D J F M A M J J A S O N D J F M A 2006 2006 J F M A

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	Rem Dur	Total Float
EF033-13C	Form - Columns	2	18OCT04A	21OCT04A	0	
EF033-14C	Place Conc - Columns	1	22OCT04A	22OCT04A	0	
EF033-16C	Cure Columns	3	22OCT04A	25OCT04A	0	
EF033-15C	Strip & Clean - Columns	1	26OCT04A	26OCT04A	0	
Area F - A4 to A11 & AJ to PD						
A4 to A11 & AJ to PD						
FME-02201	Mass Excavation	5	19FEB04A	15JUN04A	0	
FFD-02101	Install Shoring at Library	2	07JUN04A	10JUN04A	0	
FFD-02104	Install Lagging @ Library	2	11JUN04A	15JUN04A	0	
FFD-02103	Install Tie-Backs @ Library (na)	2	15JUN04A	15JUN04A	0	
FME-0222	Remove Tie-Back Bench	1	15JUN04A	15JUN04A	0	
FF03301	Layout	2	09JUN04A	10JUN04A	0	
FF033-000	Footing Excav/Form - Perim Wall	2	11JUN04A	15JUL04A	0	
FF032-010	Rebar fgs - Perim Wall	3	12JUL04A	16JUL04A	0	
FF032-020	Templates - Perim Wall	1	12JUL04A	16JUL04A	0	
FF032-030	Wall fgt Rebar - Perim Wall	2	12JUL04A	16JUL04A	0	
FFINSP-040	Insp fgt Rebar - Perim Wall	1	26JUL04A	26JUL04A	0	
FF033-050	Place Concrete fgs - Perim Wall	1	27JUL04A	27JUL04A	0	
FF033-060	Strip & Clean fgs - Perim Wall	1	28JUL04A	28JUL04A	0	
FF033-07	Roughen fgt Surface - Perim Wall	1	29JUL04A	29JUL04A	0	
FF032-100	Rebar - Perim Wall	4	24SEP04A	30SEP04A	0	
FF033-080	Layout - Perim Wall	1	01NOV04A	01NOV04A	0	
FF033-090	1-Side - Perim Wall	7	02NOV04A	11NOV04A	0	
FF033-110	Blockouts - Perim Wall	5	10NOV04A	16NOV04A	0	
FFINSP-120	Insp Wall Rebar - Perim Wall	1	16NOV04A	16NOV04A	0	
FF033-130	2-Side - Perim Wall	4	17NOV04A	22NOV04A	0	
FF033-140	Pour Wall - Perim Wall	1	23NOV04A	23NOV04A	0	
FF033-150	Strip & Clean - Perim Wall	2	24NOV04A	29NOV04A	0	
EF033-SHT	Shotcrete - Perim Wall	1	10DEC04A	10DEC04A	0	
FF154-020	Plumb Equip Below S.O.G. (pumps/tanks/valve box)	3	29OCT04A	29OCT04A	0	
FF154-000	Plumbing UG	6	01NOV04A	22DEC04A	0	
FF160-000	Electrical UG	4	10NOV04A	15NOV04A	0	
FF160-010	Inwall Electrical - Perim Wall	3	29OCT04A	03NOV04A	0	
FF154-010	Inwall Plumbing - Perim Wall	3	01NOV04A	03NOV04A	0	
FF033-001	Footing Excav/Form - Int Brng Walls	3	12JUL04A	15JUL04A	0	
FF032-011	Rebar fgs - Int Brng Walls	3	12JUL04A	16JUL04A	0	
FF032-021	Templates - Int Brng Walls	1	12JUL04A	16JUL04A	0	
FF032-031	Wall fgt Rebar - Int Brng Walls	2	12JUL04A	16JUL04A	0	

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	Rem Dur	Total Float
ASOG-0333	Install Trench Drain	1	13SEP04A	13SEP04A	0	
ASOG-1540	Install Drains	1	14SEP04A	21SEP04A	0	
ASOG-0341	Blockouts	2	16SEP04A	22SEP04A	0	
ASOG-0332	Install Construction Joints	2	20SEP04A	24SEP04A	0	
ASOG-0336	Pour SOG @ SG-2	2	23SEP04A	23SEP04A	0	

Area B - A6 to A13 & AE to AJ						
A6 to A13 & AE to AJ						
BSOG-0220	Fine Grade	2	20SEP04A	21SEP04A	0	
BSOG-0344	Insp	1	06OCT04A	06OCT04A	0	
BSOG-0221	Sand & Visqueen	5	06OCT04A	12OCT04A	0	
BSOG-0334	Pour SOG	1	07OCT04A	25OCT04A	0	
BSOG-0321	Reinforce SOG	3	11OCT04A	22OCT04A	0	
BSOG-0333	Install Slab Depressions	2	12OCT04A	13OCT04A	0	
BSOG-0330	SOG Constr Joint	2	13OCT04A	14OCT04A	0	
BSOG-0336	Form Raised Slab Area	2	26OCT04A	02NOV04A	0	
BSOG-0325	Reinforce Raised Slab Area	2	02NOV04A	02NOV04A	0	
BSOG-0337	Place Concrete - Raised Slab Area	1	03NOV04A	03NOV04A	0	

Area C - A1 to A6 & BA to BE						
A1 to A6 & BA to BE						
CSOG-0330	SOG Column Blockouts/Constr Joint	2	22SEP04A	22SEP04A	0	
CSOG-0220	Fine Grade	2	24SEP04A	27SEP04A	0	
CSOG-0221	Sand & Visqueen	6	24SEP04A	28SEP04A	0	
CSOG-0321	Reinforce SOG	3	27SEP04A	28SEP04A	0	
CSOG-0333	Install Slab Depressions	2	28SEP04A	28SEP04A	0	
CSOG-0344	Insp	1	29SEP04A	29SEP04A	0	
CSOG-0334	Pour SOG	1	30SEP04A	07OCT04A	0	

Area D - A1 to A6 & BE to AJ						
A1 to A6 & BE to AJ						
DSOG-0220	Fine Grade	1	03NOV04A	03NOV04A	0	
DSOG-0221	Sand & Visqueen	5	04NOV04A	11NOV04A	0	
DSOG-0330	SOG Column Blockouts/Constr Joint	2	11NOV04A	12NOV04A	0	
DSOG-0321	Reinforce SOG	3	11NOV04A	15NOV04A	0	
DSOG-0344	Insp	1	15NOV04A	15NOV04A	0	
DSOG-0333	Install Slab Depressions	2	15NOV04A	17NOV04A	0	
DSOG-0334	Pour SOG	1	18NOV04A	18NOV04A	0	

Area E - A1 to A4 & AJ to PH						
A1 to A4 & AJ to PH						
ESOG-0220	Fine Grade	1	28OCT04A	15DEC04A	0	
ESOG-0342	Set Forms	2	28OCT04A	17DEC04A	0	

2004 F M A M J J A S O N D J J F M A M J J A S O N D J J F M A 2005 F M A M J J A S O N D J J F M A M J J A S O N D J J F M A 2006 F M A M J J A S O N D J J F M A M J J A S O N D J J F M A

Visqueen-29OCT04A-17DEC04A									
Reinforce SOG-01NOV04A-20DEC04A									
Inspection-02NOV04A-02NOV04A									
Install Construction Joints-02NOV04A-30NOV04A									
Blockouts-02NOV04A-20DEC04A									
Pour SOG-03NOV04A-22DEC04A									
Install Drains-29NOV04A-29NOV04A									
Install Trench Drain-07DEC04A-20DEC04A									
Storm Water Retention Tank (Sump)-29OCT04A-29OCT04A									
Fine Grade-03NOV04A-20DEC04A									
Install Construction Joints-03NOV04A-20DEC04A									
Set Forms-03NOV04A-23DEC04A									
Visqueen-09NOV04A-22DEC04A									
Reinforce SOG-10NOV04A-23DEC04A									
Inspection-11NOV04A-11NOV04A									
Blockouts-11NOV04A-17DEC04A									
Pour SOG-12NOV04A-27DEC04A									
Install Drains-15DEC04A-15DEC04A									
Install Trench Drain-22DEC04A-22DEC04A									
Brace Ramp Wall-24AUG04A-24AUG04A									
Backfill Ramp Wall-25AUG04A-25AUG04A									
Deck Layout/Shoring-24SEP04A-04OCT04A									
Form Deck-01OCT04A-11OCT04A									
Overhead Electrical Rough-ins (In Deck)-06OCT04A-28OCT04A									
Overhead Electrical Rough-in - Shooft/Mech&Elect-06OCT04A-26OCT04A									
Overhead Communications Rough-in - Shooft/Mech&Elect-06OCT04A-26OCT04A									
Set Edge Forms for Adjacent Deck-12OCT04A-13OCT04A									
Overhead Plumbing Rough-ins-12OCT04A-13OCT04A									
Install Bottom Mat Reinforcing-12OCT04A-13OCT04A									
Layout/Install Sleeves and Blockouts-12OCT04A-18OCT04A									
Install Top Mat Reinforcing-18OCT04A-26OCT04A									
Close Deck Forms-25OCT04A-27OCT04A									
Install Structural Steel Embeds/Anchor Bolts-27OCT04A-27OCT04A									
Pour Deck-28OCT04A-28OCT04A									

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	Rem Dur	Total Float
ESOG-0352	Visqueen	2	29OCT04A	17DEC04A	0	
ESOG-0321	Reinforce SOG	3	01NOV04A	20DEC04A	0	
ESOG-INSP1	Inspection	1	02NOV04A	02NOV04A	0	
ESOG-0332	Install Construction Joints	2	02NOV04A	30NOV04A	0	
ESOG-0341	Blockouts	2	02NOV04A	20DEC04A	0	
ESOG-0334	Pour SOG	1	03NOV04A	22DEC04A	0	
ESOG-1540	Install Drains	1	29NOV04A	29NOV04A	0	
ESOG-0333	Install Trench Drain	1	07DEC04A	20DEC04A	0	
Area A6 to A11 & AJ to PD						
A6 to A11 & AJ to PD						
BAE-15510	Storm Water Retention Tank (Sump)	10	29OCT04A	29OCT04A	0	
FSG-0220	Fine Grade	1	03NOV04A	20DEC04A	0	
FSG-0332	Install Construction Joints	2	03NOV04A	28DEC04A	0	
FSG-0342	Set Forms	2	05NOV04A	23DEC04A	0	
FSG-0352	Visqueen	2	09NOV04A	22DEC04A	0	
FSG-0321	Reinforce SOG	3	10NOV04A	23DEC04A	0	
FSG-INSP1	Inspection	1	11NOV04A	11NOV04A	0	
FSG-0341	Blockouts	2	11NOV04A	17DEC04A	0	
FSG-0334	Pour SOG	1	12NOV04A	27DEC04A	0	
FSG-1540	Install Drains	1	15DEC04A	15DEC04A	0	
FSG-0333	Install Trench Drain	1	22DEC04A	22DEC04A	0	
Suspended Deck/Structural Steel						
Suspended Deck - Area A						
A6 to A11 & AA to AE						
EME-0225	Brace Ramp Wall	1	24AUG04A	24AUG04A	0	
EME-0226	Backfill Ramp Wall	3	25AUG04A	25AUG04A	0	
SEP-03320	Deck Layout/Shoring	5	24SEP04A	04OCT04A	0	
SEP-03321	Form Deck	7	01OCT04A	11OCT04A	0	
BAA-16000	Overhead Electrical Rough-ins (In Deck)	10	06OCT04A	26OCT04A	0	
SM160-205	Overhead Electrical Rough-in - Shooft/Mech&Elect	3	06OCT04A	26OCT04A	0	
SM160-305	Overhead Communications Rough-in -	3	06OCT04A	26OCT04A	0	
SEP-03322	Set Edge Forms for Adjacent Deck	2	12OCT04A	13OCT04A	0	
BAA-15500	Overhead Plumbing Rough-ins	10	12OCT04A	14OCT04A	0	
SEP-03220	Install Bottom Mat Reinforcing	4	12OCT04A	15OCT04A	0	
SEP-03314	Layout/Install Sleeves and Blockouts	5	12OCT04A	18OCT04A	0	
SEP-03221	Install Top Mat Reinforcing	3	18OCT04A	26OCT04A	0	
SEP-03324	Close Deck Forms	2	25OCT04A	27OCT04A	0	
SEP-05512	Install Structural Steel Embeds/Anchor Bolts	1	27OCT04A	27OCT04A	0	
SEP-03325	Pour Deck	1	28OCT04A	28OCT04A	0	

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	Rem Dur	Total Float
BAD-16000	Overhead Electrical Rough-Ins (In Deck)	10	14/JAN/05A	31/JAN/05A	0	
SPD-03210	Install Bottom Mat Reinforcing	4	18/JAN/05A	21/JAN/05A	0	
SPD-03313	Layout/Set Sleeves and Blockouts	5	20/JAN/05A	26/JAN/05A	0	
SPD-03211	Install Top Mat Reinforcing	3	24/JAN/05A	26/JAN/05A	0	
SPD-03314	Close Deck	2	26/JAN/05A	03/FEB/05A	0	
SPD-03315	Install Structural Steel Embeds/Anchor Bolts	3	27/JAN/05A	03/FEB/05A	0	
SPD-03316	Pour Deck	1	04/FEB/05A	04/FEB/05A	0	
SPD-03317	Cure Deck (cal days)	7	04/FEB/05A	10/FEB/05A	0	
SPD-03318	Strip Deck	5	11/FEB/05A	15/FEB/05A	0	
Suspended Deck - Area E						
A1 to A4 & AJ to PH						
SPE-03330	Deck Layout/Shoring	5	26/JAN/05A	02/FEB/05A	0	
SPE-03313	Form Deck	10	27/JAN/05A	08/FEB/05A	0	
BAE-16000	Overhead Electrical Rough-Ins (In Deck)	8	03/FEB/05A	11/FEB/05A	0	
SPE-03221	Install Top Mat Reinforcing	3	09/FEB/05A	11/FEB/05A	0	
SPE-03314	Layout/Install Deck Sleeves & Blockouts	4	11/FEB/05A	16/FEB/05A	0	
SPE-03324	Close Deck	2	16/FEB/05A	17/FEB/05A	0	
SPE-03325A	DELAY: Rain 02/18/05-02/22/05	5	18/FEB/05A	22/FEB/05A	0	
SPE-03325B	DELAY: Reschedule Pour due to Rain	5	23/FEB/05A	01/MAR/05A	0	
SPE-03325	Pour Deck	1	02/MAR/05A	02/MAR/05A	0	
SPE-03326	Cure Deck (cal days)	7	03/MAR/05A	09/MAR/05A	0	
SPE-03328	Strip Deck	3	10/MAR/05A	31/MAR/05A	0	
Suspended Deck - Area F						
A4 to A11 & AJ to PD						
SFP-03320	Deck Layout/Shoring	5	03/FEB/05A	07/FEB/05A	0	
SFP-03321	Form Deck	10	07/FEB/05A	28/FEB/05A	0	
SFP-03324	Close Deck Forms	2	28/FEB/05A	28/FEB/05A	0	
SFP-03323	Layout/Install Sleeves/Blockouts	5	28/FEB/05A	04/MAR/05A	0	
SFP-03203	Install Bottom Mat Reinforcing	4	07/MAR/05A	09/MAR/05A	0	
BAF-16000	Overhead Electrical Rough-Ins	2	10/MAR/05A	10/MAR/05A	0	
SFP-03204	Install Top Mat Reinforcing	3	11/MAR/05A	15/MAR/05A	0	
SFP-05512	Install Structural Steel Embeds/Anchors	3	11/MAR/05A	15/MAR/05A	0	
SFP-03325	Pour Deck Concrete	1	21/MAR/05A	21/MAR/05A	0	
SFP-03326	Cure deck (cal days)	10	21/MAR/05A	01/APR/05A	0	
SFP-03328	Strip Deck	3	28/MAR/05A	08/APR/05A	0	
Level 1 - Police Structural Steel						
P5051-100	Erect/Mat Structural Steel - Police	5	31/JAN/05A	28/FEB/05A	0	
P5051-110	Plumb & Align Structural Steel - Police	10	07/FEB/05A	12/MAR/05A	0	

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	Rem Dur	Total Float
SSE-02503A	Delay: Bulletin #18.1, 18.2	227	23AUG04A	18JUL05	1	62
RWE-02501	Reclaimed Water - East	3	18JUL05	20JUL05	3	62
SDE-02501	Tie-In New Storm Drain - East	10	18JUL05	29JUL05	10	55
SSE-02503	Sanitary Sewer - East	2	19JUL05	20JUL05	2	62
West Side						
SSW-02501	Sanitary Sewer Extension/Tie-In - West	5	11MAY04A	20JUL04A	0	
SDW-02502	New Storm Drain - West	10	17JUN04A	31MAR05A	0	
SFP-07210	Install Waterproofing at Exterior Walls - West	6	31JAN05A	11APR05A	0	
FME-0224	Backfill West Wall - West	5	31JAN05A	15JUL05	0	16
North Side						
BFD-07201	Waterproof Exterior Walls - North	6	14DEC04A	16APR05A	0	
BME-0223	Backfill South Wall - North	6	20DEC04A	30DEC04A	0	
PDN-02512	Retaining Wall Drain - North	3	27JAN05A	31JAN05A	0	
RWN-02501A	Pending Revised Pimg Dwgs (per RFI 505)	1	17MAR05A	24JUN05A	0	
RWN-02501	Planter Drains - North	3	24JUN05A	19JUL05	2	49
South Side						
SDS-02500	New Storm Drain - South	7	12JUL04A	31MAR05A	0	
SSS-02502	Sanitary Sewer - South	3	19JUL04A	28APR05A	0	
WPS-07201	Waterproof South Wall - 1st Lift	4	16NOV04A	18FEB05A	0	
RTS-02512	Retaining Wall Drain - South	5	22NOV04A	24NOV04A	0	
BFS-0223	Backfill South Wall - 1st Lift	6	21FEB05A	25FEB05A	0	
WPS-07201A	Waterproof South Wall - 2nd Lift	4	28MAR05A	05APR05A	0	
BFS-0223A	Backfill South Wall - 2nd Lift	6	29MAR05A	22APR05A	0	
DWS-02501	Domestic Water - South	4	31MAR05A	28APR05A	0	
FWS-02501	Fire Water - South	5	31MAR05A	28APR05A	0	
GSS-02512	Gas - South (Final Connection by City)	5	18JUL05	22JUL05	5	60
Roof						
North Roof (BA-BF) (Fire Station)						
Mechanical Area						
NR155-110	Exhaust Fans (Onsite Material)	5	28MAR05A	31MAR05A	0	
NR061-010	Wood Nailer - Parapet	3	29APR05A	29APR05A	0	
NR154-010	Set Drains	4	02MAY05A	03JUN05A	0	
NR061-020	Prefab Curbs	4	02MAY05A	06JUN05A	0	
NR075-010	Substrate Board/Waterproofing Membrane	6	31MAY05A	17JUN05A	0	
NR075-020	Rigid Insulation	7	13JUN05A	17JUN05A	0	
NR075-030	Built-up Roofing (1 Ply-Hot)	3	13JUN05A	17JUN05A	0	
NR077-100	Roof Hatch	2	13JUN05A	17JUN05A	0	
NR076-100	Sheetmetal Flashing - Parapet	3	19JUL05	21JUL05	3	36
NR075-030A	Built-up Roofing (3 Ply-Cold)	3	22JUL05	26JUL05	3	36

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	Rem Dur	Total Float
SE092-010	Exterior Framing	5	28APR05A	27JUN05A	0	
SE092-010A	Def. Notice: Arch/Struct Dimension Clarification	1	16MAY05A	24JUN05A	0	
SE088-010	Window Flashing/Frames	8	25MAY05A	02JUN05A	0	
SE092-030	Sheeting/Waterproofing	7	25MAY05A	30JUN05A	0	
SE092-040	Lath & Trim	7	13JUN05A	30JUN05A	0	
SE160-100	Rough RI Exterior Lighting	3	27JUN05A	30JUN05A	0	
SE092-010B	RFI 593.1 Engineering of Framing at DimensionErr	15	27JUN05A	18JUL05	1	0
SE092-010C	RFI 645 Canopy Attachm/Plaster Detail	2	15JUL05A	18JUL05	1	23
SE092-050	Plaster Scratch Coat	5	19JUL05	25JUL05	5	23
SE076-010	Sheetmetal	5	21JUL05	27JUL05	5	24
SE092-060	Plaster Brown Coat	5	26JUL05	01AUG05	5	23
SE092-070	Cure Brown Coat	5	02AUG05	08AUG05	5	23
SE092-080	Plaster Finish Coat	8	09AUG05	18AUG05	8	23
SEPUNCH00	Prepunch Plaster	1	19AUG05	19AUG05	1	27
SE100-010	Exterior Signage	2	19AUG05	22AUG05	2	37
SE160-110	Lighting Finishes	3	19AUG05	23AUG05	3	36
SE042-010	Roman Face Brick	10	19AUG05	01SEP05	10	23
SE088-020	Windows (Self Flashing/Operable)	10	19AUG05	01SEP05	10	23
SE092-100	Expansion Joint	10	19AUG05	01SEP05	10	35
SE107-010	Metal Canopy/Sunscreen	10	22AUG05	02SEP05	10	27
SE088-030	Glaze Windows	5	02SEP05	09SEP05	5	23
SE079-010	Caulk Windows/Exterior	4	12SEP05	15SEP05	4	23
SECLEAN01	Cleanup Exterior	3	13SEP05	15SEP05	3	23
SEPUNCH01	SB Prepunch & Corrections	5	14SEP05	20SEP05	5	23
SE092-090	Remove Scaffold	1	21SEP05	21SEP05	1	23
West Side - (A13-BF-AH Line)						
WS092-020A	Weld Clips	2	14APR05A	22APR05A	0	
WS092-020	Install Scaffold	4	18APR05A	22APR05A	0	
WS092-010	Exterior Framing	5	27APR05A	03JUN05A	0	
WS092-010A	Pending Storm Drain Location thru Ext. Wall	1	09MAY05A	10JUN05A	0	
WS088-010	Window Flashing/Frames	8	01JUN05A	03JUN05A	0	
WS092-030	Sheeting/Waterproofing	7	06JUN05A	19JUL05	1	12
WS092-010B	Canopy & Sunscreen Supports	5	05JUL05A	19JUL05	1	10
WS160-100	Rough RI Exterior Lighting	3	05JUL05A	20JUL05	1	14
WS092-040	Lath & Trim	7	13JUL05A	26JUL05	5	10
WS092-050	Plaster Scratch Coat	5	27JUL05	02AUG05	5	10
WS076-010	Sheetmetal	5	29JUL05	04AUG05	5	11
WS092-060	Plaster Brown Coat	5	03AUG05	09AUG05	5	10

Exterior Framing-28APR05A-27JUN05A	Def. Notice: Arch/Struct Dimension Clarification-16MAY05A-24JUN05A	Window Flashing/Frames-25MAY05A-02JUN05A	Sheeting/Waterproofing-25MAY05A-30JUN05A	Lath & Trim-13JUN05A-30JUN05A	Rough RI Exterior Lighting-27JUN05A-30JUN05A	RFI 593.1 Engineering of Framing at DimensionErr-27JUN05A-18JUL05	RFI 645 Canopy Attachm/Plaster Detail-15JUL05A-18JUL05	Plaster Scratch Coat-18JUL05-25JUL05	Sheetmetal-21JUL05-27JUL05	Plaster Brown Coat-26JUL05-01AUG05	Cure Brown Coat-02AUG05-08AUG05	Plaster Finish Coat-09AUG05-18AUG05	Prepunch Plaster-19AUG05-19AUG05	Exterior Signage-19AUG05-22AUG05	Lighting Finishes-19AUG05-23AUG05	Roman Face Brick-19AUG05-01SEP05	Windows (Self Flashing/Operable)-19AUG05-01SEP05	Expansion Joint-19AUG05-01SEP05	Metal Canopy/Sunscreen-22AUG05-02SEP05	Glaze Windows-02SEP05-09SEP05	Caulk Windows/Exterior-12SEP05-15SEP05	Cleanup Exterior-13SEP05-15SEP05	SB Prepunch & Corrections-14SEP05-20SEP05	Remove Scaffold-21SEP05-21SEP05	Weld Clips-14APR05A-22APR05A	Install Scaffold-18APR05A-22APR05A	Exterior Framing-27APR05A-03JUN05A	Pending Storm Drain Location thru Ext. Wall-09MAY05A-10JUN05A	Window Flashing/Frames-01JUN05A-03JUN05A	Sheeting/Waterproofing-06JUN05A-19JUL05	Canopy & Sunscreen Supports-06JUL05A-19JUL05	Rough RI Exterior Lighting-06JUL05A-20JUL05	Lath & Trim-13JUL05A-26JUL05	Plaster Scratch Coat-27JUL05-02AUG05	Sheetmetal-29JUL05-04AUG05	Plaster Brown Coat-03AUG05-09AUG05
------------------------------------	--	--	--	-------------------------------	--	---	--	--------------------------------------	----------------------------	------------------------------------	---------------------------------	-------------------------------------	----------------------------------	----------------------------------	-----------------------------------	----------------------------------	--	---------------------------------	--	-------------------------------	--	----------------------------------	---	---------------------------------	------------------------------	------------------------------------	------------------------------------	---	--	---	--	---	------------------------------	--------------------------------------	----------------------------	------------------------------------

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	Rem Dur	Total Float
WS092-070	Cure Brown Coat	5	10AUG05	16AUG05	5	10
WS092-080	Plaster Finish Coat	8	17AUG05	26AUG05	8	10
WSPUNCH00	Prepunch Plaster	1	29AUG05	29AUG05	1	14
WS100-010	Exterior Signage	2	29AUG05	30AUG05	2	27
WS160-110	Lighting Finishes	3	29AUG05	31AUG05	3	26
WS042-010	Roman Face Brick	10	29AUG05	12SEP05	10	10
WS088-020	Windows (Self Flashing/Operable)	10	29AUG05	12SEP05	10	10
WS092-100	Expansion Joint	10	29AUG05	12SEP05	10	27
WS107-010	Metal Canopy/Sunscreen	10	30AUG05	13SEP05	10	14
WS088-100	Alum Storefrnt Sprrts & Clips @ Main Entr/Mtg Rm	5	02SEP05	09SEP05	5	9
WS088-110	Alum Storefront Framing @ Main Entr	10	12SEP05	23SEP05	10	9
WS088-030	Glaze Windows	5	13SEP05	19SEP05	5	10
WS079-010	Caulk Windows/Exterior	4	20SEP05	23SEP05	4	10
WSCLEAN01	Cleanup Exterior	3	26SEP05	28SEP05	3	10
WS088-120	Storefront Glazing @ Main Entr	7	26SEP05	04OCT05	7	9
WSPUNCH01	SB Prepunch & Corrections	5	29SEP05	05OCT05	5	10
WS079-100	Storefront Caulking @ Main Entr	5	05OCT05	11OCT05	5	9
WS092-090	Remove Scaffold	3	06OCT05	10OCT05	3	10
North End - (B1-B4; & Remaining East)						
NE092-020	Install Scaffold	4	29APR05A	09MAY05A	0	
NE092-020A	Weld Clips	2	29APR05A	24MAY05A	0	
NE092-010	Exterior Framing	5	23MAY05A	16JUN05A	0	
NE092-030	Sheeting/Waterproofing	7	20JUN05A	19JUL05	1	3
NE088-010	Window Flashing/Frames	8	13JUL05A	04AUG05	5	3
NET60-100	Rough RI Exterior Lighting	3	20JUL05	22JUL05	3	7
NE092-040	Lath & Trim	7	20JUL05	28JUL05	7	3
NE092-050	Plaster Scratch Coat	5	05AUG05	11AUG05	5	3
NE076-010	Sheetmetal	5	09AUG05	15AUG05	5	4
NE092-060	Plaster Brown Coat	5	12AUG05	18AUG05	5	3
NE092-070	Cure Brown Coat	5	19AUG05	25AUG05	5	3
NE092-080	Plaster Finish Coat	8	26AUG05	07SEP05	8	3
NEPUNCH00	Prepunch Plaster	1	08SEP05	08SEP05	1	7
NE100-010	Exterior Signage	2	08SEP05	09SEP05	2	20
NE160-110	Lighting Finishes	3	08SEP05	12SEP05	3	19
NE042-010	Roman Face Brick	10	08SEP05	21SEP05	10	3
NE083-100	Section Doors @ Engine Room	10	08SEP05	21SEP05	10	15
NE088-020	Windows (Self Flashing/Operable)	10	08SEP05	21SEP05	10	3
NE092-100	Expansion Joint	10	08SEP05	21SEP05	10	20

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	Rem Dur	Total Float
NE107-010	Metal Canopy/Sunscreen	10	09SEP05	22SEP05	10	7
NE088-030	Glaze Windows	5	22SEP05	28SEP05	5	3
NE079-010	Caulk Windows/Exterior	4	29SEP05	04OCT05	4	3
NECLEAN01	Cleanup Exterior	3	05OCT05	07OCT05	3	3
NEPUNCH01	SB Prepunch & Corrections	5	10OCT05	14OCT05	5	3
NE092-090	Remove Scaffold	3	17OCT05	19OCT05	3	3
Hose Tower Exterior						
TW033-100	Sack & Patch Tower Finish	5	13JUN05A	17JUN05A	0	
TW100-100	Install Antenna	2	20JUL05	21JUL05	2	61
TW103-100	Install Clock	3	25JUL05	27JUL05	3	57
TW102-100	Install Louvers & Vents	3	29JUL05	02AUG05	3	53
TWPUNCH01	Hose Tower Exterior Construction Complete	0	02AUG05	02AUG05	0	53
TWPUNCH11	SB Prepunch & Corrections	5	03AUG05	09AUG05	5	58
Elevator						
Elevator 1 (& Elevator 2)						
ELE140-100	Drill, Case and Set Plunger, Pit Channels	3	27SEP04A	31MAR05A	0	
ELE140-110	Rail Brackets	3	01AUG05	03AUG05	3	25
ELE140-120	Machine Room Equipment	1	04AUG05	04AUG05	1	25
ELE140-190	Pit Equipment	1	04AUG05	04AUG05	1	25
ELE140-130	Entrances	4	05AUG05	10AUG05	4	25
ELE140-140	Car Frames/Car Equipment	4	11AUG05	16AUG05	4	25
ELE140-150	Hall Fixtures	1	17AUG05	17AUG05	1	25
ELE140-160	Car Fixtures	2	18AUG05	19AUG05	2	25
ELE140-170	Cab	7	22AUG05	30AUG05	7	25
ELE140-180	Inspection/Testing	8	31AUG05	12SEP05	8	25
Interior Build-Out						
Area A - A6 to A11 & AA to AE						
Basement - Interior Parking Area						
BAA-03300	Remove Reshores L1 Slab	2	18NOV04A	24NOV04A	0	
BA160-010	Fire Sprinklers Trim	4	17JAN05A	31JAN05A	0	
BAA-15300	Overhead Sprinkler Rough-Ins	10	17JAN05A	31JAN05A	0	
BAA-15800	Overhead Mechanical Rough-Ins	10	24JAN05A	31MAR05A	0	
BAA-15810	Draft Pit Equipment (by owner)	10	31JAN05A	21JUL05	4	47
BA111-100	Vehicle Exhaust Removal Sys	10	01APR05A	15JUL05A	0	
BA154-050	Plumb Trim	4	01APR05A	28JUL05	1	56
BA157-040	Mech Trim	4	01APR05A	28JUL05	1	56
BAA-0810	Metal Doors & Hardware	1	02MAY05A	02MAY05A	0	
BAA-08711	Install Doors & Hardware	4	02MAY05A	02MAY05A	0	

2004 F M A M J J A S O N D J F M A M J J A S O N D J F M A M J J A S O N D J F M A 2005

2006 F M A M J J A S O N D J F M A M J J A S O N D J F M A M J J A S O N D J F M A

Metal Canopy/Sunscreen-09SEP05-22SEP05
 Glaze Windows-22SEP05-28SEP05
 Caulk Windows/Exterior-29SEP05-04OCT05
 Cleanup Exterior-05OCT05-07OCT05
 SB Prepunch & Corrections-10OCT05-14OCT05
 Remove Scaffold-17OCT05-19OCT05
 Sack & Patch Tower Finish-13JUN05A-17JUN05A
 Install Antenna-20JUL05-21JUL05
 Install Clock-25JUL05-27JUL05
 Install Louvers & Vents-29JUL05-02AUG05
 Hose Tower Exterior Construction Complete-02AUG05
 SB Prepunch & Corrections-03AUG05-09AUG05
 Drill, Case and Set Plunger, Pit Channels-27SEP04A-31MAR05A
 Rail Brackets-01AUG05-03AUG05
 Machine Room Equipment-04AUG05-04AUG05
 Pit Equipment-04AUG05-04AUG05
 Entrances-05AUG05-10AUG05
 Car Frames/Car Equipment-11AUG05-16AUG05
 Hall Fixtures-17AUG05-17AUG05
 Car Fixtures-18AUG05-19AUG05
 Cab-22AUG05-30AUG05
 Inspection/Testing-31AUG05-12SEP05
 Remove Reshores L1 Slab-18NOV04A-24NOV04A
 Fire Sprinklers Trim-17JAN05A-31JAN05A
 Overhead Sprinkler Rough-Ins-17JAN05A-31JAN05A
 Overhead Mechanical Rough-Ins-24JAN05A-31MAR05A
 Draft Pit Equipment (by owner)-31JAN05A-21JUL05
 Vehicle Exhaust Removal Sys-01APR05A-15JUL05A
 Plumb Trim-01APR05A-28JUL05
 Mech Trim-01APR05A-28JUL05
 Metal Doors & Hardware-02MAY05A-02MAY05A
 Install Doors & Hardware-02MAY05A-02MAY05A

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	Rem Dur	Total Float
BAA-09200	Early Wall Framing	2	02MAY05A	02MAY05A	0	
BAA-09202	Wall Framing	4	02MAY05A	02MAY05A	0	
BAA-09204	Door Frames	3	02MAY05A	02MAY05A	0	
BAA-09205	Drywall and Tape	7	02MAY05A	02MAY05A	0	
BAA-09300	Paint Prime & 1st Coat	5	02MAY05A	02MAY05A	0	
BA160-240	Elect Trim	4	22JUL05	27JUL05	4	56
BA160-330	Communication Trim	4	25JUL05	28JUL05	4	56
BAA-08712	Install Four-Fold Doors	10	01AUG05	12AUG05	10	45
BAA-09301	Bumpers & Striping	5	22AUG05	26AUG05	5	35
BAA-02801	Install Chain Link Fence (South secur parking)	3	26AUG05	30AUG05	3	28
BAA-09305	Final Paint	5	31AUG05	07SEP05	5	28
BAA-01099	Basement Parking Area A Construction Complete	0		07SEP05	0	28
BAA-01100	SB Prepunch & Corrections	10	08SEP05	21SEP05	10	28
Area C - A1 to A6 & BA to BE						
Basement - Interior Parking Area						
BAC-03300	Remove Reshores L1 Slab	1	14DEC04A	14DEC04A	0	
BAC-15300	Overhead Sprinkler Rough-Ins	10	17JAN05A	31JAN05A	0	
BC160-010	Fire Sprinklers Trim	4	17JAN05A	31JAN05A	0	
BAC-15800	Overhead Mechanical Rough-Ins	10	24JAN05A	31MAR05A	0	
BC154-050	Plumb Trim	4	01APR05A	24JUN05A	0	
BC157-040	Mech Trim	4	01APR05A	24JUN05A	0	
BAC-0811	Metal Doors & Hardware	1	02MAY05A	02MAY05A	0	
BAC-08710	Wall Framing	4	02MAY05A	02MAY05A	0	
BAC-08711	Install Doors & Hardware	5	02MAY05A	02MAY05A	0	
BAC-08713	Door Frames	7	02MAY05A	02MAY05A	0	
BAC-09200	Early Wall Framing	2	02MAY05A	02MAY05A	0	
BAC-09300	Paint Prime & 1st Coat	5	02MAY05A	02MAY05A	0	
BAC-09620	Drywall and Tape	7	02MAY05A	02MAY05A	0	
BC160-240	Elect Trim	4	22JUL05	27JUL05	4	47
BAC-09305	Final Paint	5	22JUL05	28JUL05	5	56
BC160-330	Communication Trim	4	25JUL05	28JUL05	4	56
BAC-09301	Bumpers & Striping	10	22AUG05	02SEP05	10	30
BAC-01099	Basement Parking Area C Construction Complete	0		02SEP05	0	30
BAC-01100	SB Prepunch & Corrections	10	06SEP05	19SEP05	10	30
Area D - A1 to A6 & BE to AJ						
Basement - Interior Parking Area						
BAD-15500	Overhead Plumbing Rough-Ins	10	18JAN05A	31JAN05A	0	
BAD-15300	Overhead Sprinkler Rough-Ins	10	21FEB05A	16APR05A	0	
BAD-15800	Overhead Mechanical Rough-Ins	10	21FEB05A	22APR05A	0	

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	Rem Dur	Total Float
BAD-03300	Remove Reshores L1 Slab	1	04MAR05A	04MAR05A	0	
BAD-08710	Wall Framing	4	14APR05A	02MAY05A	0	
BAD-09200	Early Wall Framing	2	14APR05A	02MAY05A	0	
BAD-08714	Door Frames	7	18APR05A	03MAY05A	0	
BAD-09620	Drywall and Tape	7	05JUL05A	20JUL05	3	38
BAD-0812	Metal Doors & Hardware	1	21JUL05	21JUL05	1	56
BAD-08711	Install Doors & Hardware	5	21JUL05	27JUL05	5	38
BAD-08713	Install Four-Fold Doors	10	01AUG05	12AUG05	10	26
BAD-09300	Paint Prime & 1st Coat	5	15AUG05	19AUG05	5	26
BD160-240	Elect Trim	4	22AUG05	25AUG05	4	26
BAD-09305	Final Paint	5	22AUG05	26AUG05	5	35
BD154-050	Plumb Trim	4	23AUG05	26AUG05	4	35
BD157-040	Mech Trim	4	23AUG05	26AUG05	4	35
BD160-010	Fire Sprinklers Trim	4	23AUG05	26AUG05	4	35
BD160-330	Communication Trim	4	23AUG05	26AUG05	4	35
BAD-09301	Bumpers & Striping	10	26AUG05	09SEP05	10	26
BAD-01099	Basement Parking Area D Construction Complete	0		09SEP05	0	26
BAD-01100	SB Prepunch & Corrections	10	12SEP05	23SEP05	10	26
Area E - A1 to A4 & AJ to PH						
Basement - Interior Parking Area						
BAE-15500A	Pending Revised Pimg Dwgs (per RFI 505)	1	17MAR05A	30JUN05A	0	
BAE-03300	Remove Reshores L1 Slab	2	31MAR05A	31MAR05A	0	
BAE-15500	Overhead Plumbing Rough-Ins	10	08APR05A	25JUL05	6	28
BAE-15800	Overhead Mechanical Rough-Ins	10	11APR05A	22JUL05	5	29
BAE-09200	Early Wall Framing	2	15APR05A	15APR05A	0	
BAE-15300	Overhead Sprinkler Rough-Ins	10	18APR05A	23MAY05A	0	
BAE-08710	Wall Framing Elevator Lobby	5	02MAY05A	02MAY05A	0	
BAE-09620	Drywall and Tape - Elevator Lobby	8	02MAY05A	02MAY05A	0	
BE111-100	Vehicle Exhaust Removal Sys	10	27JUN05A	26JUL05	1	58
BAE-08713	Door Frames Elevator Lobby	7	26JUL05	03AUG05	7	28
BAE-0813	Metal Doors & Hardware	1	04AUG05	04AUG05	1	46
BAE-08711	Install Doors & Hardware	5	04AUG05	10AUG05	5	28
BAE-09300	Paint Prime & 1st Coat	5	11AUG05	17AUG05	5	28
BE160-240	Elect Trim	4	18AUG05	23AUG05	4	28
BAE-09305	Final Paint	5	18AUG05	24AUG05	5	37
BE154-050	Plumb Trim	4	19AUG05	24AUG05	4	37
BE157-040	Mech Trim	4	19AUG05	24AUG05	4	37
BE160-010	Fire Sprinklers Trim	4	19AUG05	24AUG05	4	37

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	Rem Dur	Total Float
BE160-330	Communication Trim	4	19AUG05	24AUG05	4	37
BAE-09301	Bumpers & Striping	10	24AUG05	07SEP05	10	28
BAE-01099	Basement Parking Area E Construction Complete	0		07SEP05	0	28
BAE-01100	SB Prepunch & Corrections	10	08SEP05	21SEP05	10	28
Area F - A4 to A11 & AJ to PD						
Basement - Interior Parking Area						
BAF-15500A	Pending Revised Plimg Dwgs (per RFI 505)	1	17MAR05A	30JUN05A	0	
BAF-03300	Remove Reshores L1 Slab	2	07APR05A	09APR05A	0	
BAF-15300	Overhead Sprinkler Rough-Ins	10	25APR05A	20MAY05A	0	
BAF-15800	Overhead Mechanical Rough-Ins	10	25APR05A	22JUL05	5	40
BAF-15500	Overhead Plumbing Rough-Ins	10	25APR05A	25JUL05	6	39
BAF-0814	Metal Doors & Hardware	1	02MAY05A	02MAY05A	0	
BAF-08620	Drywall and Tape	7	02MAY05A	02MAY05A	0	
BAF-08710	Wall Frmng @ Storage Rm	4	02MAY05A	02MAY05A	0	
BAF-08711	Install Doors & Hardware	5	02MAY05A	02MAY05A	0	
BAF-08713	Door Frames @ Storage Rm	7	02MAY05A	02MAY05A	0	
BAF-09200	Early Wall Framing	2	02MAY05A	02MAY05A	0	
BAF-09300	Paint Prime & 1st Coat	5	26JUL05	01AUG05	5	39
BAF160-240	Elect Trim	4	02AUG05	05AUG05	4	39
BAF-09305	Final Paint	5	02AUG05	08AUG05	5	49
BAF154-050	Plumb Trim	4	03AUG05	08AUG05	4	39
BAF157-040	Mech Trim	4	03AUG05	08AUG05	4	39
BAF160-010	Fire Sprinklers Trim	4	03AUG05	08AUG05	4	39
BAF160-330	Communication Trim	4	03AUG05	08AUG05	4	39
BAF-09301	Bumpers & Striping	10	22AUG05	02SEP05	10	30
BAF-01099	Basement Parking Area F Construction Complete	0		02SEP05	0	30
BAF-01100	SB Prepunch & Corrections	10	06SEP05	19SEP05	10	30
Level B1 - Police						
Detectives Area						
DT081-100B	Bulletin #13 Hardware Revisions	247	26JUL04A	18JUL05	1	50
DT160-210	Electrical Wall Rough-in - Det	10	29NOV04A	20DEC04A	0	
DT157-005	Overhead Mechanical Rough-in - Det (staged)	10	31JAN05A	24JUN05A	0	
DT064-005A	Bulletin #32 Plam to Solid Surface	116	02FEB05A	18JUL05	1	45
DT064-005B	Bulletin #33 Add'l Casework	116	02FEB05A	18JUL05	1	45
DT111-010	Audio Visual Rough-in - Det	5	15FEB05A	30JUN05A	0	
DT153-005	Overhead Fire Sprinkler Rough-in - Det	10	15FEB05A	30JUN05A	0	
DT160-205	Overhead Electrical Rough-in - Det	10	15FEB05A	30JUN05A	0	
DT160-305	Overhead Communications Rough-in - Det	10	15FEB05A	30JUN05A	0	
DT154-130	Plumbing Wall Rough-in - Det	10	21FEB05A	30JUN05A	0	

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	Rem Dur	Total Float
DT080-030	Doors & Hardware - Det	5	22SEP05	28SEP05	5	1
DT099-020	Finish Paint Walls & Ceilings - Det	5	29SEP05	05OCT05	5	1
DT157-040	Mech Trim - Det	5	06OCT05	12OCT05	5	3
DT160-340	Communication Trim - Det	5	06OCT05	12OCT05	5	3
DT160-240	Elec Trim/Lighting Contr. - Det	7	06OCT05	14OCT05	7	1
DTPUNCH00	Detective Construction Complete	0		14OCT05	0	1
DTPUNCH10	SB Prepunch & Corrections	10	17OCT05	28OCT05	10	1
Detectives At Restroom(s)						
DT157-005B	Overhead Mechanical Rough-in - Det	3	15FEB05A	19MAY05A	0	
DT153-005B	Overhead Fire Sprinkler Rough-in - Det	3	15FEB05A	20MAY05A	0	
DT154-130B	Plumbing Wall Rough-in - Det	3	21FEB05A	22APR05A	0	
DT092-000B	Early Walls - Det	2	04APR05A	11APR05A	0	
DT092-010B	Frame Walls/Ceiling/Backing - Det	4	16MAY05A	20MAY05A	0	
DT160-310B	Communications Wall Rough-in - Det	2	18MAY05A	20MAY05A	0	
DT160-210B	Electrical Wall Rough-in - Det	3	18MAY05A	17JUN05A	0	
DT092-020B	Drywall Walls/Ceiling - Det	3	20JUN05A	08JUL05A	0	
DT092-002B	Counter Top Supports - Det	2	27JUN05A	27JUN05A	0	
DT092-040B	Tape & Sand Drywall Walls/Ceilings - Det	4	25JUL05	28JUL05	4	32
DT099-005B	Prime/Finish Paint Walls - Det	3	29JUL05	02AUG05	3	32
DT153-010B	Fire Sprinklers Heads in Hard Lids - Det	2	03AUG05	04AUG05	2	32
DT157-020B	Mechanical Fixtures in Hard Lids - Det	2	03AUG05	04AUG05	2	32
DT160-230B	Electrical Fixtures in Hard Lids - Det	2	03AUG05	04AUG05	2	32
DT160-330B	Communication Fixts - Det	2	03AUG05	04AUG05	2	32
DT093-005	Install Cer. Tile Restrms - Det	7	05AUG05	15AUG05	7	32
DT154-050	Toilet Fixtures/Plumb. Finishes - Det	4	16AUG05	19AUG05	4	37
DT101-010	Toilet Accessories - Det	3	22AUG05	24AUG05	3	37
DTPUNCH01	Detective Restroom Construction Complete	0		24AUG05	0	37
DTPUNCH11	SB Prepunch & Corrections	10	25AUG05	08SEP05	10	37
Cell Block						
CB042-100	Erect CMU @ Cells - P1	15	24JAN05A	16APR05A	0	
CB160-100	Inwall Electrical Rough-Ins - P1	10	25JAN05A	11APR05A	0	
CB-10800A	Bulletin #8.1/8.2/PCO 60R1 Jail Door Controls	121	26JAN05A	18JUL05	1	57
CB032-110	Erect CMU @ Cells - P2	15	27JAN05A	16APR05A	0	
CB160-110	Inwall Electrical Rough-Ins - P2	10	28JAN05A	11APR05A	0	
CB-10802	Install Cell Door Frames	5	21FEB05A	31MAR05A	0	
CB-1531	Wall Rough in Plumbing	10	21FEB05A	31MAR05A	0	
CB-15800	Overhead Mechanical Rough-Ins	10	21FEB05A	17JUN05A	0	
CB-03300	Remove Reshores L1 Slab	3	25FEB05A	28FEB05A	0	

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	Rem Dur	Total Float
Lockers Area & Training Area						
LT154-120	Overhead Plumbing Rough-in - Lock/Tm	10	16FEB05A	31MAR05A	0	
LT153-005	Overhead Fire Sprinkler Rough-in - Lock/Tm	10	16FEB05A	22APR05A	0	
LT154-130	Plumbing Wall Rough-in - Lock/Tm	10	21FEB05A	13MAY05A	0	
LT-03300	Remove Reshores L1 Slab - Lock/Tm	3	28FEB05A	28FEB05A	0	
LT092-010A	Bulletin #47 Police Simulator Room	83	22MAR05A	18JUL05	1	23
LT092-007	Layout/Top Track/Stickers - Lock/Tm	3	28MAR05A	18APR05A	0	
LT157-005	Overhead Mechanical Rough-in - Lock/Tm	10	11APR05A	22APR05A	0	
LT092-005	Early Walls - Lock/Tm	3	14APR05A	18APR05A	0	
LT092-010	Frame Walls/Backing - Lock/Tm	10	02MAY05A	06MAY05A	0	
LT092-025	Frame Ceilings - Lock/Tm	4	02MAY05A	06MAY05A	0	
LT160-205	Overhead Electrical Rough-in - Lock/Tm	10	02MAY05A	14JUN05A	0	
LT160-305	Overhead Communications Rough-in - Lock/Tm	10	02MAY05A	14JUN05A	0	
LT080-010	Door Frames - Lock/Tm	7	09MAY05A	13MAY05A	0	
LT160-210	Electrical Wall Rough-in - Lock/Tm	10	09MAY05A	14JUN05A	0	
LT160-310	Communications Wall Rough-in - Lock/Tm	10	09MAY05A	14JUN05A	0	
LT092-020	Drywall 1-Side - Lock/Tm	4	20JUN05A	23JUN05A	0	
LTINS-010	Ceiling Inspections - Lock/Tm	1	23JUN05A	24JUN05A	0	
LT071-005	Insulation - Lock/Tm	2	24JUN05A	24JUN05A	0	
LT092-030	Drywall 2-Side - Lock/Tm	4	27JUN05A	08JUL05A	0	
LT092-050	Drywall Ceilings - Lock/Tm	3	27JUN05A	27JUL05	3	26
LT092-040	Tape & Sand Drywall - Lock/Tm	7	25JUL05	02AUG05	7	19
LT092-060	Tape & Finish Drywall Ceilings - Lock/Tm	7	28JUL05	05AUG05	7	26
LT099-005	Paint Prime & 1st Coat Walls - Lock/Tm	5	03AUG05	09AUG05	5	19
LT081-040	Interior Glazing - Lock/Tm	7	03AUG05	11AUG05	7	34
LT160-E10	Set Dist Boards - rms 032,035 - Lock/Tm	7	03AUG05	11AUG05	7	39
LT160-E20	Set Transformers - rms 032,035 - Lock/Tm	7	03AUG05	11AUG05	7	39
LT160-E30	Set Panelsboards - rms 032,035 - Lock/Tm	7	03AUG05	11AUG05	7	39
LT095-005	Acoustical Ceiling Grid/Susp. System - Lock/Tm	6	05AUG05	12AUG05	6	19
LT099-010	Paint Prime & 1st Co Walls & Ceilings - Lock/Tm	5	08AUG05	12AUG05	5	26
LT105-010	Fire Extinguishers - Lock/Tm	2	10AUG05	11AUG05	2	46
LT153-010	Fire Sprinklers Heads in Grid/Hard Lids - Lock/T	5	11AUG05	17AUG05	5	19
LT157-020	Mechanical Fixtures in Grid/Hard Lids- Lock/Tm	5	11AUG05	17AUG05	5	19
LT160-230	Electrical Fixtures in Grid/Hard Lids - Lock/Tm	5	11AUG05	17AUG05	5	19
LT160-330	Communication Fixts in Grid/Hard Lids - Lock/Tm	5	11AUG05	17AUG05	5	19
LT093-005	Install Cer. Tile Restrms - Lock/Tm	7	15AUG05	23AUG05	7	26
LTINS-005	Above Ceiling Inspections Grid - Lock/Tm	1	17AUG05	17AUG05	1	19
LT095-010	Acoustical Ceiling Tile - Lock/Tm	4	18AUG05	23AUG05	4	19

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	Rem Dur	Total Float
LT099-SL1	Sealed Conc. - Lock/Trm	2	24AUG05	25AUG05	2	22
LT096-005	Install Resilient Flooring/Carpet - Lock/Trm	5	24AUG05	30AUG05	5	19
LT154-050	Toilet Fixtures/Plumb. Finishes - Lock/Trm	5	24AUG05	30AUG05	5	28
LT081-230	Metal Doors & Hardware - Lock/Trm	2	31AUG05	01SEP05	2	19
LT080-030	Doors & Hardware - Lock/Trm	5	31AUG05	07SEP05	5	19
LT101-010	Toilet Accessories - Lock/Trm	5	31AUG05	07SEP05	5	28
LT064-005	Millwork - Lock/Trm	7	31AUG05	09SEP05	7	14
LT099-020	Finish Paint Walls & Ceilings - Lock/Trm	5	12SEP05	16SEP05	5	14
LT157-040	Mech Trim - Lock/Trm	5	19SEP05	23SEP05	5	16
LT160-340	Communication Trim - Lock/Trm	5	19SEP05	23SEP05	5	16
LT160-240	Elec Trim/Lighting Contr. - Lock/Trm	7	19SEP05	27SEP05	7	14
LTPUNCH00	Lockers/Training Construction Complete	0		27SEP05	0	14
LTPUNCH10	SB Prepunch & Corrections	10	28SEP05	11OCT05	10	14
Shooting Range/Mech&Elec						
SM160-E10	Main Switchgear - rm 101 - Shoot/Mech&Elect (Mat)	10	31JAN05A	08JUL05A	0	
SM153-005	Overhead Fire Sprinkler Rough-in - Shoot/Mech&EI	3	16FEB05A	28FEB05A	0	
SM154-120	Overhead Plumbing Rough-in - Shoot/Mech&Elect	3	16FEB05A	31MAR05A	0	
SM092-007A	Delay: Rain/Flooded Conditions	1	22MAR05A	01APR05A	0	
SM160-210	Electrical Wall Rough-in - Shoot/Mech&Elect	2	31MAR05A	31MAR05A	0	
SM160-310	Communications Wall Rough-in - Shoot/Mech&Elect	2	31MAR05A	31MAR05A	0	
SM157-005	Overhead Mechanical Rough-in - Shoot/Mech&Elect	3	14APR05A	16APR05A	0	
SM092-005	Early Walls - Shoot/Mech&Elect	2	22APR05A	22APR05A	0	
SM092-007	Layout/Top Track/Stickers - Shoot/Mech&Elect	1	22APR05A	22APR05A	0	
SM092-010	Frame Walls/Backing - Shoot/Mech&Elect	2	22APR05A	22APR05A	0	
SM080-010	Door Frames - Shoot/Mech&Elect	1	02MAY05A	15JUL05A	0	
SM092-020	Drywall 1-Side - Shoot/Mech&Elect	2	11JUL05A	12JUL05A	0	
SM071-005	Insulation - Shoot/Mech&Elect	1	13JUL05A	13JUL05A	0	
SM092-025	Frame Ceilings - Shoot/Mech&Elect	2	13JUL05A	14JUL05A	0	
SMINS-010	Ceiling Inspections - Shoot/Mech&Elect	1	14JUL05A	14JUL05A	0	
SM092-030	Drywall 2-Side - Shoot/Mech&Elect	2	14JUL05A	15JUL05A	0	
SM092-050	Drywall Ceilings - Shoot/Mech&Elect	2	15JUL05A	15JUL05A	0	
SM092-060	Tape & Finish Drywall Ceilings - Shoot/Mech&Elec	3	15JUL05A	18JUL05	1	57
SM092-040	Tape & Sand Drywall - Shoot/Mech&Elect	3	15JUL05A	19JUL05	1	23
SM099-010	Prime & 1st Coat Walls & Ceilings - Shoot/Mech&Elect	2	19JUL05	20JUL05	2	57
SM099-005	Paint Prime & 1st Coat Walls - Shoot/Mech&Elect	2	20JUL05	21JUL05	2	53
SM081-040	Interior Glazing - Shoot/Mech&Elect	3	20JUL05	22JUL05	3	56
SM160-E30	Set Trans Switch - rm 101 - Shoot/Mech&Elect	10	20JUL05	02AUG05	10	23
SM081-231	Metal Doors & Hardware - Shoot/Mech&Elect	1	21JUL05	21JUL05	1	57

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	Rem Dur	Total Float
SM080-030	Doors & Hardware - Shoot/Mech&Elec	2	21JUL05	22JUL05	2	57
SM105-010	Fire Extinguishers - Shoot/Mech&Elec	1	22JUL05	22JUL05	1	60
SM095-005	Acstcl Cng Grid/Susp. System - Shoot/Mech&Elec	2	25JUL05	26JUL05	2	53
SM160-E15	Hook-up Main Switchgear-rm 101- Shoot/Mech&Elec	10	25JUL05	05AUG05	10	20
SM160-E20	Set Transformers- rm 101 - Shoot/Mech&Elec	10	25JUL05	05AUG05	10	20
SM153-010	Fire Sprmkrs Heads in Grd/Hrd Lds-Shoot/Mech&EI	1	27JUL05	27JUL05	1	53
SM157-020	Mech Fixtures in Grid/Hard Lids- Shoot/Mech&Elec	1	27JUL05	27JUL05	1	53
SM160-230	Elect Fixtures in Grid/Hard Lids - Shoot/Mech&EI	1	27JUL05	27JUL05	1	53
SM160-330	Commun Fixts in Grid/Hard Lids - Shoot/Mech&Elec	1	27JUL05	27JUL05	1	53
SMINS-005	Above Ceiling Inspections Grid - Shoot/Mech&Elec	1	28JUL05	28JUL05	1	53
SM095-010	Acoustical Ceiling Tile - Shoot/Mech&Elec	1	29JUL05	29JUL05	1	53
SM099-SL1	Sealed Conc. - Shoot/Mech&Elec	2	01AUG05	02AUG05	2	53
SM064-005	Millwork - Shoot/Mech&Elec	4	31AUG05	06SEP05	4	25
SM099-020	Finish Paint Walls & Ceilings - Shoot/Mech&Elec	2	07SEP05	08SEP05	2	25
SM157-040	Mech Trim - Shoot/Mech&Elec	1	09SEP05	09SEP05	1	26
SM160-340	Communication Trim - Shoot/Mech&Elec	1	09SEP05	09SEP05	1	26
SM160-240	Elec Trim/Lighting Contr. - Shoot/Mech&Elec	2	09SEP05	12SEP05	2	25
SMPUNCH00	Shooting Range/Mech/Elec Construction Complete	0		12SEP05	0	25
SMPUNCH10	SB Prepunch & Corrections	10	13SEP05	26SEP05	10	25
Utility Yard						
Mechanical Area						
UT154-100	Set Boiler	1	28JUL05	28JUL05	1	16
UT154-110	Set Fuel Tank	1	28JUL05	28JUL05	1	36
UT155-110	Set Chiller	1	28JUL05	28JUL05	1	16
UT160-110	Set Transformer	1	28JUL05	28JUL05	1	16
UT160-100	Install Standby Generator	10	28JUL05	10AUG05	10	16
UT154-100H	Hook-Up/Plumbing Connections Boiler & Stacks	10	29JUL05	11AUG05	10	36
UT154-110H	Hook-Up/Plumbing Connections Fuel Tank	10	29JUL05	11AUG05	10	36
UT155-110H	Hook-Up/Plumbing Connections Chiller	10	29JUL05	11AUG05	10	36
UT160-110H	Electrical Connections @ Utility Yard	10	29JUL05	11AUG05	10	16
Level 1 - Police						
Administrative (A) (K) (E) (S) (F) (E)						
AD092-025B	PCO#73 Skylight Framing	98	01MAR05A	18JUL05	1	36
AD092-010A	Bulletin #50 Conference Room Glass	83	22MAR05A	18JUL05	1	14
AD092-007	Layout/Top Track/Stickers - Admn	3	31MAR05A	31MAR05A	0	
AD092-005	Early Walls - Admn	3	24JUN05A	27JUN05A	0	
AD153-005	Overhead Fire Sprinkler Rough-in - Admn	5	24JUN05A	18JUL05	1	14
AD157-005	Overhead Mechanical Rough-in - Admn	5	24JUN05A	18JUL05	1	9
AD160-205	Overhead Electrical Rough-in - Admn	5	24JUN05A	26JUL05	2	10

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	Rem Dur	Total Float
AD160-240	Elec Trim/Lighting Contr. - Admn	7	23SEP05	03OCT05	7	10
ADPUNCH00	Administration Construction Complete	0		03OCT05	0	10
ADPUNCH10	SB Prepunch & Corrections	10	04OCT05	17OCT05	10	10
Administration Restroom(s)						
AD092-000B	Early Walls - Admn	2	24JUN05A	27JUN05A	0	
AD153-005B	Overhead Fire Sprinkler Rough-in - Admn	3	27JUN05A	18JUL05	1	29
AD157-005B	Overhead Mechanical Rough-in - Admn	3	27JUN05A	18JUL05	1	29
AD160-205B	Overhead Electrical Rough-in - Admn	3	27JUN05A	20JUL05	1	29
AD160-305B	Overhead Communications Rough-in - Admn	3	27JUN05A	20JUL05	1	29
AD154-120B	Overhead Plumbing Rough-in - Admn	3	27JUN05A	25JUL05	1	26
AD092-010B	Frame Walls/Ceiling/Backing - Admn	4	27JUN05A	26JUL05	1	26
AD092-002B	Counter Top Supports - Admn	2	05JUL05A	05JUL05A	0	
AD154-130B	Plumbing Wall Rough-in - Admn	3	05JUL05A	26JUL05	1	27
AD160-210B	Electrical Wall Rough-in - Admn	2	05JUL05A	27JUL05	2	26
AD160-310B	Communications Wall Rough-in - Admn	2	05JUL05A	27JUL05	2	26
AD092-010C	RFI 638 Frame Light Well	7	08JUL05A	18JUL05	1	31
AD092-020B	Drywall Walls/Ceiling - Admn	3	28JUL05	01AUG05	3	26
AD092-040B	Tape & Sand Drywall Walls/Ceilings - Admn	4	02AUG05	05AUG05	4	26
AD099-005B	Prime/Finish Paint Walls - Admn	3	08AUG05	10AUG05	3	26
AD153-010B	Fire Sprinklers Heads in Hard Lids - Admn	2	11AUG05	12AUG05	2	26
AD157-020B	Mechanical Fixtures in Hard Lids - Admn	2	11AUG05	12AUG05	2	26
AD160-230B	Electrical Fixtures in Hard Lids - Admn	2	11AUG05	12AUG05	2	26
AD160-330B	Communication Fixts - Admn	2	11AUG05	12AUG05	2	26
AD093-005	Install Cer. Tile Restrms - Admn	7	15AUG05	23AUG05	7	26
AD154-050	Toilet Fixtures/Plumb. Finishes - Admn	5	24AUG05	30AUG05	5	28
AD101-010	Toilet Accessories - Admn	5	31AUG05	07SEP05	5	28
ADPUNCH01	Administration Restrooms Construction Complete	0		07SEP05	0	28
ADPUNCH11	SB Prepunch & Corrections	10	08SEP05	21SEP05	10	28
Parking and Records (A7.3/A8-A11; A/J-AE)						
PR092-007	Layout/Top Track/Stickers - Park/Rec	3	02MAY05A	06MAY05A	0	
PR092-005	Early Walls - Park/Rec	3	27JUN05A	27JUN05A	0	
PR153-005	Overhead Fire Sprinkler Rough-in - Park/Rec	5	27JUN05A	18JUL05	1	14
PR154-120	Overhead Plumbing Rough-in - Park/Rec	5	27JUN05A	18JUL05	1	16
PR157-005	Overhead Mechanical Rough-in - Park/Rec	5	27JUN05A	18JUL05	1	5
PR092-010	Frame Walls/Backing - Park/Rec	5	27JUN05A	19JUL05	1	14
PR160-205	Overhead Electrical Rough-in - Park/Rec	5	27JUN05A	20JUL05	3	14
PR160-305	Overhead Communications Rough-in - Park/Rec	5	27JUN05A	20JUL05	3	17
PR154-130	Plumbing Wall Rough-in - Park/Rec	5	05JUL05A	19JUL05	2	18

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	Rem Dur	Total Float
PR080-010	Door Frames - Park/Rec	3	18JUL05	20JUL05	3	13
PR160-210	Electrical Wall Rough-in - Park/Rec	5	18JUL05	22JUL05	5	15
PR160-310	Communications Wall Rough-in - Park/Rec	5	18JUL05	22JUL05	5	15
PR092-020	Drywall 1-Side - Park/Rec	4	21JUL05	26JUL05	4	13
PR092-025	Frame Ceilings - Park/Rec	4	25JUL05	28JUL05	4	23
PR071-005	Insulation - Park/Rec	2	27JUL05	28JUL05	2	13
PRINS-010	Ceiling Inspections - Park/Rec	1	29JUL05	29JUL05	1	23
PR092-030	Drywall 2-Side - Park/Rec	4	29JUL05	03AUG05	4	13
PR092-050	Drywall Ceilings - Park/Rec	3	01AUG05	03AUG05	3	23
PR092-040	Tape & Sand Drywall - Park/Rec	7	02AUG05	10AUG05	7	13
PR081-005	Access Panels - Park/Rec	2	04AUG05	05AUG05	2	42
PR092-060	Tape & Finish Drywall Ceilings - Park/Rec	7	04AUG05	12AUG05	7	23
PR099-005	Paint Prime & 1st Coat Walls - Park/Rec	5	11AUG05	17AUG05	5	13
PR081-040	Interior Glazing - Park/Rec	7	11AUG05	19AUG05	7	28
PR090-015	Chair Rail	3	15AUG05	17AUG05	3	23
PR099-010	Paint Prime & 1st Coat Walls & Ceilings-Park/Rec	5	15AUG05	19AUG05	5	37
PR095-005	Acoustical Ceiling Grid/Susp. System - Park/Rec	6	15AUG05	22AUG05	6	13
PR105-010	Fire Extinguishers - Park/Rec	2	18AUG05	19AUG05	2	40
PR153-010	Fire Sprinklers Heads in Grid/Hard Lids - Park/R	5	19AUG05	25AUG05	5	13
PR157-020	Mechanical Fixtures in Grid/Hard Lids- Park/Rec	5	19AUG05	25AUG05	5	13
PR160-230	Electrical Fixtures in Grid/Hard Lids - Park/Rec	5	19AUG05	25AUG05	5	13
PR160-330	Communication Fixts in Grid/Hard Lids - Park/Rec	5	19AUG05	25AUG05	5	13
PR114-010	Appliances - Park/Rec	3	22AUG05	24AUG05	3	37
PRINS-005	Above Ceiling Inspections Grid - Park/Rec	1	25AUG05	25AUG05	1	13
PR095-010	Acoustical Ceiling Tile - Park/Rec	4	26AUG05	31AUG05	4	13
PR064-005	Millwork - Park/Rec	7	31AUG05	09SEP05	7	14
PR096-005	Install Resilient Flooring/Carpet - Park/Rec	5	01SEP05	08SEP05	5	13
PR081-230	Metal Doors & Hardware - Park/Rec	2	09SEP05	12SEP05	2	13
PR082-020	Wood Doors & Hardware/Material - Park/Rec	4	09SEP05	14SEP05	4	13
PR080-050	Doors & Hardware - Park/Rec	5	09SEP05	15SEP05	5	13
PR099-020	Finish Paint Walls & Ceilings - Park/Rec	5	13SEP05	19SEP05	5	13
PR125-005	Vertical Blinds - Park/Rec	2	20SEP05	21SEP05	2	18
PR157-040	Mech Trim - Park/Rec	5	20SEP05	26SEP05	5	15
PR160-340	Communication Trim - Park/Rec	5	20SEP05	26SEP05	5	15
PR160-240	Elec Trim/Lighting Contr. - Park/Rec	7	20SEP05	28SEP05	7	13
PRPUNCH00	Parking/Records Construction Complete	0		28SEP05	0	13
PRPUNCH10	SB Prepunch & Corrections	10	29SEP05	12OCT05	10	13

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	Rem Dur	Total Float
Parking and Records (Restrooms)						
PR092-000B	Early Walls - Park/Rec	2	27JUN05A	27JUN05A	0	
PR153-005B	Overhead Fire Sprinkler Rough-in - Park/Rec	3	27JUN05A	18JUL05	1	28
PR154-120B	Overhead Plumbing Rough-in - Park/Rec	3	27JUN05A	18JUL05	1	30
PR157-005B	Overhead Mechanical Rough-in - Park/Rec	3	27JUN05A	18JUL05	1	28
PR160-205B	Overhead Electrical Rough-in - Park/Rec	3	27JUN05A	20JUL05	2	28
PR160-305B	Overhead Communications Rough-in - Park/Rec	3	27JUN05A	20JUL05	2	28
PR092-010B	Frame Walls/Ceiling/Backing - Park/Rec	2	27JUN05A	21JUL05	1	28
PR092-002B	Counter Top Supports - Park/Rec	2	05JUL05A	05JUL05A	0	
PR154-130B	Plumbing Wall Rough-in - Park/Rec	3	05JUL05A	21JUL05	1	30
PR160-210B	Electrical Wall Rough-in - Park/Rec	2	21JUL05	22JUL05	2	28
PR160-310B	Communications Wall Rough-in - Park/Rec	2	22JUL05	25JUL05	2	28
PR092-020B	Drywall Walls/Ceiling - Park/Rec	3	26JUL05	28JUL05	3	28
PR092-040B	Tape & Sand Drywall Walls/Ceilings - Park/Rec	4	29JUL05	03AUG05	4	28
PR099-005B	Prime/Finish Paint Walls - Park/Rec	3	04AUG05	08AUG05	3	28
PR153-010B	Fire Sprinklers Heads in Hard Lids - Park/Rec	2	09AUG05	10AUG05	2	28
PR157-020B	Mechanical Fixtures in Hard Lids - Park/Rec	2	09AUG05	10AUG05	2	28
PR160-230B	Electrical Fixtures in Hard Lids - Park/Rec	2	09AUG05	10AUG05	2	28
PR160-330B	Communication Fixts - Park/Rec	2	09AUG05	10AUG05	2	28
PR093-005	Install Cer. Tile Restrms - Park/Re	7	11AUG05	19AUG05	7	28
PR154-050	Toilet Fixtures/Plumb. Finishes - Park/Rec	5	22AUG05	26AUG05	5	30
PR101-010	Toilet Accessories - Park/Rec	5	29AUG05	02SEP05	5	30
PRPUNCH01	Parking/Records Restrooms Construction Complete	0		02SEP05	0	30
PRPUNCH11	SB Prepunch & Corrections	10	06SEP05	19SEP05	10	30
Lobby (7/31/05-8/2/05) (ASB/AL/AL)						
LB092-007	Layout/Top Track/Stickers - Lobby	3	16MAY05A	26MAY05A	0	
LB153-005	Overhead Fire Sprinkler Rough-in - Lobby	5	27JUN05A	20JUL05	2	10
LB154-120	Overhead Plumbing Rough-in - Lobby	5	27JUN05A	20JUL05	2	12
LB160-205	Overhead Electrical Rough-in - Lobby	5	27JUN05A	22JUL05	3	10
LB160-305	Overhead Communications Rough-in - Lobby	5	27JUN05A	22JUL05	3	13
LB092-005	Early Walls - Lobby	3	30JUN05A	08JUL05A	0	
LB157-005	Overhead Mechanical Rough-in - Lobby	5	30JUN05A	20JUL05	2	5
LB092-010	Frame Walls/Backing - Lobby	5	30JUN05A	21JUL05	1	10
LB154-130	Plumbing Wall Rough-in - Lobby	5	05JUL05A	21JUL05	3	14
LB160-210	Electrical Wall Rough-in - Lobby	5	15JUL05A	22JUL05	4	12
LB080-010	Door Frames - Lobby	3	19JUL05	21JUL05	3	10
LB160-310	Communications Wall Rough-in - Lobby	5	19JUL05	25JUL05	5	12
LB092-020	Drywall 1-Side - Lobby	4	22JUL05	27JUL05	4	10

2004		2005		2006	
F	M	A	M	J	J
A	M	J	A	S	O
N	D	J	F	M	A
J	A	S	O	N	D
J	F	M	A	J	J
A	M	J	A	S	O
N	D	J	F	M	A

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	Rem Dur	Total Float
LB092-010B	Frame Walls/Ceiling/Backing - Lobby	2	30JUN05A	12JUL05A	0	0
LB154-120B	Overhead Plumbing Rough-in - Lobby	3	11JUL05A	13JUL05A	0	0
LB153-005B	Overhead Fire Sprinkler Rough-in - Lobby	3	11JUL05A	20JUL05	1	26
LB157-005B	Overhead Mechanical Rough-in - Lobby	3	11JUL05A	20JUL05	2	26
LB154-130B	Plumbing Wall Rough-in - Lobby	3	13JUL05A	15JUL05A	0	0
LB160-210B	Electrical Wall Rough-in - Lobby	2	13JUL05A	26JUL05	1	26
LB092-002B	Counter Top Supports - Lobby	2	19JUL05	20JUL05	2	29
LB160-205B	Overhead Electrical Rough-in - Lobby	3	20JUL05	22JUL05	3	26
LB160-305B	Overhead Communications Rough-in - Lobby	3	21JUL05	25JUL05	3	26
LB160-310B	Communications Wall Rough-in - Lobby	2	26JUL05	27JUL05	2	26
LB092-020B	Drywall Walls/Ceiling - Lobby	3	28JUL05	01AUG05	3	26
LB092-040B	Tape & Sand Drywall Walls/Ceilings - Lobby	4	02AUG05	05AUG05	4	26
LB099-005B	Prime/Finish Paint Walls - Lobby	3	08AUG05	10AUG05	3	26
LB153-010B	Fire Sprinklers Heads in Hard Lids - Lobby	2	11AUG05	12AUG05	2	26
LB157-020B	Mechanical Fixtures in Hard Lids- Lobby	2	11AUG05	12AUG05	2	26
LB160-230B	Electrical Fixtures in Hard Lids - Lobby	2	11AUG05	12AUG05	2	26
LB160-330B	Communication Fixts - Lobby	2	11AUG05	12AUG05	2	26
LB093-005	Install Cer. Tile Restrms - Lobby	7	15AUG05	23AUG05	7	26
LB154-050	Toilet Fixtures/Plumb. Finishes - Lobby	5	24AUG05	30AUG05	5	28
LB101-010	Toilet Accessories - Lobby	5	31AUG05	07SEP05	5	28
LBPUNCH01	Lobby Restrooms Construction Complete	0		07SEP05	0	28
LBPUNCH11	SB Prepunch & Corrections	10	08SEP05	21SEP05	10	28
Prevention (BF-A62/A59)						
PV092-007	Layout/Top Track/Stickers - Prev	3	23MAY05A	24JUN05A	0	0
PV092-005	Early Walls - Prev	3	30JUN05A	12JUL05A	0	0
PV092-010	Frame Walls/Backing - Prev	5	30JUN05A	21JUL05	1	12
PV153-005	Overhead Fire Sprinkler Rough-in - Prev	5	11JUL05A	19JUL05	1	12
PV157-005	Overhead Mechanical Rough-in - Prev	5	11JUL05A	19JUL05	2	3
PV154-120	Overhead Plumbing Rough-in - Prev	5	11JUL05A	21JUL05	3	13
PV160-205	Overhead Electrical Rough-in - Prev	5	11JUL05A	22JUL05	4	12
PV160-305	Overhead Communications Rough-in - Prev	5	11JUL05A	22JUL05	4	15
PV154-130	Plumbing Wall Rough-in - Prev	5	13JUL05A	21JUL05	3	16
PV160-210	Electrical Wall Rough-in - Prev	5	13JUL05A	22JUL05	4	14
PV080-010	Door Frames - Prev	3	19JUL05	21JUL05	3	12
PV160-310	Communications Wall Rough-in - Prev	5	19JUL05	25JUL05	5	14
PV092-020	Drywall 1-Side - Prev	4	22JUL05	27JUL05	4	12
PV111-010	Audio Visual Rough-in - Det	5	25JUL05	29JUL05	5	32
PV092-025	Frame Ceilings - Prev	4	26JUL05	29JUL05	4	32

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	Rem Dur	Total Float
PV071-005	Insulation - Prev	2	28JUL05	29JUL05	2	12
PVINS-010	Ceiling Inspections - Prev	1	01AUG05	01AUG05	1	32
PV092-030	Drywall 2-Side - Prev	4	01AUG05	04AUG05	4	12
PV092-050	Drywall Ceilings - Prev	3	02AUG05	04AUG05	3	32
PV092-040	Tape & Sand Drywall - Prev	7	03AUG05	11AUG05	7	12
PV081-005	Access Panels - Prev	2	05AUG05	08AUG05	2	37
PV092-060	Tape & Finish Drywall Ceilings - Prev	7	05AUG05	15AUG05	7	32
PV099-005	Paint Prime & 1st Coat Walls - Prev	5	12AUG05	18AUG05	5	12
PV081-040	Interior Glazing - Prev	7	12AUG05	22AUG05	7	27
PV099-010	Paint Prime & 1st Coat Walls & Ceilings - Prev	5	16AUG05	22AUG05	5	32
PV095-005	Acoustical Ceiling Grid/Susp. System - Prev	6	16AUG05	23AUG05	6	12
PV105-010	Fire Extinguishers - Prev	2	19AUG05	22AUG05	2	39
PV153-010	Fire Sprinklers Heads in Grid/Hard Lids - Prev	5	22AUG05	26AUG05	5	12
PV157-020	Mechanical Fixtures in Grid/Hard Lids - Prev	5	22AUG05	26AUG05	5	12
PV160-230	Electrical Fixtures in Grid/Hard Lids - Prev	5	22AUG05	26AUG05	5	12
PV160-330	Communication Fixts in Grid/Hard Lids - Prev	5	22AUG05	26AUG05	5	12
PV095-040	Tackable Wall Panel - Prev	4	23AUG05	26AUG05	4	35
PV096-010	Install Stone Flooring @ Reception - Lobby	7	23AUG05	31AUG05	7	32
PV111-020	Audio Visual Finishes - Prev	5	24AUG05	30AUG05	5	33
PVINS-005	Above Ceiling Inspections Grid - Prev	1	26AUG05	26AUG05	1	12
PV095-010	Acoustical Ceiling Tile - Prev	4	29AUG05	01SEP05	4	12
PV064-005	Millwork - Prev	7	31AUG05	09SEP05	7	14
PV096-005	Install Resilient Flooring/Carpet - Prev	5	02SEP05	09SEP05	5	12
PV124-010	Install Foot Grilles - Prev	1	12SEP05	12SEP05	1	25
PV081-230	Metal Doors & Hardware - Prev	2	12SEP05	13SEP05	2	12
PV082-020	Wood Doors & Hardware/Material - Prev	4	12SEP05	15SEP05	4	12
PV080-030	Doors & Hardware - Prev	5	12SEP05	16SEP05	5	12
PV099-020	Finish Paint Walls & Ceilings - Prev	5	14SEP05	20SEP05	5	12
PV125-005	Vertical Blinds - Prev	2	21SEP05	22SEP05	2	17
PV157-040	Mech Trim - Prev	5	21SEP05	27SEP05	5	14
PV160-340	Communication Trim - Prev	5	21SEP05	27SEP05	5	14
PV160-240	Elec Trim/Lighting Contr. - Prev	7	21SEP05	29SEP05	7	12
PVPUNCH00	Prevention Construction Complete	0		29SEP05	0	12
PVPUNCH10	SB Prepunch & Corrections	10	30SEP05	13OCT05	10	12

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	Rem Dur	Total Float
Prevention Restroom(S)						
PV092-000B	Early Walls - Prev	2	30JUN05A	11JUL05A	0	
PV092-010B	Frame Walls/Ceiling/Backing - Prev	2	30JUN05A	12JUL05A	0	
PV153-005B	Overhead Fire Sprinkler Rough-in - Prev	3	11JUL05A	18JUL05	1	27

2004 F M A M J J A S O N D J F M A M J J A S O N D J F M A 2005 2006

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	Rem Dur	Total Float
PV157-005B	Overhead Mechanical Rough-in - Prev	3	11JUL05A	18JUL05	1	26
PV092-002B	Counter Top Supports - Prev	2	18JUL05	19JUL05	2	26
PV160-205B	Overhead Electrical Rough-in - Prev	3	18JUL05	20JUL05	3	27
PV160-305B	Overhead Communications Rough-in - Prev	3	19JUL05	21JUL05	3	27
PV154-120B	Overhead Plumbing Rough-in - Prev	3	20JUL05	22JUL05	3	26
PV160-210B	Electrical Wall Rough-in - Prev	2	25JUL05	26JUL05	2	26
PV154-130B	Plumbing Wall Rough-in - Prev	3	25JUL05	27JUL05	3	26
PV160-310B	Communications Wall Rough-in - Prev	2	26JUL05	27JUL05	2	26
PV092-020B	Drywall Walls/Ceiling - Prev	3	28JUL05	01AUG05	3	26
PV092-040B	Tape & Sand Drywall Walls/Ceilings - Prev	4	02AUG05	05AUG05	4	26
PV099-005B	Prime/Finish Paint Walls - Prev	3	08AUG05	10AUG05	3	26
PV153-010B	Fire Sprinklers Heads in Hard Lids - Prev	2	11AUG05	12AUG05	2	26
PV157-020B	Mechanical Fixtures in Hard Lids- Prev	2	11AUG05	12AUG05	2	26
PV160-230B	Electrical Fixtures in Hard Lids - Prev	2	11AUG05	12AUG05	2	26
PV160-330B	Communication Fixts - Prev	2	11AUG05	12AUG05	2	26
PV093-005	Install Cer. Tile Restrms - Prev	7	15AUG05	23AUG05	7	26
PV154-050	Toilet Fixtures/Plumb. Finishes - Prev	5	24AUG05	30AUG05	5	28
PV101-010	Toilet Accessories - Prev	5	31AUG05	07SEP05	5	28
PVPUNCH01	Prevention Restrooms Construction Complete	0		07SEP05	0	28
PVPUNCH11	SB Prepunch & Corrections	10	08SEP05	21SEP05	10	28
Level 1 - Fire						
Engine Room (B5-BD, B2-B7)						
ER055-100	Structural Backing for Vehicle Exhaust Removal	5	18JUL05	22JUL05	5	52
ER153-005	Overhead Fire Sprinkler Rough-in - Eng Rm	5	20JUL05	26JUL05	5	28
ER154-120	Overhead Plumbing Rough-in - Eng Rm	5	22JUL05	28JUL05	5	30
ER154-125	Plumbing/Air Rough-in for Vehicle ExhaustRemoval	5	22JUL05	28JUL05	5	48
ER160-205	Overhead Electrical Rough-in - Eng Rm	5	22JUL05	28JUL05	5	28
ER160-207	Electrical Rough-in for Vehicle Exhaust Removal	5	22JUL05	28JUL05	5	48
ER160-305	Overhead Communications Rough-in - Eng Rm	5	26JUL05	01AUG05	5	28
ER111-100	Vehicle Exhaust Removal System & Eqpt	5	29JUL05	04AUG05	5	48
ERINS-010	Ceiling Inspections - Eng Rm	1	02AUG05	02AUG05	1	28
ER099-005	Prime & 1st Paint Walls/Ctg - Eng Rm	5	03AUG05	09AUG05	5	28
ER160-230	Electrical Fixtures in Cig - Eng Rm	5	10AUG05	16AUG05	5	28
ER160-330	Communication Fixts in Cig - Eng Rm	5	10AUG05	16AUG05	5	28
ER160-240	Elec Trim/Lighting Contr. - Eng Rm	7	17AUG05	25AUG05	7	28
ER099-010	Finish Paint Walls/Ctg - Eng Rm	5	26AUG05	01SEP05	5	28
ER160-340	Communication Trim - Eng Rm	5	26AUG05	01SEP05	5	31
ER099-SL1	Sealed Conc. - Eng Rm (Ashford Finish)	3	02SEP05	07SEP05	3	28

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	Rem Dur	Total Float
ERPUNCH00	Engine Room Construction Complete	0		07SEP05	0	28
ERPUNCH10	SB Prepunch & Corrections	10	08SEP05	21SEP05	10	28
Operations (BASED ON SEI)						
OP092-007	Layout/Top Track/Stickers - OPS	3	13JUL05A	15JUL05A	0	
OP092-005	Early Walls - Det	3	20JUL05	22JUL05	3	7
OP157-005	Overhead Mechanical Rough-in - OPS	5	20JUL05	26JUL05	5	3
OP153-005	Overhead Fire Sprinkler Rough-in - OPS	5	22JUL05	28JUL05	5	3
OP154-120	Overhead Plumbing Rough-in - OPS	5	26JUL05	01AUG05	5	3
OP160-205	Overhead Electrical Rough-in - OPS	5	26JUL05	01AUG05	5	3
OP111-010	Audio Visual Rough-in - Det	5	28JUL05	03AUG05	5	29
OP160-305	Overhead Communications Rough-in - OPS	5	28JUL05	03AUG05	5	4
OP092-010	Frame Walls/Backing - OPS	5	29JUL05	04AUG05	5	3
OP080-010	Door Frames - OPS	3	02AUG05	04AUG05	3	3
OP154-130	Plumbing Wall Rough-in - OPS	5	02AUG05	08AUG05	5	5
OP160-210	Electrical Wall Rough-in - OPS	5	02AUG05	08AUG05	5	5
OP160-310	Communications Wall Rough-in - OPS	5	02AUG05	08AUG05	5	5
OP092-020	Drywall 1-Side - OPS	4	05AUG05	10AUG05	4	3
OP092-025	Frame Ceilings - OPS	4	09AUG05	12AUG05	4	26
OP071-005	Insulation - OPS	2	11AUG05	12AUG05	2	3
OPINS-010	Ceiling inspections - OPS	1	15AUG05	15AUG05	1	26
OP092-030	Drywall 2-Side - OPS	4	15AUG05	18AUG05	4	3
OP092-050	Drywall Ceilings - OPS	3	16AUG05	18AUG05	3	26
OP092-040	Tape & Sand Drywall - OPS	7	17AUG05	25AUG05	7	3
OP081-005	Access Panels - OPS	2	19AUG05	22AUG05	2	31
OP092060	Tape & Finish Drywall Ceilings - OPS	7	19AUG05	29AUG05	7	26
OP099-005	Paint Prime & 1st Coat Walls - OPS	5	26AUG05	01SEP05	5	3
OP081-040	Interior Glazing - OPS	7	26AUG05	06SEP05	7	18
OP099-010	Paint Prime & 1st Coat Walls & Ceilings - OPS	5	30AUG05	06SEP05	5	26
OP095-005	Acoustical Ceiling Grid/Susp. System - OPS	6	30AUG05	07SEP05	6	3
OP105-010	Fire Extinguishers - OPS	2	02SEP05	06SEP05	2	29
OP153-010	Fire Sprinklers Heads in Grid/Hard Lids - OPS	5	06SEP05	12SEP05	5	3
OP157-020	Mechanical Fixtures in Grid/Hard Lids - OPS	5	06SEP05	12SEP05	5	3
OP160-230	Electrical Fixtures in Grid/Hard Lids - OPS	5	06SEP05	12SEP05	5	3
OP160-330	Communication Fixts in Grid/Hard Lids - OPS	5	06SEP05	12SEP05	5	3
OP095-040	Acoustical Wall Panel - OPS	3	07SEP05	09SEP05	3	26
OP111-020	Audio Visual Finishes - OPS	5	08SEP05	14SEP05	5	23
OP064-005	Millwork & Granite Tops - OPS	7	08SEP05	16SEP05	7	10
OPINS-005	Above Ceiling Inspections Grid - OPS	1	12SEP05	12SEP05	1	3

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	Rem Dur	Total Float
OP095-010	Acoustical Ceiling Tile - OPS	4	13SEP05	16SEP05	4	3
OP096-005	Install Resilient Flooring/Carpet - OPS	5	19SEP05	23SEP05	5	3
OP081-230	Metal Doors & Hardware - Ops	2	26SEP05	27SEP05	2	3
OP082-020	Wood Doors & Hardware/Material - OPS	4	26SEP05	29SEP05	4	3
OP080-030	Doors & Hardware - OPS	5	26SEP05	30SEP05	5	3
OP105-100	Lockers - OPS	5	26SEP05	30SEP05	5	11
OP099-020	Finish Paint Walls & Ceilings - OPS	5	28SEP05	04OCT05	5	3
OP125-005	Vertical Blinds - OPS	2	05OCT05	06OCT05	2	7
OP157-040	Mech Trim - OPS	5	05OCT05	11OCT05	5	4
OP160-340	Communication Trim - OPS	5	05OCT05	11OCT05	5	4
OP160-240	Elec Trim/Lighting Contr. - OPS	6	05OCT05	12OCT05	6	3
OPPUNCH00	Operations Construction Complete	0		12OCT05	0	3
OPPUNCH10	SB Prepunch & Corrections	10	13OCT05	26OCT05	10	3
Operations Restrooms						
OP092-000B	Early Walls - OPS	2	20JUL05	21JUL05	2	19
OP157-005B	Overhead Mechanical Rough-in - OPS	3	20JUL05	22JUL05	3	19
OP153-005B	Overhead Fire Sprinkler Rough-in - OPS	3	21JUL05	25JUL05	3	19
OP092-002B	Counter Top Supports - OPS	2	22JUL05	25JUL05	2	19
OP160-205B	Overhead Electrical Rough-in - OPS	3	25JUL05	27JUL05	3	19
OP154-120B	Overhead Plumbing Rough-in - OPS	3	26JUL05	28JUL05	3	19
OP160-305B	Overhead Communications Rough-in - OPS	3	26JUL05	28JUL05	3	19
OP092-010B	Frame Walls/Ceiling/Backing - OPS	2	29JUL05	01AUG05	2	19
OP160-210B	Electrical Wall Rough-in - OPS	2	01AUG05	02AUG05	2	19
OP154-130B	Plumbing Wall Rough-in - OPS	3	01AUG05	03AUG05	3	19
OP160-310B	Communications Wall Rough-in - OPS	2	02AUG05	03AUG05	2	19
OP092-020B	Drywall Walls/Ceiling - OPS	3	04AUG05	08AUG05	3	19
OP092-040B	Tape & Sand Drywall Walls/Ceilings - OPS	4	09AUG05	12AUG05	4	19
OP099-005B	Prime/Finish Paint Walls - OPS	3	15AUG05	17AUG05	3	19
OP153-010B	Fire Sprinklers Heads in Hard Lids - OPS	2	18AUG05	19AUG05	2	19
OP157-020B	Mechanical Fixtures in Hard Lids - OPS	2	18AUG05	19AUG05	2	19
OP160-230B	Electrical Fixtures in Hard Lids - OPS	2	18AUG05	19AUG05	2	19
OP160-330B	Communication Fixts - OPS	2	18AUG05	19AUG05	2	19
OP093-005	Install Cer. Tile Restrms - OPS	10	22AUG05	02SEP05	10	19
OP154-050	Toilet Fixtures/Plumb. Finishes - OPS	5	06SEP05	12SEP05	5	20
OP101-010	Toilet Accessories - OPS	5	13SEP05	19SEP05	5	20
OPPUNCH01	Operations Restrooms Construction Complete	0		19SEP05	0	20
OPPUNCH11	SB Prepunch & Corrections	10	20SEP05	03OCT05	10	20

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	Rem Dur	Total Float
Level 2, Fire						
Living Quarters						
LQ092-205	Layout/Top Track/Stickers - 2nd Fir	3	03JUN05A	24JUN05A	0	0
LQ157-205	Overhead Mechanical Rough-in - 2nd Fir	5	22JUL05	28JUL05	5	3
LQ153-205	Overhead Fire Sprinkler Rough-in - 2nd Fir	5	26JUL05	01AUG05	5	3
LQ154-220	Overhead Plumbing Rough-in - 2nd Fir	5	28JUL05	03AUG05	5	3
LQ160-250	Overhead Electrical Rough-in - 2nd Fir	5	28JUL05	03AUG05	5	3
LQ160-350	Overhead Communication Rough-in - 2nd Fir	5	01AUG05	05AUG05	5	4
LQ092-005	Early Walls - 2nd Fir	3	05AUG05	09AUG05	3	0
LQ092-210	Frame Walls/Backing - 2nd Fir	5	05AUG05	11AUG05	5	0
LQ081-210	Door Frames - 2nd Fir	2	09AUG05	10AUG05	2	1
LQ154-230	Plumbing Wall Rough-in - 2nd Fir	5	09AUG05	15AUG05	5	3
LQ160-260	Electrical Wall Rough-in - 2nd Fir	5	09AUG05	15AUG05	5	3
LQ160-360	Communication Wall Rough-in - 2nd Fir	5	09AUG05	15AUG05	5	3
LQ092-220	Drywall 1-Side - 2nd Fir	5	12AUG05	18AUG05	5	0
LQ092-225	Frame Ceilings - 2nd Fir	4	17AUG05	22AUG05	4	0
LQ071-010	Insulation - 2nd Fir	3	19AUG05	23AUG05	3	6
LQ092-210	Ceiling Inspections - 2nd Fir	1	23AUG05	23AUG05	1	0
LQ092-215	Drywall Ceilings - 2nd Fir	3	24AUG05	26AUG05	3	0
LQ092-230	Drywall 2-Side - 2nd Fir	5	24AUG05	30AUG05	5	6
LQ092-235	Tape & Finish Drywall Ceilings - 2nd Fir	7	29AUG05	07SEP05	7	0
LQ092-240	Tape & Sand Drywall - 2nd Fir	7	29AUG05	07SEP05	7	6
LQ081-215	Interior Glazing - 2nd Fir	5	08SEP05	14SEP05	5	14
LQ099-205	Paint Prime & 1st Coat Walls - 2nd Fir	5	08SEP05	14SEP05	5	6
LQ099-210	Paint Prime & 1st Coat Walls & Ceilings-2nd Fir	5	08SEP05	14SEP05	5	0
LQ153-210	Fire Sprnkirs Drops/Finishes in Hard Lid - 2nd Fir	5	15SEP05	21SEP05	5	0
LQ157-220	Mechanical Fixtures in Hard Lid- 2nd Fir	5	15SEP05	21SEP05	5	0
LQ160-280	Electrical Fixtures in Hard Lid - 2nd Fir	5	15SEP05	21SEP05	5	0
LQ160-380	Communication Fixts in Hard Lid - 2nd Fir	5	15SEP05	21SEP05	5	0
LQ064-205	Millwork @ Locker/Shwr & Toil RM - 2nd Fir	8	15SEP05	26SEP05	8	6
LQ092-205	Above Ceiling Inspections Grid - 2nd Fir	1	21SEP05	21SEP05	1	0
LQ096-205	Install Resilient Flooring/Carpet - 2nd Fir	5	22SEP05	28SEP05	5	0
LQ081-230	Metal Doors & Hardware - 2nd Fir	1	29SEP05	29SEP05	1	0
LQ082-020	Wood Doors & Hardware/Material - 2nd Fir	5	30SEP05	06OCT05	5	0
LQ099-220	Finish Paint Walls & Ceilings - 2nd Fir	5	05OCT05	11OCT05	5	0
LQ125-005	Vertical Blinds - 2nd Fir	2	12OCT05	13OCT05	2	2
LQ157-240	Mech Trim - 2nd Fir	3	12OCT05	14OCT05	3	1
LQ160-290	Elec Trim/Lighting Contr. - 2nd Fir	4	12OCT05	17OCT05	4	0

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	Rem Dur	Total Float
LQ160-300	Communication Trim - 2nd Fir	4	12OCT05	17OCT05	4	0
LQPUNCH00	Living Quarters Construction Complete	0		17OCT05	0	0
LQ160-FS1	Fire Life Safety Inspection	4	18OCT05	21OCT05	4	6
LQPUNCH10	SB Prepunch & Corrections	10	18OCT05	31OCT05	10	0
Living Quarters Lockers/Restrooms						
LQ092-000B	Early Walls - 2nd Fir	2	22JUL05	25JUL05	2	18
LQ157-005B	Overhead Mechanical Rough-in - 2nd Fir	3	22JUL05	26JUL05	3	18
LQ153-050B	Overhead Fire Sprinkler Rough-in - 2nd Fir	3	25JUL05	27JUL05	3	18
LQ092-002B	Counter Top Supports - 2nd Fir	2	26JUL05	27JUL05	2	18
LQ160-205B	Overhead Electrical Rough-in - 2nd Fir	3	27JUL05	29JUL05	3	18
LQ154-120B	Overhead Plumbing Rough-in - 2nd Fir	3	28JUL05	01AUG05	3	18
LQ160-305B	Overhead Communications Rough-in - 2nd Fir	3	28JUL05	01AUG05	3	18
LQ092-010B	Frame Walls/Ceiling/Backing - 2nd Fir	2	05AUG05	08AUG05	2	15
LQ160-210B	Electrical Wall Rough-in - 2nd Fir	2	08AUG05	09AUG05	2	15
LQ154-130B	Plumbing Wall Rough-in - 2nd Fir	3	08AUG05	10AUG05	3	15
LQ160-310B	Communications Wall Rough-in - 2nd Fir	2	09AUG05	10AUG05	2	15
LQ092-020B	Drywall Walls/Ceiling - 2nd Fir	3	11AUG05	15AUG05	3	15
LQ092-040B	Tape & Sand Drywall Walls/Ceilings - 2nd Fir	4	16AUG05	19AUG05	4	15
LQ099-005B	Prime/Finish Paint Walls - 2nd Fir	3	22AUG05	24AUG05	3	15
LQ153-010B	Fire Sprinklers Heads in Hard Lids - 2nd Fir	2	25AUG05	26AUG05	2	15
LQ157-020B	Mechanical Fixtures in Hard Lids - 2nd Fir	2	25AUG05	26AUG05	2	15
LQ160-230B	Electrical Fixtures in Hard Lids - 2nd Fir	2	25AUG05	26AUG05	2	15
LQ160-330B	Communication Fixts - 2nd Fir	2	25AUG05	26AUG05	2	15
LQ093-205	Install Cer. Tile Locker/Shower area - 2nd Fir	9	29AUG05	09SEP05	9	15
LQ154-250	Toilet Fixtures/Plumb. Finishes - 2nd Fir	5	12SEP05	16SEP05	5	15
MB105-005	Wood Lockers - 2nd Fir	5	12SEP05	16SEP05	5	21
LQ101-210	Toilet Accessories - 2nd Fir	6	19SEP05	26SEP05	6	15
LQPUNCH01	Living Quarters Locker/RR Const. Complete	0		26SEP05	0	15
LQPUNCH11	SB Prepunch & Corrections	10	27SEP05	10OCT05	10	15
All Interior Areas						
ALL102-10	Imp-Resist Wall Protection (all Interior areas)	5	05OCT05	11OCT05	5	9
ALL104-10	Signage (all Interior areas)	5	05OCT05	11OCT05	5	4
ALL144-10	Wheelchair Lift (all Interior areas)	5	05OCT05	11OCT05	5	4
ALL101-10	Display Boards (all Interior areas)	7	05OCT05	13OCT05	7	7
ALL111-10	Project Screens (all Interior areas)	10	05OCT05	18OCT05	10	4
Sitework						
Demolition						
DEMO-0210	Demo - Ground Level (Summary)	10	17FEB04A	13APR04A	0	0

Demo - Below Ground (Summary) 26APR04A-07JUL04A

Hardscapes - Northwest

Area #2 - NW Grnd Parking Area

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	Rem Dur	Total Float
DEMO-0220	Demo - Below Ground (Summary)	5	26APR04A	07JUL04A	0	0
NW025-100	Survey/Layout - Topping Slab	2	31MAR05A	01JUL05A	0	0
NW025-120	Sleeving & Penetrations - Topping Slab	2	18APR05A	24JUN05A	0	0
NW025-110	Edge Form - Topping Slab	2	18APR05A	28JUL05	1	36
NW032-NW1	Reinforce - Topping Slab	4	18APR05A	01AUG05	2	36
NW025-200	Form Curbs/Planter Walls	4	18APR05A	08AUG05	1	36
NW032-200	Rebar Curbs/Planter Walls	4	18APR05A	09AUG05	1	36
NW025-210	Pour Curb/Planter Walls	2	18APR05A	10AUG05	1	36
NW025-220	Strip & Clean	1	18APR05A	11AUG05	1	36
NW025-240	Place Architectural Concrete/Form Walls	8	18APR05A	22AUG05	1	36
NW029-100	Underslab Irr - Topping Slab	2	19JUL05	20JUL05	2	36
NW160-NW1	Underslab Elect - Topping Slab	2	19JUL05	20JUL05	2	36
NW075-10	Waterproof Deck - Topping Slab	5	21JUL05	27JUL05	5	36
NW154-NW1	Set Drains - Topping Slab	2	02AUG05	03AUG05	2	36
NW1NSP-100	Inspection - Topping Slab	1	04AUG05	04AUG05	1	36
NW025-130	Place Topping	1	05AUG05	05AUG05	1	36
NW032-220	Rebar @ Tree Wells/Arch conc	2	12AUG05	15AUG05	2	36
NW025-230	Tree Wells	4	16AUG05	19AUG05	4	36
NW160-MW2	Electrical Finishes	3	23AUG05	25AUG05	3	36
NW055-100	Entry Gate	1	26AUG05	26AUG05	1	35

Hardscapes - Southeast

Area #1 - SE Parking Area

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	Rem Dur	Total Float
SE025-100	Survey/Layout - Topping Slab	1	18JUL05	18JUL05	1	12
SE029-100	Underslab Irr - Topping Slab	2	19JUL05	20JUL05	2	12
SE160-SE1	Underslab Elect - Topping Slab	2	19JUL05	20JUL05	2	12
SE075-10	Waterproof Deck - Topping Slab	6	21JUL05	28JUL05	6	12
SE025-110	Edge Form - Topping Slab	3	29JUL05	02AUG05	3	12
SE032-SE1	Reinforce - Topping Slab	6	03AUG05	10AUG05	6	12
SE154-SE1	Set Drains - Topping Slab	2	11AUG05	12AUG05	2	12
SE025-120	Sleeving & Penetrations - Topping Slab	2	15AUG05	16AUG05	2	12
SE1NSP-100	Inspection - Topping Slab	1	17AUG05	17AUG05	1	12
SE025-130	Place Topping	1	18AUG05	18AUG05	1	12
SE025-150	Storm Drain & Catch Basins East Side	3	19AUG05	23AUG05	3	12
SE025-160	Form Curb & Gutter	3	24AUG05	26AUG05	3	12
SE032-SE2	Rebar Curb & Gutter	3	29AUG05	31AUG05	3	12
SE025-170	Pour Curbs/Gutters	2	01SEP05	02SEP05	2	12
SE025-180	Strip & Clean Curb & Gutter	1	06SEP05	06SEP05	1	14

Survey/Layout - Topping Slab-31MAR05A-01JUL05A						
Sleeving & Penetrations - Topping Slab-18APR05A-24JUN05A						
Edge Form - Topping Slab-18APR05A-28JUL05						
Reinforce - Topping Slab-18APR05A-01AUG05						
Form Curbs/Planter Walls-18APR05A-08AUG05						
Rebar Curbs/Planter Walls-18APR05A-09AUG05						
Pour Curb/Planter Walls-18APR05A-10AUG05						
Strip & Clean-18APR05A-11AUG05						
Place Architectural Concrete/Form Walls-18APR05A-22AUG05						
Underslab Irr - Topping Slab-19JUL05-20JUL05						
Underslab Elect - Topping Slab-19JUL05-20JUL05						
Waterproof Deck - Topping Slab-21JUL05-27JUL05						
Set Drains - Topping Slab-02AUG05-03AUG05						
Inspection - Topping Slab-04AUG05-04AUG05						
Place Topping-05AUG05-05AUG05						
Rebar @ Tree Wells/Arch conc-12AUG05-15AUG05						
Tree Wells-16AUG05-19AUG05						
Electrical Finishes-23AUG05-25AUG05						
Entry Gate-26AUG05-26AUG05						
Survey/Layout - Topping Slab-18JUL05-18JUL05						
Underslab Irr - Topping Slab-19JUL05-20JUL05						
Underslab Elect - Topping Slab-19JUL05-20JUL05						
Waterproof Deck - Topping Slab-21JUL05-28JUL05						
Edge Form - Topping Slab-29JUL05-02AUG05						
Reinforce - Topping Slab-03AUG05-10AUG05						
Set Drains - Topping Slab-11AUG05-12AUG05						
Sleeving & Penetrations - Topping Slab-15AUG05-16AUG05						
Inspection - Topping Slab-17AUG05-17AUG05						
Place Topping-18AUG05-18AUG05						
Storm Drain & Catch Basins East Side-19AUG05-23AUG05						
Form Curb & Gutter-24AUG05-26AUG05						
Rebar Curb & Gutter-29AUG05-31AUG05						
Pour Curbs/Gutters-01SEP05-02SEP05						
Strip & Clean Curb & Gutter-06SEP05-06SEP05						

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	Rem Dur	Total Float
SE025-210	Valley Gutter	3	06SEP05	08SEP05	3	12
SE025-230	Planter Walls	10	06SEP05	19SEP05	10	15
SE032-SE3	Reinforce Valley Gutter	2	09SEP05	12SEP05	2	12
SE025-220	Pour Valley Gutter	2	13SEP05	14SEP05	2	12
SE025-240	Colored Concrete Sidewall	7	15SEP05	23SEP05	7	12
SE055-100	Atrium Grate	2	20SEP05	21SEP05	2	15
SE055-110	Install Entry Gates	1	26SEP05	26SEP05	1	12
SE160-SE2	Electrical Finishes	3	26SEP05	28SEP05	3	13
SE099-100	Misc Site Painting	3	27SEP05	29SEP05	3	12
Hardscape - Upper Plaza						
Area #3 - Plaza Upper						
PU025-110	Form Planter Walls	4	06APR05A	08JUL05A	0	
PU025-100	Layout	1	15APR05A	24JUN05A	0	
PU032-120	Rebar Planter Walls	5	18APR05A	08JUL05A	0	
PU025-170	Form Curbs/Stemwalls/Boardwalk Curbs	6	18APR05A	25JUL05	6	18
PU025-130	Pour Planter Walls	1	22APR05A	18JUL05	1	26
PU025-210	Form Benchwall	4	22APR05A	21JUL05	4	12
PU028-160	RI Plumbing for Water Feature	8	18JUL05	27JUL05	8	13
PU025-150	Pour ADA Ramp	1	19JUL05	19JUL05	1	26
PU075-350	Waterproof Planters	3	19JUL05	21JUL05	3	44
PU025-160	Raised Platform Walls	4	20JUL05	25JUL05	4	26
PU032-220	Rebar Benchwall	4	22JUL05	27JUL05	4	12
PU025-180	Rebar Curbs/Stemwalls/Boardwalk Curbs	7	26JUL05	03AUG05	7	18
PU025-230	Pour Benchwall	1	28JUL05	28JUL05	1	12
PU025-240	Install Water Feature #1 (Concrete)	10	28JUL05	11AUG05	10	12
PU025-190	Pour Curbs/Stemwalls/Boardwalk Curbs	1	04AUG05	04AUG05	1	18
PU025-200	Text Quote 6" Curbs	5	05AUG05	11AUG05	5	18
PU029-250	Underslab Irrigation	3	12AUG05	16AUG05	3	12
PU028-340	Complete Water Feature	10	15AUG05	26AUG05	10	35
PU160-260	Underslab Elect	3	17AUG05	19AUG05	3	12
PU025-270	Set Edge Forms Topping Slab	6	22AUG05	29AUG05	6	12
PU154-280	Set Drains Topping Slab	2	30AUG05	31AUG05	2	12
PU025-290	Place Topping Slab	1	01SEP05	01SEP05	1	12
PU025-300	Strip Edge Forms	1	02SEP05	02SEP05	1	12
PU025-360	Boardwalk	1	06SEP05	06SEP05	1	12
PU025-310	Form Chess Tables/Bench	3	06SEP05	08SEP05	3	16
PU102-100	Flagpole	3	06SEP05	08SEP05	3	27
PU160-PU2	Electrical Finishes	3	06SEP05	08SEP05	3	27

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	Rem Dur	Total Float
PU032-320	Rebar Chess Tables/Bench	3	09SEP05	13SEP05	3	16
PU025-330	Pour Chess Tables/Bench	3	14SEP05	16SEP05	3	16
PU055-100	Metal Railing	5	19SEP05	23SEP05	5	16
Hardscape - Lower Plaza						
Area #4 - Lower Plaza						
LP025-100	Layout	1	11JUL05A	18JUL05	1	5
LP025-110	Form Planter Walls	7	12JUL05A	22JUL05	4	5
LP032-130	Rebar Planter Walls	8	20JUL05	29JUL05	8	6
LP160-120	RI Elect @ Planters	3	25JUL05	27JUL05	3	5
LP029-140	RI Irrigation @ Planters	3	28JUL05	01AUG05	3	5
LP025-150	Pour Planter Walls	1	02AUG05	02AUG05	1	5
LP025-170	Form Stairs	4	03AUG05	08AUG05	4	5
LP028-160	RI Plumbing for Water Feature	8	03AUG05	12AUG05	8	11
LP032-180	Rebar Stairs	5	09AUG05	15AUG05	5	5
LP160-190	RI Elect @ Stairs (lights)	3	16AUG05	18AUG05	3	5
LP025-200	Pour Stairs	1	19AUG05	19AUG05	1	5
LP025-210	Strip & Clean Stairs	1	22AUG05	22AUG05	1	5
LP025-220	Form & Pour Water Feature	8	23AUG05	01SEP05	8	5
LP028-230	Finishes for Water Feature	6	02SEP05	12SEP05	6	6
LP025-240	Pour Landings	7	02SEP05	13SEP05	7	5
LP075-250	Waterproof Planters	2	14SEP05	15SEP05	2	5
LP160-LP2	Electrical Finishes	3	14SEP05	16SEP05	3	21
LP055-100	Metal Railing	5	14SEP05	20SEP05	5	19
Hardscape - Offsite						
New Driveway(s)						
OSC-03301A	Bulletin #18/18R1/18R2	227	23AUG04A	18JUL05	1	54
OSC-03301B	PCO #91 Street Lts & Banner Poles	82	23MAR05A	18JUL05	1	54
OSC-03301C	Street Lights & Banner Poles	10	19JUL05	01AUG05	10	54
OSC-03300	New Driveways - 15th Street	5	12AUG05	18AUG05	5	36
OCS02510	Offsite Paving	5	19AUG05	25AUG05	5	36
OSC-03301	New Driveways - Valley Dr.	5	07SEP05	13SEP05	5	24
OSC-03302	New Driveway - 13th Street	4	14SEP05	19SEP05	4	20
Landscaping						
LS160-005	PowerUnderground Branch for Irrigation Cont.	4	19JUL05	22JUL05	4	33
LS029-005	Irrigation Sleeves	5	09AUG05	15AUG05	5	22
LS029-010	Mainline-POC-Va	5	16AUG05	22AUG05	5	22
LS029-020	Irrigation Laterals & Heads	5	16SEP05	22SEP05	5	5
LS029-030	Trees	5	16SEP05	22SEP05	5	5

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	Rem Dur	Total Float
LS029-040	Fine Grading-So	5	23SEP05	29SEP05	5	5
LS029-050	Shrubs	5	30SEP05	06OCT05	5	5
LS029-060	Ground Cover	5	30SEP05	06OCT05	5	5
LS029-080	SOD	2	07OCT05	10OCT05	2	5
LSPUNCH00	Sitemwork Construction Complete	0		10OCT05	0	5
LSPUNCH01	SB Prepunch & Corrections	10	11OCT05	24OCT05	10	5
Existing Building						
EX1000	Bulletin #24 Fire Shutter Door	174	05NOV04A	18JUL05	1	64
EX1100	PCO #138 City Hall Roofing	47	11MAY05A	18JUL05	1	64
EX1010	Fire Shutter Door	10	19JUL05	01AUG05	10	64
EX1110	City Hall Roofing	10	19JUL05	01AUG05	10	64
Final Punchlist & Inspections						
Start-Up, Testing, Commissioning & Owner Training						
SU-160PRMP	Permanent Power	10	12AUG05	25AUG05	10	16
SU-160TE00	Startup & Test Electrical Equipment	10	26AUG05	09SEP05	10	16
SU-1040	Startup & Test Plumbing Equipment	10	12SEP05	23SEP05	10	16
SU-1050	Startup & Test Mechanical Equipment	10	12SEP05	23SEP05	10	16
SU-160TE10	Startup & Test Communication Equipment	10	12SEP05	23SEP05	10	16
SU-160TE30	Startup & Test Fire Alarm	10	12SEP05	23SEP05	10	16
SU-1060	Test & Balance	5	07OCT05	13OCT05	5	12
SU-1070	Owner Training	40	01NOV05	30DEC05	40	0
Final Punchlist & Inspections						
FP-2020	Building Dept Inspections	10	18OCT05	31OCT05	10	0
FP-2030	Fire Dept Inspections	10	18OCT05	31OCT05	10	0
FP-2000	Final Clean	5	25OCT05	31OCT05	5	0
FP-2030A	Substantial Completion	0		31OCT05	0	0
FP-2050	Architect Prepare Punchlist	5	01NOV05	08NOV05	5	0
FP-2060	Punchlist Corrections	40	01NOV05	30DEC05	40	0
FP-2070	Architect Signoff	1	31DEC05	31DEC05	1	0
FP-2070A	Final Completion	0		31DEC05	0	0
Owner Change Orders						
OCC#1-10	Mobilize (Out of Sequence for Excav.)	2	09FEB04A	10FEB04A	0	

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	Rem Dur	Total Float
OCC#2-10	Demo/Sitework	2	21MAY04A	25MAY04A	0	
OCC#3-10	Temp Sewer @ City Hall	1	09APR04A	12APR04A	0	
OCC#4-10	Extra Site work due to shoring loc. problem	1	14APR04A	23APR04A	0	
OCC#5-10	Install Util. Infra for Elect in Relocation	1	05MAY04A	07MAY04A	0	
OCC#6-10	Install new 6" VCP San Swr next to City Hall	1	24MAY04A	28MAY04A	0	
OCC#7-10	Misc	1	31JAN05A	18JUL05	1	75
OCC#8-10	HVAC digital control	1	31MAR05A	31MAR05A	0	
OCC#9-10	Time Extension 40 calendar days	1	28FEB05A	28FEB05A	0	
OCC#10-10		1	18JUL05	18JUL05	1	75
OCC#11-10		1	31JAN05A	18JUL05	1	75
OCC#12-10		1	31JAN05A	18JUL05	1	75
OCC#13-10	Bulletins #1 & #15	1	18JUL05	18JUL05	1	75
OCC#14-10	PCO's #17, 21, 27, 35 & 47	1	31MAR05A	31MAR05A	0	
OCC#15-10	PCO's #48 & 62	1	18JUL05	18JUL05	1	75
OCC#16-10	PCO's #22,23,31,46,55,58,74,90,94	1	31MAY05A	31MAY05A	0	
OCC#17-10	PCO's #71,87,101,115	1	30JUN05A	30JUN05A	0	
OCC#18-10	Owner Change Order #18	1	18JUL05	18JUL05	1	75
OCC#19-10	Owner Change Order #19	1	18JUL05	18JUL05	1	75
OCC#20-10	Owner Change Order #20	1	18JUL05	18JUL05	1	75
OCC#21-10	Owner Change Order #21	1	30JUN05A	18JUL05	1	75
OCC#22-10	Owner Change Order #22	1	18JUL05	18JUL05	1	75
OCC#23-10	Owner Change Order #23	1	30JUN05A	18JUL05	1	75

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	Rem Dur	Total Float
PR02100.10	Prepare Submittal Shoring (sub)	5	04MAR04A	04MAR04A	0	
PR02100.15	Rev Submittal Shoring (SB)	1	04MAR04A	05MAR04A	0	
PR02100.20	Review/Approve Shoring (Owner)	15	05MAR04A	11MAR04A	0	
PR02100.50	Deliver Shoring	1	19MAR04A	19MAR04A	0	
PR02313.10	Prepare Submittal Earthwork for Util (sub)	5	05MAY04A	05MAY04A	0	
PR02313.15	Rev Submittal Earthwork for Util (SB)	5	05MAY04A	05MAY04A	0	
PR02313.20	Review/Approve Earthwork for Util (Owner)	15	05MAY04A	13MAY04A	0	
PR02500.10	Prepare Submittal Stand for Ext Util (sub)	5	22MAR04A	22MAR04A	0	
PR02500.15	Rev Submittal Stand for Ext Util (SB)	5	22MAR04A	22MAR04A	0	
PR02500.20	Review/Approve Stand for Ext Util (Owner)	15	22MAR04A	05APR04A	0	
PR02500.50	Deliver Stand for Ext Util	5	06APR04A	12APR05A	0	
PR02510.10	Prepare Submittal Wtr Dist (sub)	5	05MAY04A	05MAY04A	0	

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	Rem Dur	Total Float
	Demo/Sitework-21MAY04A-25MAY04A					
	Temp Sewer @ City Hall-09APR04A-12APR04A					
	Extra Site work due to shoring loc. problem-14APR04A-23APR04A					
	Install Util. Infra for Elect in Relocation-05MAY04A-07MAY04A					
	Install new 6" VCP San Swr next to City Hall-24MAY04A-28MAY04A					
	Misc-31JAN05A-18JUL05					
	HVAC digital control-31MAR05A-31MAR05A					
	Time Extension 40 calendar days-28FEB05A-28FEB05A					
	31JAN05A-18JUL05					
	31JAN05A-18JUL05					
	Bulletins #1 & #15-18JUL05-18JUL05					
	PCO's #17, 21, 27, 35 & 47-31MAR05A-31MAR05A					
	PCO's #48 & 62-18JUL05-18JUL05					
	PCO's #22,23,31,46,55,58,74,90,94-31MAY05A-31MAY05A					
	PCO's #71,87,101,115-30JUN05A-30JUN05A					
	Owner Change Order #18-18JUL05-18JUL05					
	Owner Change Order #19-18JUL05-18JUL05					
	Owner Change Order #20-18JUL05-18JUL05					
	Owner Change Order #21-30JUN05A-18JUL05					
	Owner Change Order #22-18JUL05-18JUL05					
	Owner Change Order #23-30JUN05A-18JUL05					
	Prepare Submittal Shoring (sub)-04MAR04A-04MAR04A					
	Rev Submittal Shoring (SB)-04MAR04A-05MAR04A					
	Review/Approve Shoring (Owner)-05MAR04A-11MAR04A					
	Deliver Shoring-19MAR04A-19MAR04A					
	Prepare Submittal Earthwork for Util (sub)-05MAY04A-05MAY04A					
	Rev Submittal Earthwork for Util (SB)-05MAY04A-05MAY04A					
	Review/Approve Earthwork for Util (Owner)-05MAY04A-13MAY04A					
	Prepare Submittal Stand for Ext Util (sub)-22MAR04A-22MAR04A					
	Rev Submittal Stand for Ext Util (SB)-22MAR04A-22MAR04A					
	Review/Approve Stand for Ext Util (Owner)-22MAR04A-05APR04A					
	Deliver Stand for Ext Util-06APR04A-12APR05A					
	Prepare Submittal Wtr Dist (sub)-05MAY04A-05MAY04A					

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	Rem Dur	Total Float
PR02510.15	Rev Submittal Wtr Dist (SB)	5	05MAY04A	05MAY04A	0	
PR02510.20	Review/Approve Wtr Dist (Owner)	15	05MAY04A	13MAY04A	0	
PR02510.50	Procure/Deliver Wtr Dist	5	14MAY04A	22APR05A	0	
PR02521.15	Rev Submittal Arch Conc. Paving (SB)	5	21JUL04A	21JUL04A	0	
PR02521.20	Review/Approve Arch Conc. Paving (Owner)	15	21JUL04A	17AUG04A	0	
PR02521.10	Prepare Submittal Arch Conc. Paving (sub)	5	21JUL04A		0	
PR02521.30	Re-Submit Arch Conc. Paving (samples)	5	20SEP04A	20SEP04A	0	
PR02521.40	Re-Review Arch Conc. Paving (samples)	15	20SEP04A	28SEP04A	0	
PR02521.50	Procure/Deliver Arch Conc. Paving	5	29SEP04A	29SEP04A	0	
PR02530.10	Prepare Submittal San. Sewer Sys (sub)	5	22MAR04A	22MAR04A	0	
PR02530.15	Rev Submittal San. Sewer Sys (SB)	5	22MAR04A	22MAR04A	0	
PR02530.20	Review/Approve San. Sewer Sys (Owner)	15	22MAR04A	05APR04A	0	
PR02530.50	Procure/Deliver San. Sewer Sys	5	10MAY04A	10MAY04A	0	
PR02620.10	Prepare Submittal Subdrainage (sub)	5	05MAY04A	05MAY04A	0	
PR02620.15	Rev Submittal Subdrainage (SB)	5	05MAY04A	05MAY04A	0	
PR02620.20	Review/Approve Subdrainage (Owner)	15	05MAY04A	13MAY04A	0	
PR02620.50	Procure/Deliver Subdrainage	5	07DEC04A	07DEC04A	0	
PR02810.10	Prepare Submittal Landscape Irr. Sys (sub)	5	02MAY05A	16JUN05A	0	
PR02810.15	Rev Submittal Landscape Irr. Sys (SB)	5	16JUN05A	16JUN05A	0	
PR02810.20	Review/Approve Landscape Irr. System (Owner)	15	17JUN05A	18JUL05	1	22
PR02810.30	Re-Submit Landscape Irr. System	5	19JUL05	25JUL05	5	22
PR02810.40	Re-Review Landscape Irr. System	5	26JUL05	01AUG05	5	22
PR02810.50	Procure/Deliver Landscape Irr. System	5	02AUG05	08AUG05	5	22
PR02821.10	Prepare Submittal Chain Link Fnc/Gates (sub)	5	02MAY05A	19JUL05	2	28
PR02821.15	Rev Submittal Chain Link Fnc/Gates (SB)	5	20JUL05	21JUL05	2	28
PR02821.20	Review/Approve Chain Link Fnc/Gates (Owner)	5	22JUL05	28JUL05	5	28
PR02821.30	Re-Submit Chain Link Fnc/Gates	5	29JUL05	04AUG05	5	28
PR02821.40	Re-Review Chain Link Fnc/Gates	5	05AUG05	11AUG05	5	28
PR02821.50	Procure/Deliver Chain Link Fnc/Gates	10	12AUG05	25AUG05	10	28
PR02840.10	Prepare Submittal Parking Appurt. (sub)	5	02MAY05A	11JUL05A	0	
PR02840.15	Rev Submittal Parking Appurt. (SB)	5	11JUL05A	11JUL05A	0	
PR02840.20	Review/Approve Parking Appurt. (Owner)	5	11JUL05A	22JUL05	5	30
PR02840.30	Re-Submit Parking Appurt.	5	25JUL05	29JUL05	5	30
PR02840.40	Re-Review Parking Appurt.	5	01AUG05	05AUG05	5	30
PR02840.50	Procure/Deliver Parking Appurt.	10	08AUG05	19AUG05	10	30
PR02900.10	Prepare Submittal Landscape Planting (sub)	5	02MAY05A	19JUL05	2	9
PR02900.15	Rev Submittal Landscape Planting (SB)	5	20JUL05	21JUL05	2	9
PR02900.20	Review/Approve Landscape Planting (Owner)	5	22JUL05	28JUL05	5	9

2004 F M A M J J A S O N D J F M A M J J A S O N D J F M A 2005 2006 F M A M J J A S O N D J F M A M J J A S O N D J F M A

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	Rem Dur	Total Float	2004	2005	2006
PR02900.30	Re-Submit Landscape Planting	5	29JUL05	04AUG05	5	9			Re-Submit Landscape Planting-29JUL05-04AUG05
PR02900.40	Re-Review Landscape Planting	5	05AUG05	11AUG05	5	9			Re-Review Landscape Planting-05AUG05-11AUG05
PR02900.50	Procure/Deliver Landscape Planting	20	12AUG05	09SEP05	20	9			Procure/Deliver Landscape Planting-12AUG05-09SEP05
PR029FN.10	Prepare Submittal Fountain Feature (sub)	5	01FEB05A	03MAR05A	0				Prepare Submittal Fountain Feature (sub)-01FEB05A-03MAR05A
PR029FN.15	Rev Submittal Fountain Feature (SB)	5	03MAR05A	03MAR05A	0				Rev Submittal Fountain Feature (SB)-03MAR05A-03MAR05A
PR029FN.20	Review/Approve Fountain Feature (Owner)	15	04MAR05A	22MAR05A	0				Review/Approve Fountain Feature (Owner)-04MAR05A-22MAR05A
PR029FN.30	Re-Submit Fountain Feature	5	22MAR05A	22MAR05A	0				Re-Submit Fountain Feature-22MAR05A-22MAR05A
PR029FN.40	Re-Review Fountain Feature	5	22MAR05A	22MAR05A	0				Re-Review Fountain Feature-22MAR05A-22MAR05A
PR029FN.50	Procure/Deliver Fountain Feature	20	23MAR05A	12AUG05	20	20			Procure/Deliver Fountain Feature-23MAR05A-12AUG05
Division 3 - Concrete									
PR03100.10	Prepare Submittal Conc Formwork (sub)	2	23FEB04A	23FEB04A	0				Prepare Submittal Conc Formwork (sub)-23FEB04A-23FEB04A
PR03100.15	Rev Submittal Conc Formwork (SB)	2	23FEB04A	24FEB04A	0				Rev Submittal Conc Formwork (SB)-23FEB04A-24FEB04A
PR03100.20	Review/Apprv Conc Formwork (Owner)	15	24FEB04A	09MAR04A	0				Review/Apprv Conc Formwork (Owner)-24FEB04A-09MAR04A
PR03100.50	Procure/Deliver Conc Formwork	2	20MAY04A	20MAY04A	0				Procure/Deliver Conc Formwork-20MAY04A-20MAY04A
PR03200.00	Prepare Submittal Fdn Rebar (Fnds/Pits) (sub)	5	15MAR04A	12APR04A	0				Prepare Submittal Fdn Rebar (Fnds/Pits) (sub)-15MAR04A-12APR04A
PR03200.01	Rev Submittal Fdn Rebar (Fnds/Pits) (SB)	5	15MAR04A	14APR04A	0				Rev Submittal Fdn Rebar (Fnds/Pits) (SB)-15MAR04A-14APR04A
PR03200.02	Review/Approve Fdn Rebar (Owner) (Fnds/Pits)	15	18MAR04A	20APR04A	0				Review/Approve Fdn Rebar (Owner) (Fnds/Pits)-18MAR04A-20APR04A
PR03200.08	Procure/Deliver Fdn Rebar (Fnds/Pits)	2	06JUL04A	06JUL04A	0				Procure/Deliver Fdn Rebar (Fnds/Pits)-06JUL04A-06JUL04A
PR03200.10	Prepare Submittal Fnd Rebar (Col/Walls) (sub)	5	12APR04A	12APR04A	0				Prepare Submittal Fnd Rebar (Col/Walls) (sub)-12APR04A-12APR04A
PR03200.11	Rev Submittal Fnd Rebar (Col/Walls) (SB)	5	12APR04A	14APR04A	0				Rev Submittal Fnd Rebar (Col/Walls) (SB)-12APR04A-14APR04A
PR03200.12	Review/Approve Fdn Rebar (Owner) (Col/Walls)	15	14APR04A	20APR04A	0				Review/Approve Fdn Rebar (Owner) (Col/Walls)-14APR04A-20APR04A
PR03200.18	Procure/Deliver Fdn Rebar (Col/Walls)	2	24MAY04A	24MAY04A	0				Procure/Deliver Fdn Rebar (Col/Walls)-24MAY04A-24MAY04A
PR03200.20	Prep Submittl Fnd Rebar (Suprtd Slab) (sub)	5	11JUN04A	11JUN04A	0				Prep Submittl Fnd Rebar (Suprtd Slab) (sub)-11JUN04A-11JUN04A
PR03200.21	Rev Submittl Fnd Rebar (Suprtd Slab) (SB)	5	11JUN04A	11JUN04A	0				Rev Submittl Fnd Rebar (Suprtd Slab) (SB)-11JUN04A-11JUN04A
PR03200.22	Review/Approve Fdn Rebar (Owner) (Suprtd Slab)	15	11JUN04A	28JUN04A	0				Review/Approve Fdn Rebar (Owner) (Suprtd Slab)-11JUN04A-28JUN04A
PR03200.28	Procure/Deliver Fdn Rebar (Suprtd Slab)	5	12OCT04A	12OCT04A	0				Procure/Deliver Fdn Rebar (Suprtd Slab)-12OCT04A-12OCT04A
PR03300.10	Prepare Submittal Cast in Place Concrete (sub)	5	23FEB04A	23FEB04A	0				Prepare Submittal Cast in Place Concrete (sub)-23FEB04A-23FEB04A
PR03300.15	Rev Submittal Cast in Place Concrete (SB)	5	23FEB04A	24FEB04A	0				Rev Submittal Cast in Place Concrete (SB)-23FEB04A-24FEB04A
PR03300.20	Review/Approve Cast in Place Co Concrete (Owner)	15	24FEB04A	09MAR04A	0				Review/Approve Cast in Place Co Concrete (Owner)-24FEB04A-09MAR04A
PR03301.10	Prep Submittal Storm Dm Junct. Struct. (sub)	5	20JUL04A	21JUL04A	0				Prep Submittal Storm Dm Junct. Struct. (sub)-20JUL04A-21JUL04A
PR03301.15	Rev Submittal Storm Dm Junct. Struct. (SB)	5	21JUL04A	22JUL04A	0				Rev Submittal Storm Dm Junct. Struct. (SB)-21JUL04A-22JUL04A
PR03301.20	Review/Apprv Storm Dm Junct. Struct. (Owner)	15	21JUL04A	16AUG04A	0				Review/Apprv Storm Dm Junct. Struct. (Owner)-21JUL04A-16AUG04A
PR03301.50	Procure/Deliver Storm Dm Junct. Struct.	10	17AUG04A	18JUL05	1	35			Procure/Deliver Storm Dm Junct. Struct.-17AUG04A-18JUL05
PR03361.10	Prepare Submittal Shotcrete (sub)	2	21OCT04A	21OCT04A	0				Prepare Submittal Shotcrete (sub)-21OCT04A-21OCT04A
PR03361.15	Rev Submittal Shotcrete (SB)	3	21OCT04A	25OCT04A	0				Rev Submittal Shotcrete (SB)-21OCT04A-25OCT04A
PR03361.20	Review/Apprv Shotcrete (Owner)	10	25OCT04A	04NOV04A	0				Review/Apprv Shotcrete (Owner)-25OCT04A-04NOV04A
PR03361.30	Re-Submit Shotcrete	2	04NOV04A	04NOV04A	0				Re-Submit Shotcrete-04NOV04A-04NOV04A

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	Rem Dur	Total Float
PR03361.40	Re-Review Shotcrete	3	04NOV04A	04NOV04A	0	
PR03361.50	Procure/Deliver Shotcrete	2	05NOV04A	09NOV04A	0	
Division 4 - Masonry						
PR04220.10	Prepare Submittal Masonry (sub)	5	24MAY04A	24MAY04A	0	
PR04220.15	Rev Submittal Masonry (SB)	5	24MAY04A	24MAY04A	0	
PR04220.20	Review/Approve Masonry (Owner)	15	24MAY04A	08JUN04A	0	
PR04220.50	Procure/Deliver Masonry (CMU @ Mech Area)	5	09JUN04A	15SEP04A	0	
PR04810.10	Prepare Submittal Arch Masonry Assem. (sub)	5	24MAY04A	24MAY04A	0	
PR04810.15	Rev Submittal Arch Masonry Assem. (SB)	5	24MAY04A	24MAY04A	0	
PR04810.20	Review/Approve Arch Masonry Assem. (Owner)	15	24MAY04A	02JUN04A	0	
PR04810.50	Procure/Deliver Arch Masonry Assem.	30	03JUN04A	29JUL05	10	37
Division 5 - Metals						
PR05050.10	Prep Submittl Anchor Bolts/Drild Anchrs (sub)	5	09MAR04A	09MAR04A	0	
PR05050.15	Rev Submittl Anchor Bolts/Drild Anchrs (SB)	5	09MAR04A	09MAR04A	0	
PR05050.20	Rev/Apprv Anchor Bolts/Drilled Anchors (Owner)	15	09MAR04A	31MAR04A	0	
PR05050.50	Procure/Deliver Anchor Bolts/Drilled Anchors	15	18JUN04A	18JUN04A	0	
PR05065.10	Prep Submittal Welded Stud Connectors (sub)	1	01OCT04A	01OCT04A	0	
PR05065.15	Rev Submittal Welded Stud Connectors (SB)	1	01OCT04A	01OCT04A	0	
PR05065.20	Rev/Apprv Welded Stud Connectors	20	04OCT04A	12OCT04A	0	
PR05065.50	Procure/Deliver Welded Stud Connectors	15	13OCT04A	14OCT04A	0	
PR05120.15	Rev Submittal Struct. Steel (SB)	5	09MAR04A	09MAR04A	0	
PR05120.10	Prepare Submittal Struct. Steel (sub)	5	09MAR04A	30MAR04A	0	
PR05120.20	Rev/Apprv Struct. Steel (Owner)	15	09MAR04A	30MAR04A	0	
PR05120.30	Re-Submitt Struct. Steel	5	19MAR04A	26MAR04A	0	
PR05120.40	Re-Review Struct. Steel	15	19MAR04A	07MAY04A	0	
PR05120.45	Procure/Deliver Struct. Steel (8 early cols)	25	01SEP04A	14SEP04A	0	
PR05120.50	Procure/Deliver Struct. Steel	30	01SEP04A	30SEP04A	0	
PR05300.10	Prepare Submittal Metal Decking (sub)	5	23JUN04A	23JUN04A	0	
PR05300.15	Rev Submittal Metal Decking (SB)	5	23JUN04A	23JUN04A	0	
PR05300.20	Rev/Apprv Metal Decking (Owner)	15	23JUN04A	09JUL04A	0	
PR05300.50	Procure/Deliver Metal Decking	10	31JAN05A	28FEB05A	0	
PR05400.10	Prepare Submittal Cold-Formed Mtl Frmg (sub)	5	23JUL04A	23JUL04A	0	
PR05400.15	Rev Submittal Cold-Formed Mtl Frmg (SB)	5	23JUL04A	05AUG04A	0	
PR05400.20	Rev/Apprv Cold-Formed Mtl Frmg (Owner)	15	05AUG04A	09SEP04A	0	
PR05400.30	Re-Submitt Cold-Formed Mtl Frmg	5	16NOV04A	16NOV04A	0	
PR05400.40	Re-Review Cold-Formed Mtl Frmg	15	17NOV04A	22DEC04A	0	
PR05400.50	Procure/Deliver Cold-Formed Mtl Frmg	10	23DEC04A	22APR05A	0	



Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	Rem Dur	Total Float
PR05500.10	Prepare Submittal Metal Fabr (sub) maya	5	01MAR05A	29MAR05A	0	
PR05500.15	Rev Submittal Metal Fabr (SB) maya	5	29MAR05A	29MAR05A	0	
PR05500.20	Review/Approve (Owner) Metal Fabr maya	15	30MAR05A	05APR05A	0	
PR05500.30	Re-Submit Metal Fabr maya	5	05APR05A	05APR05A	0	
PR05500.40	Re-Review Metal Fabr maya	5	05APR05A	05APR05A	0	
PR05500.50	Procure/Deliver Metal Fabr maya	20	06APR05A	18JUL05	1	12
PR05500.11	Prepare Submittal Metal Fabr (sub) atlas	5	01APR05A	15APR05A	0	
PR05500.21	Rev Submittal Metal Fabr (SB) atlas	5	15APR05A	15APR05A	0	
PR05500.31	Review/Approve (Owner) Metal Fabr atlas	15	18APR05A	26APR05A	0	
PR05500.41	Re-Submit Metal Fabr atlas	5	26APR05A	26APR05A	0	
PR05500.51	Re-Review Metal Fabr atlas	5	26APR05A	26APR05A	0	
PR05500.61	Procure/Deliver Metal Fabr atlas	20	27APR05A	18JUL05	1	12
PR05511.10	Prepare Submittal Metal Stairs (sub)	5	16APR04A	16APR04A	0	
PR05511.15	Rev Submittal Metal Stairs (SB)	5	16APR04A	16APR04A	0	
PR05511.20	Review/Approve (Owner) Metal Stairs	15	16APR04A	23APR04A	0	
PR05511.30	Re-Submit Metal Stairs	5	18JUN04A	18JUN04A	0	
PR05511.40	Re-Review Metal Stairs	15	18JUN04A	14JUL04A	0	
PR05511.50	Procure/Deliver Metal Stairs (comp. in shop)	3	25FEB05A	25FEB05A	0	
PR05521.10	Prepare Submittal Pipe & Tube Railings (sub)	5	01NOV04A	01NOV04A	0	
PR05521.15	Rev Submittal Pipe & Tube Railings (SB)	5	01NOV04A	04NOV04A	0	
PR05521.20	Review/Approve (Owner) Pipe & Tube Railings	15	04NOV04A	27DEC04A	0	
PR05521.50	Procure/Deliver Pipe & Tube Railings	30	28DEC04A	12AUG05	20	40
PR05530.10	Prepare Submittal Grating (sub)	5	05NOV04A	05NOV04A	0	
PR05530.15	Rev Submittal Grating (SB)	5	05NOV04A	05NOV04A	0	
PR05530.20	Review/Approve (Owner) Grating	15	05NOV04A	09NOV04A	0	
PR05530.30	Re-Submit Grating	5	10NOV04A	25MAR05A	0	
PR05530.40	Re-Review Grating	15	30MAR05A	05APR05A	0	
PR05530.41	Re-Submit Grating	5	06APR05A	15APR05A	0	
PR05530.42	Re-Review Grating	15	18APR05A	26APR05A	0	
PR05530.50	Procure/Deliver Grating	15	27APR05A	05AUG05	15	45
PR05580.10	Prepare Submittal Frmd-Mtl Fabr (sub)	5	02AUG04A	02AUG04A	0	
PR05580.15	Rev Submittal Frmd-Mtl Fabr (SB)	5	02AUG04A	05AUG04A	0	
PR05580.20	Review/Approve (Owner) Frmd-Mtl Fabr	15	05AUG04A	26OCT04A	0	
PR05580.30	Re-Submit Frmd-Mtl Fabr	5	27OCT04A	23NOV04A	0	
PR05580.40	Re-Review Frmd-Mtl Fabr	15	24NOV04A	30NOV04A	0	
PR05580.50	Procure/Deliver Frmd-Mtl Fabr Canopy/Sunscreen	20	01DEC04A	12AUG05	20	32
PR05710.10	Prepare Submittal Arch Gates (sub)	5	16APR04A	16APR04A	0	
PR05710.15	Rev Submittal Arch Gates (SB)	5	16APR04A	16APR04A	0	

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	Rem Dur	Total Float
PR05710.20	Review/Approve (Owner) Arch Gates	15	16APR04A	14JUL04A	0	0
PR05710.30	Re-Submit Arch Gates	5	15JUL04A	29MAR05A	0	0
PR05710.40	Re-Review Arch Gates	15	30MAR05A	18JUL05	1	30
PR05710.50	Procure/Deliver Arch Gates	30	19JUL05	29AUG05	30	30
PR05721.10	Prepare Submittal Orn Railings (sub)	5	16APR04A	16APR04A	0	0
PR05721.15	Rev Submittal Orn Railings (SB)	5	16APR04A	16APR04A	0	0
PR05721.20	Review/Approve (Owner) Orn Railings	15	16APR04A	13JUL04A	0	0
PR05721.30	Re-Submit Orn Railings	5	14JUL04A	14JUL04A	0	0
PR05721.40	Re-Review Orn Railings	15	14JUL04A	14JUL04A	0	0
PR05721.50	Procure/Deliver Orn Railings	30	15JUL04A	26AUG05	30	30
PR05811.10	Prepare Submittal Arch Joint Sys (sub)	5	02AUG04A	02AUG04A	0	0
PR05811.15	Rev Submittal Arch Joint Sys (SB)	5	02AUG04A	05AUG04A	0	0
PR05811.20	Review/Approve (Owner) Arch Joint Sys	15	05AUG04A	17AUG04A	0	0
PR05811.50	Procure/Deliver Arch Joint Sys	10	18AUG04A	22APR05A	0	0

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	Rem Dur	Total Float
Division 6 - Wood and Plastics						
PR06105.10	Prepare Submittal Misc Carpentry (sub)	5	06MAY05A	06MAY05A	0	0
PR06105.15	Rev Submittal Misc Carpentry (SB)	5	06MAY05A	06MAY05A	0	0
PR06105.20	Review/Approve (Owner) Misc Carpentry	15	06MAY05A	06MAY05A	0	0
PR06105.30	Re-Submit Misc Carpentry	5	06MAY05A	06MAY05A	0	0
PR06105.40	Re-Review Misc Carpentry	15	06MAY05A	06MAY05A	0	0
PR06105.50	Procure/Deliver Misc Carpentry	15	09MAY05A	17MAY05A	0	0
PR06402.10	Prepare Submittal Arch Woodwork (sub)	5	28OCT04A	28OCT04A	0	0
PR06402.15	Rev Submittal Arch Woodwork (SB)	5	28OCT04A	03DEC04A	0	0
PR06402.20	Review/Approve (Owner) Arch Woodwork	15	03DEC04A	22DEC04A	0	0
PR06402.30	Re-Submit Arch Woodwork	5	23DEC04A	02MAY05A	0	0
PR06402.40	Re-Review Arch Woodwork	15	03MAY05A	10MAY05A	0	0
PR06402.41	Re-Submit Arch Woodwork	5	11MAY05A	15JUN05A	0	0
PR06402.42	Re-Review Arch Woodwork	5	16JUN05A	22JUN05A	0	0
PR06402.43	Scope Meeting Arch Woodwork	1	28JUN05A	28JUN05A	0	0
PR06402.46	Architectural Woodwork Submittal Approval Delay	14	28JUN05A	18JUL05	1	17
PR06402.44	Re-Submit Arch Woodwork	5	29JUN05A	19JUL05	2	11
PR06402.45	Re-Review Arch Woodwork	5	20JUL05	26JUL05	5	11
PR06402.50	Procure/Deliver Arch Woodwork	25	27JUL05	30AUG05	25	11
Division 7 - Thermal and Moisture Protection						
PR07141.10	Prep Submittal Cold Fluid-appl Wtrprfg (sub)	5	21JUN04A	21JUN04A	0	0
PR07141.15	Rev Submittal Cold Fluid-appl Wtrprfg (SB)	5	21JUN04A	21JUN04A	0	0
PR07141.20	Review/Approve (Owner) Cold Fluid-appl Wtrprfg	15	21JUN04A	06JUL04A	0	0

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	Rem Dur	Total Float
PR07141.30	Re-Submit Cold Fluid-appl Wtrprfg	5	16JUL04A	16JUL04A	0	
PR07141.40	Re-Review Cold Fluid-appl Wtrprfg	15	16JUL04A	27JUL04A	0	
PR07141.50	Procure/Deliver Cold Fluid-appl Wtrprfg	5	28JUL04A	18JUL05	1	45
PR07190.50	Procure/Deliver Wtr Repellents	5	16NOV04A	16NOV04A	0	
PR07190.10	Prepare Submittal Wtr Repellents (sub)	5	20DEC04A	20DEC04A	0	
PR07190.15	Rev Submittal Wtr Repellents (SB)	5	20DEC04A	23DEC04A	0	
PR07190.20	Review/Approve (Owner) Wtr Repellents	15	23DEC04A	30DEC04A	0	
PR07210.10	Prepare Submittal Bldg Insulation (sub)	5	11FEB05A	11FEB05A	0	
PR07210.15	Rev Submittal Bldg Insulation (SB)	5	11FEB05A	11FEB05A	0	
PR07210.20	Review/Approve (Owner) Bldg Insulation	15	11FEB05A	15FEB05A	0	
PR07210.50	Procure/Deliver Bldg Insulation	5	16FEB05A	18JUL05	1	19
PR07520.10	Prepare Submittal Cold Applied Bit. Rfng (sub)	5	05NOV04A	05NOV04A	0	
PR07520.15	Rev Submittal Cold Applied Bit. Rfng (SB)	5	05NOV04A	09NOV04A	0	
PR07520.20	Review/Approve (Owner) Cold Applied Bit. Rfng	15	09NOV04A	16NOV04A	0	
PR07520.50	Procure/Deliver Cold Applied Bit. Rfng	5	17NOV04A	31MAY05A	0	
PR07610.10	Prepare Submittal Sht Mtl Roofing (sub)	5	21JUN04A	21JUN04A	0	
PR07610.15	Rev Submittal Sht Mtl Roofing (SB)	5	21JUN04A	21JUN04A	0	
PR07610.20	Review/Approve (Owner) Sht Mtl Roofing	15	21JUN04A	07JUL04A	0	
PR07610.30	Re-Submit Sht Mtl Roofing	5	05AUG04A	05AUG04A	0	
PR07610.40	Re-Review Sht Mtl Roofing	15	05AUG04A	17AUG04A	0	
PR07610.50	Procure/Deliver Sht Mtl Roofing	60	18AUG04A	18JUL05	1	0
PR07620.10	Prepare Submittal Sht Mtl Flashing/Trim (sub)	5	04OCT04A	04OCT04A	0	
PR07620.15	Rev Submittal Sht Mtl Flashing/Trim (SB)	5	04OCT04A	06OCT04A	0	
PR07620.20	Review/Approve (Owner) Sht Mtl Flashing/Trim	15	06OCT04A	19OCT04A	0	
PR07620.50	Procure/Deliver Sht Mtl Flashing/Trim	10	20OCT04A	18JUL05	1	28
PR07720.10	Prepare Submittal Roof Access (sub)	5	02AUG04A	02AUG04A	0	
PR07720.15	Rev Submittal Roof Access (SB)	5	02AUG04A	05AUG04A	0	
PR07720.20	Review/Approve (Owner) Roof Access	15	05AUG04A	17AUG04A	0	
PR07720.50	Procure/Deliver Roof Access	15	18AUG04A	18JUL05	1	66
PR07811.10	Prep Submittal Sprayed Fire-Resist Mat (sub)	5	23JUL04A	23JUL04A	0	
PR07811.15	Rev Submittal Sprayed Fire-Resist Mat (SB)	5	23JUL04A	04AUG04A	0	
PR07811.20	Review/Approve (Owner) Sprayed Fire-Resist Mat	15	04AUG04A	17AUG04A	0	
PR07811.50	Procure/Deliver Sprayed Fire-Resist Mat	5	18AUG04A	10JUN05A	0	
PR07841.10	Prep Submittal Through-Pen Firestp Sys (sub)	5	09JUN04A	09JUN04A	0	
PR07841.15	Rev Submittal Through-Pen Firestp Sys (SB)	5	09JUN04A	09JUN04A	0	
PR07841.20	Review/Approve (Owner) Through-Pen Firestp Sys	15	09JUN04A	22JUN04A	0	
PR07841.50	Procure/Deliver Through-Pen Firestp Sys	5	23JUN04A	18JUL05	1	19
PR07920.10	Prepare Submittal Joint Sealants (sub) sherrin	5	02MAY05A	19JUL05	2	42

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	Rem Dur	Total Float
PR07920.15	Rev Submittal Joint Sealants (SB) sherrin	1	20JUL05	20JUL05	1	42
PR07920.20	Review/Approve (Owner) Joint Sealants sherrin	5	21JUL05	27JUL05	5	42
PR07920.30	Re-Submit Joint Sealants sherrin	5	28JUL05	03AUG05	5	42
PR07920.40	Re-Review Joint Sealants sherrin	5	04AUG05	10AUG05	5	42
PR07920.50	Procure/Deliver Joint Sealants sherrin	2	11AUG05	12AUG05	2	42
PR07920.11	Prepare Submittal Joint Sealants (sub) western	5	02MAY05A	19JUL05	2	42
PR07920.21	Rev Submittal Joint Sealants (SB) western	1	20JUL05	20JUL05	1	42
PR07920.31	Review/Approve (Owner) Joint Sealants western	5	21JUL05	27JUL05	5	42
PR07920.41	Re-Submit Joint Sealants western	5	28JUL05	03AUG05	5	42
PR07920.51	Re-Review Joint Sealants western	5	04AUG05	10AUG05	5	42
PR07920.61	Procure/Deliver Joint Sealants western	2	11AUG05	12AUG05	2	42
Division 8 - Doors and Windows						
PR08110.10	Prepare Submittal Stl Doors and Frames (sub)	5	09JUN04A	09JUN04A	0	
PR08110.15	Rev Submittal Stl Doors and Frames (SB)	5	09JUN04A	09JUN04A	0	
PR08110.20	Review/Approve (Owner) Stl Doors and Frames	15	09JUN04A	29JUN04A	0	
PR08110.50	Procure/Deliver Stl Doors and Frames (on hand)	35	29NOV04A	30APR05A	0	
PR08125.10	Prepare Submittal Int Alum Frames (sub)	5	04JAN05A	04JAN05A	0	
PR08125.15	Rev Submittal Int Alum Frames (SB)	5	04JAN05A	01FEB05A	0	
PR08125.20	Review/Approve (Owner) Int Alum Frames	15	01FEB05A	08FEB05A	0	
PR08125.50	Procure/Deliver Int Alum Frames	30	09FEB05A	02MAY05A	0	
PR08211.10	Prepare Submittal Flush Wood Drs (sub)	5	16FEB05A	16FEB05A	0	
PR08211.15	Rev Submittal Flush Wood Drs (SB)	5	16FEB05A	16FEB05A	0	
PR08211.20	Review/Approve (Owner) Flush Wood Drs	15	16FEB05A	20APR05A	0	
PR08211.30	Re-Submit Flush Wood Drs	5	20APR05A	21APR05A	0	
PR08211.40	Re-Review Flush Wood Drs	15	22APR05A	17MAY05A	0	
PR08211.50	Procure/Deliver Flush Wood Drs	30	18MAY05A	26AUG05	30	21
PR08311.10	Prepare Submittal Access Drs & Frms (sub)	5	02MAY05A	19JUL05	2	16
PR08311.15	Rev Submittal Access Drs & Frms (SB)	2	20JUL05	21JUL05	2	16
PR08311.20	Review/Approve (Owner) Access Drs & Frms	5	22JUL05	28JUL05	5	16
PR08311.30	Re-Submit Access Drs & Frms	5	29JUL05	04AUG05	5	16
PR08311.40	Re-Review Access Drs & Frms	5	05AUG05	11AUG05	5	16
PR08311.50	Procure/Deliver Access Drs & Frms	20	12AUG05	09SEP05	20	16
PR08322.10	Prepare Submittal Stl Det Drs & Frms (sub)	5	23APR04A	23APR04A	0	
PR08322.15	Rev Submittal Stl Det Drs & Frms (SB)	5	23APR04A	23APR04A	0	
PR08322.20	Review/Approve (Owner) Stl Det Drs & Frms	15	23APR04A	04MAY04A	0	
PR08322.50	Procure/Deliver Stl Det Drs & Frms	30	18OCT04A	21FEB05A	0	
PR08331.10	Prepare Submittal Overhd Colling Drs (sub)	5	01SEP04A	01SEP04A	0	

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	Rem Dur	Total Float
PR08331.15	Rev Submittal Overhd Colling Drs (SB)	5	01SEP04A	03SEP04A	0	
PR08331.20	Review/Approve (Owner) Overhd Colling Drs	15	03SEP04A	14SEP04A	0	
PR08331.30	Re-Submit Overhd Colling Drs	5	15SEP04A	27APR05A	0	
PR08331.40	Re-Review Overhd Colling Drs	15	28APR05A	24MAY05A	0	
PR08331.41	Re-Submit Overhd Colling Drs	5	25MAY05A	19JUL05	2	1
PR08331.42	Re-Review Overhd Colling Drs	5	20JUL05	26JUL05	5	1
PR08331.50	Procure/Deliver Overhd Colling Drs	20	27JUL05	23AUG05	20	1
PR08334.10	Prepare Submittal Overhd Colling Grfs (sub)	5	01SEP04A	01SEP04A	0	
PR08334.15	Rev Submittal Overhd Colling Grfs (SB)	5	01SEP04A	03SEP04A	0	
PR08334.20	Review/Approve (Owner) Overhd Colling Grfs	15	03SEP04A	14SEP04A	0	
PR08334.30	Re-Submit Overhd Colling Grfs	5	15SEP04A	27APR05A	0	
PR08334.40	Re-Review Overhd Colling Grfs	15	28APR05A	24MAY05A	0	
PR08334.41	Re-Submit Overhd Colling Grfs	5	25MAY05A	19JUL05	2	1
PR08334.42	Re-Review Overhd Colling Grfs	5	20JUL05	26JUL05	5	1
PR08334.50	Procure/Deliver Overhd Colling Grfs	20	27JUL05	23AUG05	20	1
PR08350.10	Prepare Submittal Hydr 4 Fold Sally Drs (sub)	5	06SEP04A	06SEP04A	0	
PR08350.15	Rev Submittal Hydr 4 Fold Sally Drs (SB)	5	06SEP04A	10SEP04A	0	
PR08350.20	Review/Approve (Owner) Hydr 4 Fold Sally Drs	15	10SEP04A	17SEP04A	0	
PR08350.50	Procure/Deliver Hydr 4 Fold Sally Drs	30	20SEP04A	29JUL05	10	26
PR08361.10	Prepare Submittal Sect Overhd Drs (sub)	5	01SEP04A	01SEP04A	0	
PR08361.15	Rev Submittal Sect Overhd Drs (SB)	5	01SEP04A	03SEP04A	0	
PR08361.20	Review/Approve (Owner) Sect Overhd Drs	15	03SEP04A	14SEP04A	0	
PR08361.50	Procure/Deliver Sect Overhd Drs	20	15SEP04A	29JUL05	10	42
PR08411.10	Prep Submittal Alum-frmd Ent & Strfrmts (sub)	5	25JUN04A	25JUN04A	0	
PR08411.15	Rev Submittal Alum-frmd Ent & Strfrmts (SB)	5	25JUN04A	25JUN04A	0	
PR08411.20	Rev/Approve (Owner) Alum-frmd Ent & Storefrmt	15	25JUN04A	06JUL04A	0	
PR08411.30	Re-Submit Alum-frmd Ent & Storefrmt	5	07JUL04A	09MAY05A	0	
PR08411.40	Re-Review Alum-frmd Ent & Storefrmt	15	10MAY05A	10MAY05A	0	
PR08411.60	Re-Submit Alum-frmd Ent & Storefrmt	5	11MAY05A	08JUL05A	0	
PR08411.70	Re-Review Alum-frmd Ent & Storefrmt	5	08JUL05A	21JUL05	4	9
PR08411.50	Procure/Deliver Alum-frmd Ent & Storefrmt	30	22JUL05	01SEP05	30	9
PR08620.10	Prepare Submittal Unit Skylights (sub)	5	02AUG04A	02AUG04A	0	
PR08620.15	Rev Submittal Unit Skylights (SB)	5	02AUG04A	05AUG04A	0	
PR08620.20	Review/Approve (Owner) Unit Skylights	15	05AUG04A	17AUG04A	0	
PR08620.50	Procure/Deliver Unit Skylights	25	18AUG04A	18JUL05	1	66
PR08710.10	Prepare Submittal Door Hardware (sub)	5	24JUN04A	24JUN04A	0	
PR08710.15	Rev Submittal Door Hardware (SB)	5	24JUN04A	25JUN04A	0	
PR08710.20	Review/Approve (Owner) Door Hardware	15	25JUN04A	27JUL04A	0	

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	Rem Dur	Total Float
PR08710.30	Re-Submit Door Hardware	5	23AUG04A	23AUG04A	0	
PR08710.40	Re-Review Door Hardware	15	23AUG04A	07SEP04A	0	
PR08710.50	Procure/Deliver Door Hardware	45	08SEP04A	19JUL05	1	49
PR08710.51	Bulletin #54 Hardware Revisions	47	12MAY05A	18JUL05	1	49
PR08781.10	Prepare Submittal Det Hardware (sub)	5	26MAR04A	26MAR04A	0	
PR08781.15	Rev Submittal Det Hardware (SB)	5	26MAR04A	26MAR04A	0	
PR08781.20	Review/Approve (Owner) Det Hardware	15	26MAR04A	16APR04A	0	
PR08781.50	Procure/Deliver Det Hardware	45	19APR04A	17AUG05	23	35
PR08800.10	Prepare Submittal Glazing (sub)	5	25JUN04A	25JUN04A	0	
PR08800.15	Rev Submittal Glazing (SB)	5	25JUN04A	25JUN04A	0	
PR08800.20	Review/Approve (Owner) Glazing	15	25JUN04A	06JUL04A	0	
PR08800.50	Procure/Deliver Glazing	40	07JUL04A	12AUG05	20	26
PR08801.10	Prepare Submittal Security Glazing (sub)	5	25JUN04A	25JUN04A	0	
PR08801.15	Rev Submittal Security Glazing (SB)	5	25JUN04A	30JUN04A	0	
PR08801.20	Review/Approve (Owner) Security Glazing	15	30JUN04A	09JUL04A	0	
PR08801.30	Re-Submit Security Glazing	5	03SEP04A	03SEP04A	0	
PR08801.40	Re-Review Security Glazing	15	03SEP04A	14SEP04A	0	
PR08801.50	Procure/Deliver Security Glazing	40	15SEP04A	12AUG05	20	38
PR08814.10	Prepare Submittal Mirrored Glass (sub)	5	25JUN04A	25JUN04A	0	
PR08814.15	Rev Submittal Mirrored Glass (SB)	5	25JUN04A	30JUN04A	0	
PR08814.20	Review/Approve (Owner) Mirrored Glass	15	30JUN04A	12JUL04A	0	
PR08814.50	Procure/Deliver Mirrored Glass	20	13JUL04A	29JUL05	10	50
Division 9 - Finishes						
PR09220.10	Prepare Submittal Port Cem Plaster (sub)	5	23JUL04A	23JUL04A	0	
PR09220.15	Rev Submittal Port Cem Plaster (SB)	5	23JUL04A	04AUG04A	0	
PR09220.20	Review/Approve (Owner) Port Cem Plaster	15	04AUG04A	17AUG04A	0	
PR09220.50	Procure/Deliver Port Cem Plaster	5	18AUG04A	18JUL05	1	23
PR09260.10	Prepare Submittal Gypsum Board Assem (sub)	5	23JUL04A	23JUL04A	0	
PR09260.15	Rev Submittal Gypsum Board Assem (SB)	5	23JUL04A	04AUG04A	0	
PR09260.20	Review/Approve (Owner) Gypsum Board Assem	15	04AUG04A	17AUG04A	0	
PR09260.50	Procure/Deliver Gypsum Board Assem	20	18AUG04A	15APR05A	0	
PR09310.10	Prepare Submittal Ceramic Tile (sub)	5	09AUG04A	09AUG04A	0	
PR09310.15	Rev Submittal Ceramic Tile (SB)	5	09AUG04A	16AUG04A	0	
PR09310.20	Review/Approve (Owner) Ceramic Tile	15	16AUG04A	24AUG04A	0	
PR09310.30	Re-Submit Ceramic Tile	5	25AUG04A	10FEB05A	0	
PR09310.40	Re-Review Ceramic Tile	15	11FEB05A	15FEB05A	0	
PR09310.50	Procure/Deliver Ceramic Tile	30	16FEB05A	22JUL05	5	41



Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	Rem Dur	Total Float
PR09511.10	Prepare Submittal Acoustical Pnl Clgs (sub)	5	25FEB05A	25FEB05A	0	
PR09511.15	Rev Submittal Acoustical Pnl Clgs (SB)	5	25FEB05A	25FEB05A	0	
PR09511.20	Review/Approve (Owner) Acoustical Pnl Clgs	15	25FEB05A	01MAR05A	0	
PR09511.50	Procure/Deliver Acoustical Pnl Clgs	20	02MAR05A	22JUL05	5	28
PR09515.10	Prepare Submittal Acoustical Lam Pnls (sub)	5	25FEB05A	25FEB05A	0	
PR09515.15	Rev Submittal Acoustical Lam Pnls (SB)	5	25FEB05A	25FEB05A	0	
PR09515.20	Review/Approve (Owner) Acoustical Lam Pnls	15	25FEB05A	01MAR05A	0	
PR09515.50	Procure/Deliver Acoustical Lam Pnls	20	02MAR05A	29JUL05	10	43
PR09549.10	Prepare Submittal Security Clg Sys (sub)	5	14MAY04A	14MAY04A	0	
PR09549.15	Rev Submittal Security Clg Sys (SB)	5	14MAY04A	14MAY04A	0	
PR09549.20	Review/Approve (Owner) Security Clg Sys	15	14MAY04A	09JUN04A	0	
PR09549.50	Procure/Deliver Security Clg Sys	30	10JUN04A	05AUG05	15	36
PR09638.10	Prepare Submittal Stone Pavg & Flrg (sub)	5	09AUG04A	09AUG04A	0	
PR09638.15	Rev Submittal Stone Pavg & Flrg (SB)	5	09AUG04A	16AUG04A	0	
PR09638.20	Review/Approve (Owner) Stone Pavg & Flrg	15	16AUG04A	24AUG04A	0	
PR09638.30	Re-Submit Stone Pavg & Flrg	5	25AUG04A	25FEB05A	0	
PR09638.40	Re-Review Stone Pavg & Flrg	15	26FEB05A	26FEB05A	0	
PR09638.50	Procure/Deliver Stone Pavg & Flrg	70	28FEB05A	12AUG05	20	24
PR09651.10	Prepare Submittal Resilient Floor Tile (sub)	5	01MAR05A	29MAR05A	0	
PR09651.15	Rev Submittal Resilient Floor Tile (SB)	5	29MAR05A	29MAR05A	0	
PR09651.20	Review/Approve (Owner) Resilient Floor Tile	15	30MAR05A	05APR05A	0	
PR09651.30	Re-Submit Resilient Floor Tile	5	05APR05A	05APR05A	0	
PR09651.40	Re-Review Resilient Floor Tile	15	05APR05A	05APR05A	0	
PR09651.50	Procure/Deliver Resilient Floor Tile	20	06APR05A	29JUL05	10	33
PR09671.10	Prepare Submittal Resinous Flooring (sub)	5	02MAY05A	19MAY05A	0	
PR09671.15	Rev Submittal Resinous Flooring (SB)	5	19MAY05A	19MAY05A	0	
PR09671.20	Review/Approve (Owner) Resinous Flooring	15	20MAY05A	25MAY05A	0	
PR09671.30	Re-Submit Resinous Flooring	5	25MAY05A	25MAY05A	0	
PR09671.40	Re-Review Resinous Flooring	15	25MAY05A	25MAY05A	0	
PR09671.50	Procure/Deliver Resinous Flooring	10	26MAY05A	29JUL05	10	49
PR09681.10	Prepare Submittal Carpet Tile (sub)	5	01MAR05A	30MAR05A	0	
PR09681.15	Rev Submittal Carpet Tile (SB)	5	30MAR05A	30MAR05A	0	
PR09681.20	Review/Approve (Owner) Carpet Tile	15	31MAR05A	12APR05A	0	
PR09681.30	Re-Submit Carpet Tile	5	12APR05A	12APR05A	0	
PR09681.40	Re-Review Carpet Tile	15	12APR05A	12APR05A	0	
PR09681.50	Procure/Deliver Carpet Tile	25	13APR05A	29JUL05	10	33
PR09751.10	Prepare Submittal Int Stone Facng (sub)	5	02MAY05A	15JUN05A	0	
PR09751.15	Rev Submittal Int Stone Facng (SB)	5	15JUN05A	15JUN05A	0	

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	Rem Dur	Total Float
PR09751.20	Review/Approve (Owner) Int Stone Facng	15	16JUN05A	22JUN05A	0	
PR09751.21	Rev Submittal Int Stone Facng (sub)	5	23JUN05A	19JUL05	2	6
PR09751.22	Review/Approve (Owner) Int Stone Facng	5	20JUL05	26JUL05	5	6
PR09751.50	Procure/Deliver Int Stone Facng (Granite Tops)	30	27JUL05	07SEP05	30	6
PR09770.10	Prepare Submittal Surface Pnlg (sub)	5	02MAY05A	19JUL05	2	25
PR09770.15	Rev Submittal Surface Pnlg (SB)	1	20JUL05	20JUL05	1	25
PR09770.20	Review/Approve (Owner) Surface Pnlg	5	21JUL05	27JUL05	5	25
PR09770.30	Re-Submit Surface Pnlg	5	28JUL05	03AUG05	5	25
PR09770.40	Re-Review Surface Pnlg	5	04AUG05	10AUG05	5	25
PR09770.50	Procure/Deliver Surface Pnlg	10	11AUG05	24AUG05	10	25
PR09841.10	Prepare Submittal Acoust Wall Pnlgs(sub)	5	25FEB05A	25FEB05A	0	
PR09841.15	Rev Submittal Acoust Wall Pnlgs(SB)	5	25FEB05A	25FEB05A	0	
PR09841.20	Review/Approve (Owner) Acoust Wall Pnlgs	15	25FEB05A	01MAR05A	0	
PR09841.50	Procure/Deliver Acoust Wall Pnlgs	25	02MAR05A	29JUL05	10	43
PR09911.10	Prepare Submittal Painting (sub)	5	26MAR04A	26MAR04A	0	
PR09911.15	Rev Submittal Painting (SB)	5	26MAR04A	26MAR04A	0	
PR09911.20	Review/Approve (Owner) Painting	15	26MAR04A	02APR04A	0	
PR09911.30	Re-Submit Painting	5	09JUN04A	09JUN04A	0	
PR09911.40	Re-Review Painting	15	09JUN04A	22JUN04A	0	
PR09911.50	Procure/Deliver Painting	5	23JUN04A	18JUL05	1	40
PR09950.10	Prepare Submittal Wall Coverngs (sub)	5	02MAY05A	02MAY05A	0	
PR09950.15	Rev Submittal Wall Coverngs (SB)	5	02MAY05A	02MAY05A	0	
PR09950.20	Review/Approve (Owner) Wall Coverngs	15	02MAY05A	02MAY05A	0	
PR09950.30	Re-Submit Wall Coverngs	5	02MAY05A	02MAY05A	0	
PR09950.40	Re-Review Wall Coverngs	15	02MAY05A	02MAY05A	0	
PR09950.50	Procure/Deliver Wall Coverngs	15	02MAY05A	02MAY05A	0	
PR09960.10	Prepare Submittal High Perf Coatings (sub)	5	26MAR04A	26MAR04A	0	
PR09960.15	Rev Submittal High Perf Coatings (SB)	5	26MAR04A	26MAR04A	0	
PR09960.20	Review/Approve (Owner) High Perf Coatings	15	26MAR04A	07APR04A	0	
PR09960.30	Re-Submit High Perf Coatings	5	09JUN04A	09JUN04A	0	
PR09960.40	Re-Review High Perf Coatings	15	09JUN04A	22JUN04A	0	
PR09960.50	Procure/Deliver High Perf Coatings	5	23JUN04A	18JUL05	1	61
Division 10 - Specialties						
PR10100.10	Prepare Submittal Visual Disply Brds (sub)	5	02MAY05A	19JUL05	2	30
PR10100.15	Rev Submittal Visual Disply Brds (SB)	1	20JUL05	20JUL05	1	30
PR10100.20	Review/Approve (Owner) Visual Disply Brds	5	21JUL05	27JUL05	5	30
PR10100.30	Re-Submit Visual Disply Brds	5	28JUL05	03AUG05	5	30

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	Rem Dur	Total Float	2004	2005	2006
PR10100.40	Re-Review Visual Disply Brds	5	04AUG05	10AUG05	5	30			Re-Review Visual Disply Brds-04AUG05-10AUG05
PR10100.50	Procure/Deliver Visual Disply Brds	15	11AUG05	31AUG05	15	30			Procure/Deliver Visual Disply Brds-11AUG05-31AUG05
PR10155.10	Prepare Submittal Toilet Comp (sub)	5	01MAR05A	15MAR05A	0				Prepare Submittal Toilet Comp (sub)-01MAR05A-15MAR05A
PR10155.15	Rev Submittal Toilet Comp (SB)	5	15MAR05A	15MAR05A	0				Rev Submittal Toilet Comp (SB)-15MAR05A-15MAR05A
PR10155.20	Review/Approve (Owner) Toilet Comp	15	16MAR05A	10MAY05A	0				Review/Approve (Owner) Toilet Comp-16MAR05A-10MAY05A
PR10155.30	Re-Submit Toilet Comp	5	10MAY05A	10MAY05A	0				Re-Submit Toilet Comp-10MAY05A-10MAY05A
PR10155.40	Re-Review Toilet Comp	15	10MAY05A	10MAY05A	0				Re-Review Toilet Comp-10MAY05A-10MAY05A
PR10155.50	Procure/Deliver Toilet Comp	20	11MAY05A	29JUL05	10	50			Procure/Deliver Toilet Comp-11MAY05A-29JUL05
PR10200.10	Prepare Submittal Louvers & Vents (sub)	5	15JUL04A	15JUL04A	0				Prepare Submittal Louvers & Vents (sub)-15JUL04A-15JUL04A
PR10200.15	Rev Submittal Louvers & Vents (SB)	5	16JUL04A	16JUL04A	0				Rev Submittal Louvers & Vents (SB)-16JUL04A-16JUL04A
PR10200.20	Review/Approve (Owner) Louvers & Vents	15	16JUL04A	27JUL04A	0				Review/Approve (Owner) Louvers & Vents-16JUL04A-27JUL04A
PR10200.30	Re-Submit Louvers & Vents	5	13AUG04A	13AUG04A	0				Re-Submit Louvers & Vents-13AUG04A-13AUG04A
PR10200.40	Re-Review Louvers & Vents	15	13AUG04A	03SEP04A	0				Re-Review Louvers & Vents-13AUG04A-03SEP04A
PR10200.50	Procure/Deliver Louvers & Vents	15	07SEP04A	22JUL05	5	57			Procure/Deliver Louvers & Vents-07SEP04A-22JUL05
PR10265.10	Prepare Submittal Imp-Resist Wall Prot (sub)	5	01SEP04A	01SEP04A	0				Prepare Submittal Imp-Resist Wall Prot (sub)-01SEP04A-01SEP04A
PR10265.15	Rev Submittal Imp-Resist Wall Prot (SB)	5	01SEP04A	03SEP04A	0				Rev Submittal Imp-Resist Wall Prot (SB)-01SEP04A-03SEP04A
PR10265.20	Review/Approve (Owner) Imp-Resist Wall Prot	15	03SEP04A	14SEP04A	0				Review/Approve (Owner) Imp-Resist Wall Prot-03SEP04A-14SEP04A
PR10265.50	Procure/Deliver Imp-Resist Wall Prot	15	15SEP04A	29JUL05	10	55			Procure/Deliver Imp-Resist Wall Prot-15SEP04A-29JUL05
PR10340.10	Prepare Submittal Clock (sub)	5	13DEC04A	13DEC04A	0				Prepare Submittal Clock (sub)-13DEC04A-13DEC04A
PR10340.15	Rev Submittal Clock (SB)	5	13DEC04A	15DEC04A	0				Rev Submittal Clock (SB)-13DEC04A-15DEC04A
PR10340.20	Review/Approve (Owner) Clock	15	15DEC04A	05JAN05A	0				Review/Approve (Owner) Clock-15DEC04A-05JAN05A
PR10340.30	Re-Submit Clock	5	06JAN05A	24FEB05A	0				Re-Submit Clock-06JAN05A-24FEB05A
PR10340.40	Re-Review Clock	15	25FEB05A	25FEB05A	0				Re-Review Clock-25FEB05A-25FEB05A
PR10340.50	Procure/Deliver Clock	15	26FEB05A	22JUL05	5	57			Procure/Deliver Clock-26FEB05A-22JUL05
PR10350.10	Prepare Submittal Flagpoles (sub)	5	01APR05A	05APR05A	0				Prepare Submittal Flagpoles (sub)-01APR05A-05APR05A
PR10350.15	Rev Submittal Flagpoles (SB)	5	05APR05A	05APR05A	0				Rev Submittal Flagpoles (SB)-05APR05A-05APR05A
PR10350.20	Review/Approve (Owner) Flagpoles	15	06APR05A	19APR05A	0				Review/Approve (Owner) Flagpoles-06APR05A-19APR05A
PR10350.30	Re-Submit Flagpoles	5	19APR05A	19APR05A	0				Re-Submit Flagpoles-19APR05A-19APR05A
PR10350.40	Re-Review Flagpoles	15	19APR05A	19APR05A	0				Re-Review Flagpoles-19APR05A-19APR05A
PR10350.50	Procure/Deliver Flagpoles	15	20APR05A	05AUG05	15	47			Procure/Deliver Flagpoles-20APR05A-05AUG05
PR10431.10	Prepare Submittal Signs (SB)	5	01FEB05A	07FEB05A	0				Prepare Submittal Signs (SB)-01FEB05A-07FEB05A
PR10431.15	Rev Submittal Signs (SB)	5	07FEB05A	07FEB05A	0				Rev Submittal Signs (SB)-07FEB05A-07FEB05A
PR10431.20	Review/Approve (Owner) Signs	15	08FEB05A	29MAR05A	0				Review/Approve (Owner) Signs-08FEB05A-29MAR05A
PR10431.40	Re-Review Signs	15	11MAR05A	10MAY05A	0				Re-Review Signs-11MAR05A-10MAY05A
PR10431.30	Re-Submit Signs	5	30MAR05A	30MAR05A	0				Re-Submit Signs-30MAR05A-30MAR05A
PR10431.50	Procure/Deliver Signs	15	11MAY05A	05AUG05	15	45			Procure/Deliver Signs-11MAY05A-05AUG05
PR10505.10	Prepare Submittal Mil Lockers (sub)	5	27JAN05A	27JAN05A	0				Prepare Submittal Mil Lockers (sub)-27JAN05A-27JAN05A
PR10505.15	Rev Submittal Mil Lockers (SB)	5	27JAN05A	27JAN05A	0				Rev Submittal Mil Lockers (SB)-27JAN05A-27JAN05A

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	Rem Dur	Total Float
PR11132.10	Prepare Submittal Proj Screens (sub)	5	15NOV04A	30NOV04A	0	
PR11132.15	Rev Submittal Proj Screens (SB)	5	30NOV04A	30NOV04A	0	
PR11132.20	Review/Approve (Owner) Proj Screens	15	01DEC04A	15DEC04A	0	
PR11132.30	Re-Submit Proj Screens	5	15DEC04A	15DEC04A	0	
PR11132.40	Re-Review Proj Screens	15	15DEC04A	15DEC04A	0	
PR11132.50	Procure/Deliver Proj Screens	10	16DEC04A	29JUL05	10	50
PR11146.10	Prepare Submittal Veh Exhst Remvl Sys (sub)	5	21JUN04A	21JUN04A	0	
PR11146.15	Rev Submittal Veh Exhst Remvl Sys (SB)	5	21JUN04A	21JUN04A	0	
PR11146.20	Review/Approve (Owner) Veh Exhst Remvl Sys	15	21JUN04A	27JUL04A	0	
PR11146.50	Procure/Deliver Veh Exhst Remvl Sys	35	28JUL04A	18JUL05	1	64
PR11190.10	Prepare Submittal Det Work (sub)	5	25MAY04A	25MAY04A	0	
PR11190.15	Rev Submittal Det Work (SB)	5	25MAY04A	25MAY04A	0	
PR11190.20	Review/Approve (Owner) Det Work	15	25MAY04A	02JUN04A	0	
PR11190.50	Procure/Deliver Det Work	30	03JUN04A	05AUG05	15	40
PR11192.10	Prepare Submittal Det Encl (sub)	5	12MAY04A	12MAY04A	0	
PR11192.15	Rev Submittal Det Encl (SB)	5	12MAY04A	14MAY04A	0	
PR11192.20	Review/Approve (Owner) Det Encl	15	14MAY04A	14JUN04A	0	
PR11192.50	Procure/Deliver Det Encl	30	15JUN04A	05AUG05	15	40
PR11193.10	Prepare Submittal Det Furn (sub)	5	12MAY04A	12MAY04A	0	
PR11193.15	Rev Submittal Det Furn (SB)	5	12MAY04A	14MAY04A	0	
PR11193.20	Review/Approve (Owner) Det Furn	15	14MAY04A	09JUN04A	0	
PR11193.50	Procure/Deliver Det Furn	30	10JUN04A	05AUG05	15	40
PR11198.10	Prepare Submittal Det Hardware (sub)	5	26MAR04A	26MAR04A	0	
PR11198.15	Rev Submittal Det Hardware (SB)	5	26MAR04A	26MAR04A	0	
PR11198.20	Review/Approve (Owner) Det Hardware	15	26MAR04A	16APR04A	0	
PR11198.50	Procure/Deliver Det Hardware (on hand)	30	19APR04A	29JUL05	10	48
PR11451.10	Prepare Submittal Tower Crane (sub)	5	01MAR05A	16MAR05A	0	
PR11451.15	Rev Submittal Tower Crane (SB)	5	16MAR05A	16MAR05A	0	
PR11451.20	Review/Approve (Owner) Tower Crane	15	17MAR05A	30MAR05A	0	
PR11451.30	Prepare Submittal Kitchen Appliances	5	31MAR05A	20JUL05	3	44
PR11451.40	Review Kitchen Appliances	5	21JUL05	27JUL05	5	44
PR11451.50	Procure/Deliver Kitchen Appliances	10	28JUL05	10AUG05	10	44
PR11790.10	Prepare Submittal Audio-Visual Sys (sub)	5	15DEC04A	15DEC04A	0	
PR11790.15	Rev Submittal Audio-Visual Sys (SB)	5	15DEC04A	15DEC04A	0	
PR11790.20	Review/Approve (Owner) Audio-Visual Sys	15	15DEC04A	23DEC04A	0	
PR11790.30	Re-Submit Audio-Visual Sys	5	27DEC04A	13JUN05A	0	

Re-Review Audio-Visual Sys 14JUN05A-19JUL05
 Procure/Deliver Audio-Visual Sys Eqpt 20JUL05-16AUG05

Prepare Submittal Casework (sub) 03DEC04A-03DEC04A
 Rev Submittal Casework (SB) 03DEC04A-03DEC04A
 Review/Approve (Owner) Casework 03DEC04A-22DEC04A
 Re-Submit Casework 23DEC04A-02MAY05A
 Re-Review Casework 03MAY05A-10MAY05A
 Procure/Deliver Casework 11MAY05A-05AUG05

Prepare Submittal Foot Grilles (sub) 03SEP04A-03SEP04A
 Rev Submittal Foot Grilles (SB) 03SEP04A-03SEP04A
 Review/Approve (Owner) Foot Grilles 03SEP04A-15SEP04A
 Procure/Deliver Foot Grilles 15SEP04A-29JUL05

Prepare Submittal Horiz Lvr Blinds (sub) 02MAY05A-19JUL05
 Rev Submittal Horiz Lvr Blinds (SB) 20JUL05-20JUL05
 Review/Approve (Owner) Horiz Lvr Blinds 21JUL05-27JUL05
 Re-Submit Horiz Lvr Blinds 28JUL05-03AUG05
 Re-Review Horiz Lvr Blinds 04AUG05-10AUG05
 Procure/Deliver Horiz Lvr Blinds 11AUG05-31AUG05

Prepare Submittal Roller Shades (sub) 02MAY05A-19JUL05
 Rev Submittal Roller Shades (SB) 20JUL05-20JUL05
 Review/Approve (Owner) Roller Shades 21JUL05-27JUL05
 Re-Submit Roller Shades 28JUL05-03AUG05
 Re-Review Roller Shades 04AUG05-10AUG05
 Procure/Deliver Roller Shades 11AUG05-31AUG05

Prepare Submittal Hydraulic Elev (sub) 14JUN04A-14JUN04A
 Rev Submittal Hydraulic Elev (SB) 14JUN04A-16JUN04A
 Review/Approve (Owner) Hydraulic Elev 16JUN04A-01JUL04A
 Procure/Deliver Hydraulic Elev 02JUL04A-29JUL05

Prepare Submittal Wheelchair Lift (sub) 09JUL04A-09JUL04A
 Rev Submittal Wheelchair Lift (SB) 09JUL04A-12JUL04A
 Review/Approve (Owner) Wheelchair Lift 12JUL04A-13JUL04A
 Procure/Deliver Wheelchair Lift 14JUL04A-29JUL05

Prepare Submittal Wheelchair Lift (sub) 09JUL04A-09JUL04A
 Rev Submittal Wheelchair Lift (SB) 09JUL04A-12JUL04A
 Review/Approve (Owner) Wheelchair Lift 12JUL04A-13JUL04A
 Procure/Deliver Wheelchair Lift 14JUL04A-29JUL05

Prepare Submittal Wheelchair Lift (sub) 09JUL04A-09JUL04A
 Rev Submittal Wheelchair Lift (SB) 09JUL04A-12JUL04A
 Review/Approve (Owner) Wheelchair Lift 12JUL04A-13JUL04A
 Procure/Deliver Wheelchair Lift 14JUL04A-29JUL05

Prepare Submittal Wheelchair Lift (sub) 09JUL04A-09JUL04A
 Rev Submittal Wheelchair Lift (SB) 09JUL04A-12JUL04A
 Review/Approve (Owner) Wheelchair Lift 12JUL04A-13JUL04A
 Procure/Deliver Wheelchair Lift 14JUL04A-29JUL05

Prepare Submittal Wheelchair Lift (sub) 09JUL04A-09JUL04A
 Rev Submittal Wheelchair Lift (SB) 09JUL04A-12JUL04A
 Review/Approve (Owner) Wheelchair Lift 12JUL04A-13JUL04A
 Procure/Deliver Wheelchair Lift 14JUL04A-29JUL05

Prepare Submittal Wheelchair Lift (sub) 09JUL04A-09JUL04A
 Rev Submittal Wheelchair Lift (SB) 09JUL04A-12JUL04A
 Review/Approve (Owner) Wheelchair Lift 12JUL04A-13JUL04A
 Procure/Deliver Wheelchair Lift 14JUL04A-29JUL05

Prepare Submittal Wheelchair Lift (sub) 09JUL04A-09JUL04A
 Rev Submittal Wheelchair Lift (SB) 09JUL04A-12JUL04A
 Review/Approve (Owner) Wheelchair Lift 12JUL04A-13JUL04A
 Procure/Deliver Wheelchair Lift 14JUL04A-29JUL05

Prepare Submittal Wheelchair Lift (sub) 09JUL04A-09JUL04A
 Rev Submittal Wheelchair Lift (SB) 09JUL04A-12JUL04A
 Review/Approve (Owner) Wheelchair Lift 12JUL04A-13JUL04A
 Procure/Deliver Wheelchair Lift 14JUL04A-29JUL05

Prepare Submittal Wheelchair Lift (sub) 09JUL04A-09JUL04A
 Rev Submittal Wheelchair Lift (SB) 09JUL04A-12JUL04A
 Review/Approve (Owner) Wheelchair Lift 12JUL04A-13JUL04A
 Procure/Deliver Wheelchair Lift 14JUL04A-29JUL05

Prepare Submittal Wheelchair Lift (sub) 09JUL04A-09JUL04A
 Rev Submittal Wheelchair Lift (SB) 09JUL04A-12JUL04A
 Review/Approve (Owner) Wheelchair Lift 12JUL04A-13JUL04A
 Procure/Deliver Wheelchair Lift 14JUL04A-29JUL05

Prepare Submittal Wheelchair Lift (sub) 09JUL04A-09JUL04A
 Rev Submittal Wheelchair Lift (SB) 09JUL04A-12JUL04A
 Review/Approve (Owner) Wheelchair Lift 12JUL04A-13JUL04A
 Procure/Deliver Wheelchair Lift 14JUL04A-29JUL05

Prepare Submittal Wheelchair Lift (sub) 09JUL04A-09JUL04A
 Rev Submittal Wheelchair Lift (SB) 09JUL04A-12JUL04A
 Review/Approve (Owner) Wheelchair Lift 12JUL04A-13JUL04A
 Procure/Deliver Wheelchair Lift 14JUL04A-29JUL05

Prepare Submittal Wheelchair Lift (sub) 09JUL04A-09JUL04A
 Rev Submittal Wheelchair Lift (SB) 09JUL04A-12JUL04A
 Review/Approve (Owner) Wheelchair Lift 12JUL04A-13JUL04A
 Procure/Deliver Wheelchair Lift 14JUL04A-29JUL05

Prepare Submittal Wheelchair Lift (sub) 09JUL04A-09JUL04A
 Rev Submittal Wheelchair Lift (SB) 09JUL04A-12JUL04A
 Review/Approve (Owner) Wheelchair Lift 12JUL04A-13JUL04A
 Procure/Deliver Wheelchair Lift 14JUL04A-29JUL05

Prepare Submittal Wheelchair Lift (sub) 09JUL04A-09JUL04A
 Rev Submittal Wheelchair Lift (SB) 09JUL04A-12JUL04A
 Review/Approve (Owner) Wheelchair Lift 12JUL04A-13JUL04A
 Procure/Deliver Wheelchair Lift 14JUL04A-29JUL05

Prepare Submittal Wheelchair Lift (sub) 09JUL04A-09JUL04A
 Rev Submittal Wheelchair Lift (SB) 09JUL04A-12JUL04A
 Review/Approve (Owner) Wheelchair Lift 12JUL04A-13JUL04A
 Procure/Deliver Wheelchair Lift 14JUL04A-29JUL05

Division 12 - Furniture

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	Rem Dur	Total Float
PR11790.40	Re-Review Audio-Visual Sys	15	14JUN05A	19JUL05	2	38
PR11790.50	Procure/Deliver Audio-Visual Sys Eqpt	20	20JUL05	16AUG05	20	38
PR12356.10	Prepare Submittal Casework (sub)	5	03DEC04A	03DEC04A	0	
PR12356.15	Rev Submittal Casework (SB)	5	03DEC04A	03DEC04A	0	
PR12356.20	Review/Approve (Owner) Casework	15	03DEC04A	22DEC04A	0	
PR12356.30	Re-Submit Casework	5	23DEC04A	02MAY05A	0	
PR12356.40	Re-Review Casework	15	03MAY05A	10MAY05A	0	
PR12356.50	Procure/Deliver Casework	15	11MAY05A	05AUG05	15	31
PR12485.10	Prepare Submittal Foot Grilles (sub)	5	03SEP04A	03SEP04A	0	
PR12485.15	Rev Submittal Foot Grilles (SB)	5	03SEP04A	03SEP04A	0	
PR12485.20	Review/Approve (Owner) Foot Grilles	15	03SEP04A	14SEP04A	0	
PR12485.50	Procure/Deliver Foot Grilles	10	15SEP04A	29JUL05	10	52
PR12491.10	Prepare Submittal Horiz Lvr Blinds (sub)	5	02MAY05A	19JUL05	2	30
PR12491.15	Rev Submittal Horiz Lvr Blinds (SB)	1	20JUL05	20JUL05	1	30
PR12491.20	Review/Approve (Owner) Horiz Lvr Blinds	5	21JUL05	27JUL05	5	30
PR12491.30	Re-Submit Horiz Lvr Blinds	5	28JUL05	03AUG05	5	30
PR12491.40	Re-Review Horiz Lvr Blinds	5	04AUG05	10AUG05	5	30
PR12491.50	Procure/Deliver Horiz Lvr Blinds	15	11AUG05	31AUG05	15	30
PR12494.10	Prepare Submittal Roller Shades (sub)	5	02MAY05A	19JUL05	2	30
PR12494.15	Rev Submittal Roller Shades (SB)	1	20JUL05	20JUL05	1	30
PR12494.20	Review/Approve (Owner) Roller Shades	5	21JUL05	27JUL05	5	30
PR12494.30	Re-Submit Roller Shades	5	28JUL05	03AUG05	5	30
PR12494.40	Re-Review Roller Shades	5	04AUG05	10AUG05	5	30
PR12494.50	Procure/Deliver Roller Shades	15	11AUG05	31AUG05	15	30

Division 14 - Conveying Systems

PR14240.10	Prepare Submittal Hydraulic Elev (sub)	5	14JUN04A	14JUN04A	0	
PR14240.15	Rev Submittal Hydraulic Elev (SB)	5	14JUN04A	16JUN04A	0	
PR14240.20	Review/Approve (Owner) Hydraulic Elev	15	16JUN04A	01JUL04A	0	
PR14240.50	Procure/Deliver Hydraulic Elev	60	02JUL04A	29JUL05	10	25
PR14240.45	Procure/Deliver Elev Sleeve	20	27SEP04A	27SEP04A	0	
PR14440.10	Prepare Submittal Wheelchair Lift (sub)	5	09JUL04A	09JUL04A	0	
PR14440.15	Rev Submittal Wheelchair Lift (SB)	5	09JUL04A	12JUL04A	0	
PR14440.20	Review/Approve (Owner) Wheelchair Lift	15	12JUL04A	13JUL04A	0	
PR14440.50	Procure/Deliver Wheelchair Lift	40	14JUL04A	29JUL05	10	50

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	Rem Dur	Total Float
Division 15 - Mechanical						
PR15050.10	Prepare Submittal Basic Mech Mat & Meth (sub)	5	10SEP04A	10SEP04A	0	
PR15050.15	Rev Submittal Basic Mech Mat & Meth (SB)	5	10SEP04A	10SEP04A	0	
PR15050.20	Review/Approve (Owner) Basic Mech Mat & Meth	15	10SEP04A	10SEP04A	0	
PR15050.30	Re-Submit Basic Mech Mat & Meth	5	10SEP04A	10SEP04A	0	
PR15050.40	Re-Review Basic Mech Mat & Meth	15	10SEP04A	10SEP04A	0	
PR15050.50	Procure/Deliver Basic Mech Mat & Meth	5	17JAN05A	21JAN05A	0	
PR15055.10	Prep Submittal Undergrnd Coating & Wrpng (sub)	5	12APR04A	12APR04A	0	
PR15055.15	Rev Submittal Undergrnd Coating & Wrpng (SB)	5	12APR04A	13APR04A	0	
PR15055.20	Review/Approve (Owner) Undergrnd Coating & Wrpng	15	13APR04A	30APR04A	0	
PR15055.50	Procure/Deliver Undergrnd Coating & Wrpng	2	19JUL04A	19JUL04A	0	
PR15063.10	Prepare Submittal Nat Gas Pipe (UG) (sub)	5	15FEB05A	02MAR05A	0	
PR15063.15	Rev Submittal Nat Gas Pipe (UG) (SB)	5	02MAR05A	02MAR05A	0	
PR15063.20	Review/Approve (Owner) Nat Gas Pipe (UG)	15	03MAR05A	30MAR05A	0	
PR15063.30	Re-Submit Nat Gas Pipe (UG)	5	30MAR05A	30MAR05A	0	
PR15063.40	Re-Review Nat Gas Pipe (UG)	15	30MAR05A	30MAR05A	0	
PR15063.50	Procure/Deliver Nat Gas Pipe (UG)	5	31MAR05A	31MAR05A	0	
PR15064.10	Prep Submittal Carb Stl Pipe Sys (UG) (sub)	2	12APR04A	12APR04A	0	
PR15064.15	Rev Submittal Carb Stl Pipe Sys (UG) (SB)	2	12APR04A	13APR04A	0	
PR15064.20	Review/Approve (Owner) Carb Stl Pipe Sys (UG)	15	13APR04A	30APR04A	0	
PR15064.50	Procure/Deliver Carb Stl Pipe Sys (UG)	1	11JUN04A	11JUN04A	0	
PR15100.10	Prepare Submittal Valves (sub)	5	09APR04A	09APR04A	0	
PR15100.15	Rev Submittal Valves (SB)	5	09APR04A	13APR04A	0	
PR15100.20	Review/Approve (Owner) Valves	15	13APR04A	30APR04A	0	
PR15100.50	Procure/Deliver Valves	15	28FEB05A	28FEB05A	0	
PR15125.10	Prepare Submittal Pipe Exp Joints (sub)	5	10SEP04A	10SEP04A	0	
PR15125.15	Rev Submittal Pipe Exp Joints (SB)	5	10SEP04A	10SEP04A	0	
PR15125.20	Review/Approve (Owner) Pipe Exp Joints	15	10SEP04A	10SEP04A	0	
PR15125.30	Re-Submit Pipe Exp Joints	5	10SEP04A	10SEP04A	0	
PR15125.40	Re-Review Pipe Exp Joints	15	10SEP04A	10SEP04A	0	
PR15125.50	Procure/Deliver Pipe Exp Joints	5	14MAR05A	18MAR05A	0	
PR15135.10	Prepare Submittal Meters & Gages (sub)	5	10SEP04A	10SEP04A	0	
PR15135.15	Rev Submittal Meters & Gages (SB)	5	10SEP04A	10SEP04A	0	
PR15135.20	Review/Approve (Owner) Meters & Gages	15	10SEP04A	10SEP04A	0	
PR15135.30	Re-Submit Meters & Gages	5	10SEP04A	10SEP04A	0	
PR15135.40	Re-Review Meters & Gages	5	10SEP04A	10SEP04A	0	
PR15135.50	Procure/Deliver Meters & Gages	20	11SEP04A	18FEB05A	0	

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	Rem Dur	Total Float
PR15140.10	Prep Submittal Supts & Anchors (sub)	5	31MAR04A	31MAR04A	0	
PR15140.15	Rev Submittal Supts & Anchors (SB)	5	31MAR04A	20MAY04A	0	
PR15140.20	Review/Approve (Owner) Supts & Anchors	15	20MAY04A	14JUN04A	0	
PR15140.50	Procure/Deliver Supts & Anchors	5	12OCT04A	12OCT04A	0	
PR15141.10	Prep Submittl Supts & Anchrs (Fire Prot) (sub)	5	28APR04A	28APR04A	0	
PR15141.15	Rev Submittl Supts & Anchrs (Fire Prot) (SB)	5	28APR04A	30APR04A	0	
PR15141.20	Rev/Approve (Owner) Supts & Anchors (Fire Prot)	15	30APR04A	07MAY04A	0	
PR15141.50	Procure/Deliver Supts & Anchors (Fire Prot)	10	17JAN05A	17JAN05A	0	
PR15190.10	Prepare Submittal Mech ID (sub)	5	31MAR04A	31MAR04A	0	
PR15190.15	Rev Submittal Mech ID (SB)	5	31MAR04A	20MAY04A	0	
PR15190.20	Review/Approve (Owner) Mech ID	15	20MAY04A	14JUN04A	0	
PR15190.50	Procure/Deliver Mech ID	15	24JAN05A	24JAN05A	0	
PR15191.10	Prepare Submittal Mech ID (Fire Prot) (sub)	5	31MAR04A	19MAY04A	0	
PR15191.15	Rev Submittal Mech ID (Fire Prot) (SB)	5	19MAY04A	19MAY04A	0	
PR15191.20	Review/Approve (Owner) Mech ID (Fire Prot)	15	20MAY04A	14JUN04A	0	
PR15191.30	Re-Submit Mech ID (Fire Prot)	5	14JUN04A	14JUN04A	0	
PR15191.40	Re-Review Mech ID (Fire Prot)	15	14JUN04A	14JUN04A	0	
PR15191.50	Procure/Deliver Mech ID (Fire Prot)	15	15JUN04A	14JAN05A	0	
PR15241.10	Prepare Submittal Vbr Control (sub)	5	31MAR04A	31MAR04A	0	
PR15241.15	Rev Submittal Vbr Control (SB)	5	31MAR04A	20MAY04A	0	
PR15241.20	Review/Approve (Owner) Vbr Control	15	20MAY04A	14JUN04A	0	
PR15241.50	Procure/Deliver Vbr Control	5	24JAN05A	24JAN05A	0	
PR15250.10	Prepare Submittal Mech Insulation (sub)	5	31MAR04A	31MAR04A	0	
PR15250.15	Rev Submittal Mech Insulation (SB)	5	31MAR04A	20MAY04A	0	
PR15250.20	Review/Approve (Owner) Mech Insulation	15	20MAY04A	11JUN04A	0	
PR15250.30	Re-Submit Mech Insulation	5	30JUN04A	30JUN04A	0	
PR15250.40	Re-Review Mech Insulation	15	30JUN04A	20JUL04A	0	
PR15250.50	Procure/Deliver Mech Insulation	5	24JAN05A	24JAN05A	0	
PR15310.10	Prepare Submittal Fire Prot Pipe (sub)	5	28APR04A	28APR04A	0	
PR15310.15	Rev Submittal Fire Prot Pipe (SB)	5	28APR04A	30APR04A	0	
PR15310.20	Review/Approve (Owner) Fire Prot Pipe	15	30APR04A	11MAY04A	0	
PR15310.50	Procure/Deliver Fire Prot Pipe	5	17JAN05A	17JAN05A	0	
PR15330.10	Prepare Submittal Wet Pipe Fire Prot (sub)	5	20AUG04A	20AUG04A	0	
PR15330.15	Rev Submittal Wet Pipe Fire Prot (SB)	5	20AUG04A	23AUG04A	0	
PR15330.20	Review/Approve (Owner) Wet Pipe Fire Prot	15	23AUG04A	09SEP04A	0	
PR15330.30	Re-Submit Wet Pipe Fire Prot	5	10SEP04A	10DEC04A	0	
PR15330.40	Re-Review Wet Pipe Fire Prot	15	13DEC04A	04FEB05A	0	
PR15330.50	Procure/Deliver Wet Pipe Fire Prot	5	10JAN05A	14JAN05A	0	

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	Rem Dur	Total Float
PR15410.10	Prepare Submittal Plumb Pipe (sub)	5	09APR04A	09APR04A	0	
PR15410.15	Rev Submittal Plumb Pipe (SB)	5	09APR04A	13APR04A	0	
PR15410.20	Review/Approve (Owner) Plumb Pipe	15	13APR04A	30APR04A	0	
PR15410.50	Procure/Deliver Plumb Pipe	5	12OCT04A	12OCT04A	0	
PR15412.50	Procure/Deliver Dom Wtr Sys	5	04OCT04A	08OCT04A	0	
PR15412.10	Prepare Submittal Dom Wtr Sys (sub)	5	01MAR05A	10MAR05A	0	
PR15412.15	Rev Submittal Dom Wtr Sys (SB)	5	10MAR05A	10MAR05A	0	
PR15412.20	Review/Approve (Owner) Dom Wtr Sys	15	11MAR05A	30MAR05A	0	
PR15412.30	Re-Submit Dom Wtr Sys	5	30MAR05A	30MAR05A	0	
PR15412.40	Re-Review Dom Wtr Sys	15	30MAR05A	30MAR05A	0	
PR15430.10	Prepare Submittal Plumbing Specialties (sub)	5	01MAR05A	15MAR05A	0	
PR15430.15	Rev Submittal Plumbing Specialties (SB)	5	15MAR05A	15MAR05A	0	
PR15430.20	Review/Approve (Owner) Plumbing Specialties	15	16MAR05A	30MAR05A	0	
PR15430.30	Re-Submit Plumbing Specialties	5	30MAR05A	30MAR05A	0	
PR15430.40	Re-Review Plumbing Specialties	15	30MAR05A	30MAR05A	0	
PR15430.50	Procure/Deliver Plumbing Specialties	20	31MAR05A	22JUL05	5	53
PR15440.10	Prepare Submittal Plumb. Fixtures (sub)	5	16AUG04A	16AUG04A	0	
PR15440.15	Rev Submittal Plumb. Fixtures (SB)	5	16AUG04A	19AUG04A	0	
PR15440.20	Review/Approve (Owner) Plumb. Fixtures	15	19AUG04A	09SEP04A	0	
PR15440.50	Procure/Deliver Plumb. Fixtures	20	10SEP04A	22JUL05	5	53
PR15453.10	Prepare Submittal Plumb. Pumps (sub)	5	08SEP04A	08SEP04A	0	
PR15453.15	Rev Submittal Plumb. Pumps (SB)	5	08SEP04A	30SEP04A	0	
PR15453.20	Review/Approve (Owner) Plumb. Pumps	15	30SEP04A	30SEP04A	0	
PR15453.30	Re-Submit Plumb. Pumps	5	30SEP04A	30SEP04A	0	
PR15453.40	Re-Review Plumb. Pumps	15	30SEP04A	30SEP04A	0	
PR15453.50	Procure/Deliver Plumb. Pumps	15	31JAN05A	18FEB05A	0	
PR15460.10	Prepare Submittal Wtr Heaters (sub)	5	01SEP04A	01SEP04A	0	
PR15460.15	Rev Submittal Wtr Heaters (SB)	5	01SEP04A	02SEP04A	0	
PR15460.20	Review/Approve (Owner) Wtr Heaters	15	02SEP04A	22SEP04A	0	
PR15460.50	Procure/Deliver Wtr Heaters	15	23SEP04A	22JUL05	5	26
PR15482.10	Prep Submittal Fuel Stor & Hnding Equip (sub)	5	31MAR04A	31MAR04A	0	
PR15482.15	Rev Submittal Fuel Stor & Hnding Equip (SB)	5	31MAR04A	20MAY04A	0	
PR15482.20	Review/Approve (Owner) Fuel Stor & Handling Equip	15	20MAY04A	11JUN04A	0	
PR15482.30	Re-Submit Fuel Stor & Handling Equip	5	14JUN04A	05APR05A	0	
PR15482.40	Re-Review Fuel Stor & Handling Equip	5	13APR05A	03MAY05A	0	
PR15482.50	Procure/Deliver Fuel Stor & Handling Equip	25	04MAY05A	22JUL05	5	39
PR15488.50	Procure/Deliver Natural Gas Pipe Sys	5	14FEB05A	18FEB05A	0	
PR15488.10	Prepare Submittal Natural Gas Pipe Sys (sub)	5	15FEB05A	02MAR05A	0	

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	Rem Dur	Total Float
PR15932.20	Review/Approve (Owner) Air Outlets & Inlets	15	02JUN04A	21JUN04A	0	
PR15932.30	Re-Submit Air Outlets & Inlets	5	29SEP04A	29SEP04A	0	
PR15932.40	Re-Review Air Outlets & Inlets	15	29SEP04A	13OCT04A	0	
PR15932.50	Procure/Deliver HVAC Air Outlets & Inlets	15	24JAN05A	24JAN05A	0	
PR15933.10	Prepare Submittal Air Terminals (sub)	5	01JUN04A	01JUN04A	0	
PR15933.15	Rev Submittal Air Terminals (SB)	5	01JUN04A	02JUN04A	0	
PR15933.20	Review/Approve (Owner) Air Terminals	15	02JUN04A	21JUN04A	0	
PR15933.50	Procure/Deliver Air Terminals	20	24JAN05A	24JAN05A	0	
PR15950.10	Prepare Submittal Direct Digital Contrl (sub)	5	31JAN05A	07FEB05A	0	
PR15950.15	Rev Submittal Direct Digital Contrl (SB)	5	07FEB05A	07FEB05A	0	
PR15950.20	Review/Approve (Owner) Direct Digital Contrl	15	09FEB05A	15MAR05A	0	
PR15950.50	Procure/Deliver Direct Digital Contrl	25	16MAR05A	22JUL05	5	
Division 16 - Electrical						
PR16111.10	Prep Submittal Conduits & Raceways (sub)	5	26APR04A	26APR04A	0	
PR16111.15	Rev Submittal Conduits & Raceways (SB)	5	26APR04A	28APR04A	0	
PR16111.20	Review/Approve (Owner) Conduits & Raceways	15	28APR04A	19MAY04A	0	
PR16111.50	Procure/Deliver Conduits & Raceways	5	06OCT04A	06OCT04A	0	
PR16114.10	Prepare Submittal Cable Trays (sub)	5	29JUL04A	29JUL04A	0	
PR16114.15	Rev Submittal Cable Trays (SB)	5	04AUG04A	04AUG04A	0	
PR16114.20	Review/Approve (Owner) Cable Trays	15	04AUG04A	19AUG04A	0	
PR16114.50	Procure/Deliver Cable Trays	5	06OCT04A	06OCT04A	0	
PR16121.10	Prepare Submittal Bldg Wire & Cables (sub)	5	02MAR04A	02MAR04A	0	
PR16121.15	Rev Submittal Bldg Wire & Cables (SB)	5	02MAR04A	02MAR04A	0	
PR16121.20	Review/Approve (Owner) Bldg Wire & Cables	15	02MAR04A	16MAR04A	0	
PR16121.30	Re-Submit Bldg Wire & Cables	5	13APR04A	13APR04A	0	
PR16121.40	Re-Review Bldg Wire & Cables	15	13APR04A	30APR04A	0	
PR16121.50	Procure/Deliver Bldg Wire & Cables	5	06OCT04A	06OCT04A	0	
PR16130.10	Prep Submittal Outlet, Pull & Junct Boxes (sub)	5	26APR04A	26APR04A	0	
PR16130.15	Rev Submittal Outlet, Pull & Junct Boxes (SB)	5	26APR04A	28APR04A	0	
PR16130.20	Review/Approve (Owner) Outlet, Pull & Junct Boxes	15	28APR04A	19MAY04A	0	
PR16130.30	Re-Submit Outlet, Pull & Junct Boxes	5	14JUL04A	14JUL04A	0	
PR16130.40	Re-Review Outlet, Pull & Junct Boxes	15	14JUL04A	26JUL04A	0	
PR16130.50	Procure/Deliver Outlet, Pull & Junct Boxes	5	06OCT04A	06OCT04A	0	
PR16141.10	Prepare Submittal Wiring Devices (sub)	5	02MAR04A	02MAR04A	0	
PR16141.15	Rev Submittal Wiring Devices (SB)	5	02MAR04A	02MAR04A	0	
PR16141.20	Review/Approve (Owner) Wiring Devices	15	02MAR04A	16MAR04A	0	
PR16141.30	Re-Submit Wiring Devices	5	13APR04A	13APR04A	0	

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	Rem Dur	Total Float
PR16461.20	Review/Approve (Owner) Transformers	15	30APR04A	17MAY04A	0	
PR16461.30	Re-Submit Transformers	2	19MAY04A	29JUN04A	0	
PR16461.40	Re-Review Transformers	15	30JUN04A	29JUL04A	0	
PR16461.50	Procure/Deliver Transformers	40	30JUL04A	22JUL05	5	20
PR16470.10	Prepare Submittal Panelboards (sub)	5	28APR04A	28APR04A	0	
PR16470.15	Rev Submittal Panelboards (SB)	5	28APR04A	30APR04A	0	
PR16470.20	Review/Approve (Owner) Panelboards	15	30APR04A	17MAY04A	0	
PR16470.30	Re-Submit Panelboards	2	18MAY04A	01OCT04A	0	
PR16470.40	Re-Review Panelboards	15	04OCT04A	21OCT04A	0	
PR16470.50	Procure/Deliver Panelboards	30	22OCT04A	22JUL05	5	46
PR16476.10	Prepare Submittal Encl Circuit Breakers (sub)	5	28APR04A	28APR04A	0	
PR16476.15	Rev Submittal Encl Circuit Breakers (SB)	5	28APR04A	30APR04A	0	
PR16476.20	Review/Approve (Owner) Encl Circuit Breakers	15	30APR04A	17MAY04A	0	
PR16476.30	Re-Submit Encl Circuit Breakers	5	04AUG04A	04AUG04A	0	
PR16476.40	Re-Review Encl Circuit Breakers	15	04AUG04A	19AUG04A	0	
PR16476.50	Procure/Deliver Encl Circuit Breakers	20	20AUG04A	22JUL05	5	46
PR16481.10	Prep Submittal Encl Mtr Cntrfrs & VFD's (sub)	5	01APR05A	19APR05A	0	
PR16481.15	Rev Submittal Encl Mtr Cntrfrs & VFD's (SB)	5	19APR05A	19APR05A	0	
PR16481.20	Review/Approve (Owner) Encl Mtr Cntrfrs & VFD's	15	20APR05A	03MAY05A	0	
PR16481.30	Re-Submit Encl Mtr Cntrfrs & VFD's	5	03MAY05A	03MAY05A	0	
PR16481.40	Re-Review Encl Mtr Cntrfrs & VFD's	15	03MAY05A	03MAY05A	0	
PR16481.50	Procure/Deliver Encl Mtr Cntrfrs & VFD's	20	04MAY05A	22JUL05	5	46
PR16496.10	Prepare Submittal Encl Trans Switch (sub)	5	15DEC04A	15DEC04A	0	
PR16496.15	Rev Submittal Encl Trans Switch (SB)	5	15DEC04A	15DEC04A	0	
PR16496.20	Review/Approve (Owner) Encl Trans Switch	15	15DEC04A	21JAN05A	0	
PR16496.30	Re-Submit Encl Trans Switch	5	21JAN05A	21JAN05A	0	
PR16496.40	Re-Review Encl Trans Switch	15	21JAN05A	21JAN05A	0	
PR16496.50	Procure/Deliver Encl Trans Switch	20	24JAN05A	22JUL05	5	20
PR16501.10	Prepare Submittal Lamps & Ballasts (sub)	5	21JUN04A	21JUN04A	0	
PR16501.15	Rev Submittal Lamps & Ballasts (SB)	5	21JUN04A	21JUN04A	0	
PR16501.20	Review/Approve (Owner) Lamps & Ballasts	15	21JUN04A	22JUL04A	0	
PR16501.50	Procure/Deliver Lamps & Ballasts	45	26JUL04A	22JUL05	5	10
PR16510.10	Prepare Submittal Lighting Fixtures (sub)	5	21JUN04A	21JUN04A	0	
PR16510.15	Rev Submittal Lighting Fixtures (SB)	5	21JUN04A	21JUN04A	0	
PR16510.20	Review/Approve (Owner) Lighting Fixtures	15	21JUN04A	22JUL04A	0	
PR16510.50	Procure/Deliver Lighting Fixtures	45	26JUL04A	22JUL05	5	10
PR16622.10	Prepare Submittal Standby Eng Genr Set (sub)	5	27MAY04A	27MAY04A	0	
PR16622.15	Rev Submittal Standby Eng Genr Set (SB)	5	27MAY04A	27MAY04A	0	

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	Rem Dur	Total Float
PR16622.20	Review/Approve (Owner) Standby Eng Genr Set	15	27MAY04A	22JUN04A	0	
PR16622.30	Re-Submit Standby Eng Genr Set	5	07SEP04A	07SEP04A	0	
PR16622.40	Re-Review Standby Eng Genr Set	15	07SEP04A	17SEP04A	0	
PR16622.50	Procure/Deliver Standby Eng Genr Set	100	20SEP04A	22JUL05	5	19
PR16721.10	Prepare Submittal Fire Det & Alarm Sys (sub)	5	16SEP04A	16SEP04A	0	
PR16721.15	Rev Submittal Fire Det & Alarm Sys (SB)	5	16SEP04A	20SEP04A	0	
PR16721.20	Review/Approve (Owner) Fire Det & Alarm Sys	15	20SEP04A	09NOV04A	0	
PR16721.30	Re-Submit Fire Det & Alarm Sys	5	10NOV04A	30MAR05A	0	
PR16721.40	Re-Review Fire Det & Alarm Sys	15	31MAR05A	02MAY05A	0	
PR16721.50	Procure/Deliver Fire Det & Alarm Sys	20	03MAY05A	22JUL05	5	29
PR16727.10	Prep Subml Sec, Access Cntrl & Drss AI (sub)	5	12JUL04A	12JUL04A	0	
PR16727.15	Rev Subml Sec, Access Cntrl & Drss AI (SB)	5	12JUL04A	12JUL04A	0	
PR16727.20	Review/Approve (Owner) Sec, Access Cntrl & Drss A	15	12JUL04A	29JUL04A	0	
PR16727.30	Re-Submit Sec, Access Cntrl & Drss AI	5	30JUL04A	19MAY05A	0	
PR16727.40	Re-Review Sec, Access Cntrl & Drss AI	15	19MAY05A	24MAY05A	0	
PR16727.50	Procure/Deliver Sec, Access Cntrl & Drss AI	20	25MAY05A	22JUL05	5	29
PR16750.10	Prepare Submittal Telephn & Data Sys (sub)	5	09MAR04A	09MAR04A	0	
PR16750.15	Rev Submittal Telephn & Data Sys (SB)	5	09MAR04A	09MAR04A	0	
PR16750.20	Review/Approve (Owner) Telephn & Data Sys	15	09MAR04A	04MAY04A	0	
PR16750.30	Re-Submit Telephn & Data Sys	5	14JUL04A	14JUL04A	0	
PR16750.40	Re-Review Telephn & Data Sys	15	14JUL04A	30AUG04A	0	
PR16750.41	Re-Submit Telephn & Data Sys	1	31AUG04A	13DEC04A	0	
PR16750.42	Re-Review Telephn & Data Sys	1	14DEC04A	12JAN05A	0	
PR16750.50	Procure/Deliver Telephn & Data Sys	20	13JAN05A	15FEB05A	0	
PR16760.10	Prepare Submittal Intercom Sys (sub)	5	12JUL04A	12JUL04A	0	
PR16760.15	Rev Submittal Intercom Sys (SB)	5	12JUL04A	12JUL04A	0	
PR16760.20	Review/Approve (Owner) Intercom Sys	15	12JUL04A	29JUL04A	0	
PR16760.30	Re-Submit Intercom Sys	5	30JUL04A	13DEC04A	0	
PR16760.40	Re-Review Intercom Sys	15	14DEC04A	12JAN05A	0	
PR16760.50	Procure/Deliver Intercom Sys	20	13JAN05A	22JUL05	5	29
PR16770.10	Prepare Submittal Public Address Sys (sub)	5	10DEC04A	10DEC04A	0	
PR16770.15	Rev Submittal Public Address Sys (SB)	5	10DEC04A	14DEC04A	0	
PR16770.20	Review/Approve (Owner) Public Address Sys	15	14DEC04A	12JAN05A	0	
PR16770.50	Procure/Deliver Public Address Sys	20	13JAN05A	15FEB05A	0	
PR16780.40	Re-Review Radio Signal Enh B1	15	29JUL04A	14DEC04A	0	
PR16780.10	Prep Submittal Radio Signal Enh B1 (sub)	5	04AUG04A	04AUG04A	0	
PR16780.15	Rev Submittal Radio Signal Enh B1 (SBb)	5	04AUG04A	04AUG04A	0	
PR16780.20	Review/Approve (Owner) Radio Signal Enh B1	15	04AUG04A	24AUG04A	0	

		2004												2005												2006											
		F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A									

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	Rem Dur	Total Float
PR16780.30	Re-Submit Radio Signal Enh B1	5	25AUG04A	25AUG04A	0	29
PR16780.50	Procure/Deliver Radio Signal Enh B1	20	15DEC04A	22JUL05	5	29
PR16782.10	Prep Submittal Closed Circuit Tele. (sub)	5	14DEC04A	14DEC04A	0	
PR16782.15	Rev Submittal Closed Circuit Tele. (SB)	5	14DEC04A	14DEC04A	0	
PR16782.20	Review/Approve (Owner) Closed Circuit Tele.	15	14DEC04A	12JAN05A	0	
PR16782.30	Re-Submit Closed Circuit Tele.	5	12JAN05A	12JAN05A	0	
PR16782.40	Re-Review Closed Circuit Tele.	15	12JAN05A	12JAN05A	0	
PR16782.50	Procure/Deliver Closed Circuit Tele.	25	13JAN05A	22JUL05	5	29

Re-Submit Radio Signal Enh B1-25AUG04A-25AUG04A
 Procure/Deliver Radio Signal Enh B1-15DEC04A-22JUL05
 Prep Submittal Closed Circuit Tele. (sub)-14DEC04A-14DEC04A
 Rev Submittal Closed Circuit Tele. (SB)-14DEC04A-14DEC04A
 Review/Approve (Owner) Closed Circuit Tele.-14DEC04A-12JAN05A
 Re-Submit Closed Circuit Tele.-12JAN05A-12JAN05A
 Re-Review Closed Circuit Tele.-12JAN05A-12JAN05A
 Procure/Deliver Closed Circuit Tele.-13JAN05A-22JUL05