

2011 -12 Water Main Replacement Project --- 2-Week "Look Ahead" Schedule

Day	Date	Events
Mon.	21-May	<ol style="list-style-type: none"> 1. Base pave Manhattan Ave - 9th to 11th Sts. 2. Tie in at 3rd/5th Sts. and Manhattan Ave.
Tue.	22-May	<ol style="list-style-type: none"> 1. Base pave Manhattan Ave. - 11th St. to Manhattan Beach Blvd. 2. Tie in at 4th St./ Manhattan Ave. 3. Cut/plug 8th St./ Manhattan Ave.
Wed.	23-May	<ol style="list-style-type: none"> 1. Cut/plug-abandonments Manhattan Ave. - from 8th St. to Manhatt 2. Conc restoration Manhattan Ave. - from 8th St. to Manhattan Beac
Thurs.	24-May	<ol style="list-style-type: none"> 1. Cut/plug - abandonments Manhattan Ave. - from Manhattan Beac 2. Conc restoration Manhattan Ave. - from Manhattan Beach Blvd. to
Fri.	25-May	Cleanup/secure site for holiday weekend
Mon.	28-May	Holiday
Tue.	29-May	<ol style="list-style-type: none"> 1. Grind/cap Manhattan Ave. - from 8th St. to 15th St.; No Pkg on E. 2. Finish 1st St. mainline - from Ocean Dr. to Manhattan Ave.
Wed.	30-May	<ol style="list-style-type: none"> 1. Pressure test 1st St. - from Ocean Dr. to Manhattan Ave. 2. Begin mainline 3rd St. - from Manhattan Ave. to Highland Ave.
Thurs.	31-May	<ol style="list-style-type: none"> 1. Continue main line 3rd St. - from Manhattan Ave. to Highland Ave 2. Bacti 1st St - from Ocean Dr. to Manhattan Ave.
Fri.	01-Jun	<ol style="list-style-type: none"> 1. Pressure test 3rd St. - from Manhattan Ave. to Highland Ave. 2. Begin mainline 4th St. - from Manhattan Ave. to Highland Ave.

an Beach Blvd.
ch Blvd.

h Blvd. to 15th St.
o 15th St.

side; one lane S. bound traffic open.

.